Construction Update – BI-WEEKLY PROGRESS REPORT

WEST RUSK CCISD – Jackson Construction

07.16.2026

2025 Bond Program	
Project	**WEST RUSK ELEMENTARY**
Construction Progress	• Steel erection is about 98% complete, finishing up loose ends. • Working on the mow strip around the canopy columns. • Continue working on exterior framing and sheathing parapets. • Continue working on all MEP overhead rough-in. • Continue working on the canopy on the east side of the site. • Roofing has begun. • Continued coordinating and scheduling work with subcontractors.
Upcoming Work	• Continue all the above • Interior Framing tentative 7/27/26 • Aluminum Windows 7/27/26 • Brick Veneer 8/10/26











