PASADENA Unified School District
FACILITIES DEPARTMENT

Interim Swing Space - Franklin ES - Rebuild Fire Damaged Buildings

Construction Progress Update

Report Date: 9/28/2026 **Prepared By:** Tammi Owens

Reporting Period From: 9/28/2026 **To:** 10/2/2025

1 Summary of Work Completed

Site prep for New Admin, Multipurpose Room (MPR), and Kitchen Modular Buildings. New site wide Fire Alarm, Camera, and associated Low Voltage Systems, Site improvements to landscaping and hardscape.

Summary of Work Completed This Period:

- Continued work on CCD-06 at the north canopy
- Rebar installation at the electrical yard
- Began trenching for the concrete benches
- Received 7 additional Silver Creek units

2 Photos

Description: North Canopy - CCD-06 updates



Description: Rebar installation at the electrical yard.



Description: New Silver Creek Modular units.



Description: Trenching for concrete benches



3 Construction Alerts

Description: N/A

Site Impact: N/A

4 Upcoming Work

Pour concrete on electrical yard and retaining wall footings, begin low/voltage wiring, begin north canopy roofing, complete irrigation pipe sleeves, auger place rebar and pour remaining gate post

5 Notes and Comments

Thank you for your continued cooperation and patience as these improvements continue.

Reviewed By: Michael Dunning