PASADENA Unified School District
FACILITIES DEPARTMENT

Interim Swing Space - Franklin ES

Rebuild Fire Damaged Buildings - Construction Progress Update

Report Date: 9/18/2026 **Prepared By:** Tammi Owens

Reporting Period From: 9/14/2026 **To:** 9/18/2026

1 Summary of Work Completed

Site prep for New Admin, Multipurpose Room (MPR), and Kitchen Modular Buildings. New site wide Fire Alarm, Camera, and associated Low Voltage Systems, Site improvements to landscaping and hardscape.

Summary of Work Completed This Period: ONSITE

- Installation of parapet wall framing at the Administration Building
- Existing wood roof framing and 4X14 beam install completed for CCD-06A
- Continued lunch shelter welding
- Domestic piping to the Administration Building

2 Photos

Description: Parapet wall framing at the Administration Building



Description:CCD updates at the North Canopy.



Description: Lunch Shelter welding update



Description: Domestic piping for the Administration Building



3 Construction Alerts

Description: No Alerts or Community Notices at this time.

Site Impact: Installation of the Administration Building

4 Upcoming Work

Complete fire alarm piping in all buildings, Continue welding at the lunch shelter, Grout all canopy base plates, Begin installation of the roof metal decking.

5 Notes and Comments

Thank you for your continued cooperation and patience as these improvements continue

Reviewed By: Michael Dunning