PASADENA Unified School District
FACILITIES DEPARTMENT

Interim Swing Space - Franklin ES - Rebuild Fire Damaged Buildings

Construction Progress Update

Report Date: September 25, 2026 **Prepared By:** Tammi Owens

Reporting Period From: September 21, 2026 **To:** September 25, 2026

1 Summary of Work Completed

Project Scope of Work:

Site prep for new administrative building, multipurpose room (MPR), and kitchen modular buildings. new site wide fire alarm, camera, and associated low voltage systems, site improvements to landscaping and hardscape.

Summary of Work Completed This Period: ONSITE

- Received 12 modular building units for the Multipurpose (MPR) Building
- Installation of the 2400 series wire molding at Building E-1
- Continued installation of the fire alarm overhead rough in piping & devices
- Completed the welding and installation of the metal decking at the lunch shelter and west canopy
- Continued work on the North Canopy (CCD-06)

2 Photos

Description: 12 units received for the MPR Building



Description: Installation of the 2400 series wire molding and the fire alarm overhead rough in piping & devices



Description: Installation of the metal decking at the lunch shelter



Description: Steel columns installed at the north canopy



3 Construction Alerts

Description:

No Alerts or Community Notices at this time.

Site Impact:

Installation of the Administration Building.

4 Upcoming Work

Installation of the metal decking at the North Canopy, start irrigation pipe sleeves, Start concrete work at site benches, electrical room, flag, southwest retaining wall footings, Additional work to be completed for CCD-06

5 Notes and Comments

Thank you for your continued cooperation and patience as these improvements continue.

Reviewed By: Michael Dunning