PASADENA
Unified School District
FACILITIES DEPARTMENT

Interim Swing Space - Franklin ES

Rebuild Fire Damaged Buildings

Construction Progress Update

Report Date: July 31, 2026

Reporting Period - From: July 27, 2026 To: July 31, 2026

Prepared By: **Tammi Owens**

Project Scope of Work:

Site prep for New Admin, Multipurpose Room (MPR), and Kitchen Modular Buildings. New site wide Fire Alarm, Camera, and associated Low Voltage Systems, Site improvements to landscaping and hardscape.

Summary of Work Completed This Period

- Waterproofing the back of the new CMU Wall.
- Trenching and installation of the domestic waterline is underway.
- Completing site power for light poles

Photo 1:

Description: CMU Wall



Photo: 2

Description: Domestic waterline



Photo: 3

Description: Conduit for light poles



Construction Alerts

- **Description:** No Alerts or Community Notices at this time.

- **Site Impact:** None at this time.
- **Upcoming Work:** Planned work for next week includes slurrying the MPR, backfilling the domestic water lines, and performing fine grading.
- **Notes/Comments:**Thank you for your continued cooperation and patience as these improvements continue.

Reviewed By: Michael Dunning