PASADENA Unified School District
FACILITIES DEPARTMENT

Interim Swing Space - Franklin ES

Rebuild Fire Damaged Buildings

Construction Progress Update

Report Date: July 24, 2026

Reporting Period - From: July 20, 2026 To: July 24, 2026

Prepared By: **Tammi Owens**

Project Scope of Work:

Site prep for New Admin, Multipurpose Room (MPR), and Kitchen Modular Buildings. New site wide Fire Alarm, Camera, and associated Low Voltage Systems, Site improvements to landscaping and hardscape.

Summary of Work Completed This Period

- Completed the foundation concrete pour for the MPR/Kitchen Modular Building.
- Removed the foundation formwork for the MPR/Kitchen Modular Building.
- Backfilled electrical trenches.

Photos:

Description: Multipurpose Room/Kitchen Modular Building (MPR/Kitchen Modular Bldg)



Photos:

Description: Electrical Trenches



Construction Alerts

- **Description:** No Alerts or Community Notices at this time**.**
- **Site Impact:** None at this time.
- **Upcoming Work:** Next week, we will be waterproofing, installing the domestic waterline, and completing the slurry pour for the CAT slab.
- **Notes/Comments:**Thank you for your continued cooperation and patience as these improvements continue.

Reviewed By: Michael Dunning