PASADENA Unified School District
FACILITIES DEPARTMENT

Interim Swing Space - Franklin ES

Rebuild Fire Damaged Buildings

Construction Progress Update

Report Date: July 10, 2026

Reporting Period - From: July 06, 2026 To: July 10, 2026

Prepared By: **Tammi Owens**

Project Scope of Work:

Site prep for New Admin, MPR, and Kitchen Modular Buildings. New site wide Fire Alarm, Camera, and associated Low Voltage Systems, Site improvements to landscaping and hardscape.

Summary of Work Completed This Period for the MPR Building

- Continued forming and rebar installation for the MPR Building.
- Building a new CMU retaining wall.

Photos:

Description: MPR Building





Construction Alerts

- **Description:** No Alerts or Community Notices at this time**.**
- **Site Impact:** None at this time.
- **Upcoming Work:** Waterproof back of new CMU retaining wall.
- **Notes/Comments:**Thank you for your continued cooperation and patience as these improvements continue.

Reviewed By: Michael Dunning