PASADENA
Unified School District
FACILITIES DEPARTMENT

Interim Swing Space - Franklin ES

Rebuild Fire Damaged Buildings

Construction Progress Update

Report Date: September 4, 2026

Reporting Period - From: August 31, 2026 To: September 4, 2026

Prepared By: **Tammi Owens**

Project Scope of Work:

Site prep for New Admin, Multipurpose Room (MPR), and Kitchen Modular Buildings. New site wide Fire Alarm, Camera, and associated Low Voltage Systems, Site improvements to landscaping and hardscape.

Summary of Work Completed This Period: ONSITE

- Completed installation of the Administration Building.
- Continued installation of the lunch shelter, north and west canopies.
- Completed rough-in work for the fire alarm and data systems.

Photo 1:

Description: Administration Building



Photo 2:

Description: Lunch Shelter



Photo 3:

Description: West canopy



Photo 4:

Description: North Canopy



Photo 5:

Description: Rough-in work for the fire alarm and data systems



Construction Alerts

- **Description:** No Alerts or Community Notices at this time**.**
- **Site Impact:** Installation of the Administration Building
- **Upcoming Work:** Survey,layout,excavate and from concrete benches, Electrical yard layout for slab on grade,Domestic water POC, Ongoing above ceiling conduit installation for the fire alarm and low voltage
- **Notes/Comments:**Thank you for your continued cooperation and patience as these improvements continue.

Reviewed By: Michael Dunning