PASADENA
Unified School District
FACILITIES DEPARTMENT

Interim Swing Space - Franklin ES

Rebuild Fire Damaged Buildings

Construction Progress Update

Report Date: August 21, 2026

Reporting Period - From: August 17, 2026 To: August 21, 2026

Prepared By: **Tammi Owens**

Project Scope of Work:

Site prep for New Admin, Multipurpose Room (MPR), and Kitchen Modular Buildings. New site wide Fire Alarm, Camera, and associated Low Voltage Systems, Site improvements to landscaping and hardscape.

Summary of Work Completed This Period: ONSITE

- Received five of eight modular units for the Administration Building.
- Caisson installation for the North Canopy.
- Concrete pour for the exterior lighting found at the south end of the property.
- Continued rough-in work for the fire alarm and data systems.

Summary of Work Completed This Period: OFFSITE

- Wall and door framing, insulation and window installation

Photo 1 & 2:

Description: Administration Building Modular Units





Photo 3:

Description: Caisson Installation



Photo: 4

Description: Concrete pour for exterior lighting



Photo: 5

Description: Low voltage, fire alarm, and data system rough in.



Photo: 6 &7

Description: MPR Building Updates





Construction Alerts

- **Description:** No Alerts or Community Notices at this time**.**
- **Site Impact:** Installation of the structural steel.
- **Upcoming Work:** Receiving Administration Building modular segments, Drilling holes for the light pole foundations, Ongoing data and fire alarm rough in
- **Notes/Comments:**Thank you for your continued cooperation and patience as these improvements continue.

Reviewed By: Michael Dunning