Interim Swing Space - Franklin ES

Rebuild Fire Damaged Buildings

Construction Progress Update

Report Date: August 14, 2026

Reporting Period - From: August 10, 2026 To: August 14, 2026

Prepared By: **Tammi Owens**

Project Scope of Work:

Site prep for New Admin, Multipurpose Room (MPR), and Kitchen Modular Buildings. New site wide Fire Alarm, Camera, and associated Low Voltage Systems, Site improvements to landscaping and hardscape.

Summary of Work Completed This Period:

- Foundation work for the MPR and Administration Building is 100% complete.
- Completed the stripping and patching of the ramp walls.
- Completed electrical trenching for the exterior lighting.
- Began rough-in work for the fire alarm and data systems.

Photo 1:

Description: Foundation for the Administration Building



Photo 2:

Description: Foundation for the Multipurpose Room (MPR) & Kitchen



Photo: 3

Description: Future ramp walls west of the Administration Building



Photo: 4

Description: Future location for site lighting.



Photo: 5

Description: Low voltage, fire alarm, and data system rough in.



Photo: 6

Description: Administration Building being prepped for delivery next week.



Construction Alerts

- **Description:** No Alerts or Community Notices at this time**.**
- **Site Impact:** None at this time.
- **Upcoming Work:** Receiving Administration Building modular segments, Drilling holes for the light pole foundations, Ongoing data and fire alarm rough in
- **Notes/Comments:**Thank you for your continued cooperation and patience as these improvements continue.

Reviewed By: Michael Dunning