Implementation Progress - Highlights

Direct Classroom Interventions: 120 Classrooms

- Reflective window films installed or scheduled directly at classroom windows
- **49 classrooms completed | 71 scheduled**
- **4 sites completed | 5 scheduled | 9 sites total**

Building-Level Interventions: 91 Classrooms

- Classrooms in buildings receiving cool roof applications to reduce building heat gain
- **73 classrooms completed | 18 scheduled**
- **6 sites completed | 2 scheduled | 8 sites total**

Campus-Level Cooling Access: 65 Schools Complete + 13 Planned

- Classrooms at schools with designated cooling rooms, providing students and staff access to actively cooled space during high-heat periods
- **11 new sites completed | 13 planned**