Implementation Progress - Window Films

Objective: 2nd-story campuses with highest solar gain. Operations coordinated with principals to avoid summer disruption.

Status:

- **Completed:** 4 Sites
  - August Update: Chabot, East Oakland Pride, Sequoia
  - September Update: Hoover
- **Scheduled:** 5 Sites
  - Laurel* and Bridges Academy* (Being Scheduled to begin in September)
  - Stonehurst* (September), Cleveland* (September)
  - Horace Mann (October)

*Exterior installations require on-site coordination with OUSD Buildings and Grounds to remove window security gates. Scheduling this work on Saturdays allows for the quickest and most efficient installation process.

Temperature Reduction Effectiveness:

- Film at East Oakland Pride shows an average temperature reduction of **3-4 degrees**
  - Surveyed a south-facing classroom in comparison to adjacent teacher lounge