PASADENA Unified School District
FACILITIES DEPARTMENT

Interim Swing Space - Franklin ES - Rebuild Fire Damaged Buildings

Construction Progress Update

Report Date: 10/16/2026 **Prepared By:** Tammi Owens

Reporting Period From: 10/12/2026 **To:** 10/16/2026

1 Summary of Work Completed

Site prep for New Admin, Multipurpose Room (MPR), and Kitchen Modular Buildings. New site wide Fire Alarm, Camera, and associated Low Voltage Systems, Site improvements to landscaping and hardscape.

- Began roof installation at the Administration Building
- Poured five landscape low walls
- Began installation of the gate posts at the CMU wall
- Complete west canopy fine grading
- Pulled low voltage CAD 6 at the Administration Building
- Began installing the fire alarm and low voltage cables in the existing buildings

2 Photos

Description: Roof installation at the Administration Building



Description: Landscape low walls at the lunch shelter



Description: Gate post Installation at the CMU Wall



Description: Fine Grading at the West Canopy



Description: Cable pulling at the Administration Building



Description: Low voltage and fire alarm cable installation at the existing buildings



3 Construction Alerts

Description: No Alerts or Community Notices at this time.

Site Impact: N/A

4 Upcoming Work

Kitchen installation,pour remaining landscape low walls, set and install light poles, begin fine grading at lunch shelter, begin layout and footing excavation for main entrance ramp

5 Notes and Comments

Thank you for your continued cooperation and patience as these improvements continue.

Reviewed By: Michael Dunning