Palmer High School Transformation Newsletter

Project Gazette
(October / Week of the 26th / Issue #32)

GENERAL INFORMATION

Project:	Palmer High School Transformation
Location:	Colorado Springs
Client:	Colorado Springs School District 11
General Contractor:	Adolfson and Peterson Construction (AP)

Overview:

Interior finishes are progressing across all three levels, with NanaWall, flooring, millwork, and painting ongoing. Glazing and west elevation steel work are nearing completion. Weber Street improvements and rain garden scope continues. Commissioning is underway for MEP equipment.

LOOK-AHEAD SCHEDULE

Week of: 10/26/2026

- **L1:** Casework ongoing. Heat pump startup complete.
- **L2:** Casework ongoing. Carpet and flooring begins.
- **L3:** Primer and first coat ongoing. Flooring prep, then carpet and flooring begins. Nanawall install continues.
- **Kitchen:** Overhead electrical and grease duct connection finish by 10/1; ceiling grid starts 10/2.
- **Media L2 and L3:** Media Center sheetrock ongoing.
- **Exterior:** Media Center glazing ongoing. West elevation glazing, flashings, and MCM continue. Steel to be painted.
- **Civil:** Rain garden utilities are ongoing.

SITE LOGISTICS & SAFETY

- Access / Deliveries:
  - All deliveries and site access are through the East Boulder St. entrance.
- Trucking Hours
  - Monday – Saturday 7am – 4pm
- Site Layout Changes: N/A
- Safety Focus: ***Dust Mitigation***
  - HEPA filters are being utilized on all vacuums.
  - Filter media is installed over GRDs.
  - Cutting is being limited as much as possible.

COORDINATION & COMMUNICATION

- Construction Parking
  - Crews to utilize St. Vrain and adjoining streets.
- TAB is scheduled for 11/5/2026
- Fire Alarm and Electrical final inspections for phase 1A are upcoming.

Palmer High School Transformation Newsletter

PROJECT HIGHLIGHTS & PHOTOS







