PASADENA Unified School District
FACILITIES DEPARTMENT

Interim Swing Space - Franklin ES Rebuild Fire Damaged Buildings

Construction Progress Update

Report Date: 10/23/2026 **Prepared By:** Tammi Owens

Reporting Period From: 10/19/2026 **To:** 10/23/2026

1 Summary of Work Completed

Site prep for New Admin, Multipurpose Room (MPR), and Kitchen Modular Buildings. New site wide Fire Alarm, Camera, and associated Low Voltage Systems, Site improvements to landscaping and hardscape.

- Completed the Kitchen Building installation
- Roof installation at the Administration Building
- Poured the remaining planter walls and the remaining foundation gate posts
- Completed the flat work in the lunch shelter area
- Installed rebar at the trash enclosure
- Pull low voltage wires for the Administration Building
- Began perimeter edge formwork on West Canopy ramp

2 Photos

Description: Setting the kitchen building.





Description: Planter walls at the lunch shelter.



Description: Fine grading at the lunch shelter.



Description: Rebar at the trash enclosure.



Description: Began perimeter edge formwork on West Canopy ramp.



3 Construction Alerts

N/A

4 Upcoming Work

Pour ADA ramp footing at front entrance, pour trash enclosure SOG & curb, set/install light poles, fine grading at north end of the MPR Building, excavate and install underground, gas piping and run up the west canopy column, pull low voltage CAD 6 cables in the B Building.

5 Notes and Comments

Thank you for your continued cooperation and patience as these improvements continue.

Reviewed By: Michael Dunning