DeKalb County School District | Operations

Project Update Report

Report Date	October 10, 2026
Project Name/Number	Wynbrooke ES – Security Vestibule & HVAC System 37535
Facility Name	Wynbrooke ES
Area Superintendent	Dr. Michelle Jones
Principal	Mrs. Devetra Ushery
School Contact	Mrs. Devetra Ushery
Project Manager	Shina Devon
Architect	CDH
Contractor	Centennial Contractors Enterprises, Inc.

Scope of Work

The scope of this project is the addition of a new Security Vestibule and new Gymnasium HVAC System at Wynbrooke Elementary School - 440 Wicksbury Way, Stone Mountain, Georgia 30087.

Scope will consist of the following, but not limited to:

- Installation of HVAC system servicing the gymnasium;
- MEP upgrades;
- Security Vestibule and Administration Relocation/Renovation;
- Minor interior improvements;
- Replacement of ceiling tiles.

Project Construction Budget: $687,605.00

Project Schedule Milestones

- Construction Substantial Completion – 07.24.26
- Punch List Completed – 08.07.26

Current Project Status:

- Closeout document submission ongoing.
- Additional flooring work installation at Security Vestibule

---

4-Week Look Ahead

- Completion of closeout documentation.
- Final Pay Application

End of Project Update Report

Photographs

	
Cut out of existing terrazzo	Installation of Flooring Infill
	
Curing of Flooring Infill	Curing of Flooring Infill