DeKalb County School District | Operations

Project Update Report

Report Date	October 10, 2026
Project Name/Number	Salem MS / 36535
Facility Name	Salem MS
Area Superintendent	Bridgette Allen
Principal	Marcus Wright
School Contact	marcus_wright@dekalbschoolsga.org
Project Manager	Laura Flagg
Architect	GMC
Contractor	CWI

Scope of Work:

- Major building system replacement with emphasis on HVAC.

Project Construction Budget: $ 9,181,777

Project Schedule Milestones:

- Construction Start – June 2023
- Construction End – July 2026

Current Project Status:

- Architect is reviewing O&M and closeout documentation.
- Contractor working on final pay application.

4-Week Look Ahead

- CWI incorporating changes to their turnover documentation.
- CWI to submit final pay application.