DeKalb County School District | Operations

Project Update Report

Report Date	October 10, 2026
Project Name/Number	Lakeside HS Athletic Lighting
Facility Name	Lakeside HS
Area Superintendent	Dr. Damian Bounds
Principal	Dr. Susan Stoddard
School Contact	Dr. Susan Stoddard
Project Manager	Shina Devon
Architect	N/A - Design-Build
Contractor	Musco Sports Lighting

Scope of Work

The scope of this project is the addition of (7) exterior lights to the baseball and (4) exterior lights to the softball field.

Project Construction Budget: $750,000.00

Project Schedule Milestones

- BOE Approval – July 2026
- Purchase Order issued for Geotechnical Services – August 2026
- Musco Contract Execution – August 2026
- Additional BOE Approval for PO Authorization – October 2026

Current Project Status:

- Additional BOE Approval – 10.05.26
- Construction Mobilization – 10.06.26

4-Week Look Ahead

- Completion of Underground Conduit Installation
- Excavate and pour foundations
- Begin Standing Lightpoles

End of Project Update Report

Photographs



Materials Dropped off in Staging Area



Materials and Connexes Dropped off in Staging Area



Boring Drill Dropped off at First Boring Location



Underground Conduit Stubbed up at First Boring Location