DeKalb County School District | Operations

# Project Update Report

| | |
|---|---|
| Report Date | 10/10/2026 |
| Project Name/Number | International Student Center / 50736 |
| Principal | Dr. Gregory Wickersham |
| School Contact | Dr. Gregory Wickersham, 678-676-0902, gregory_wickersham@dekalbschoolsga.org |
| Regional Superintendent | Dr. Michelle Jones |
| Project Manager | Lo Hurts |
| Architect | Corgan |
| Contractor | Winter Construction |

**Scope of Work**

- Phase 1: Upgrade interior finishes, wall graphics, paint refresh, new teacher walls, and kitchen equipment.
- Phase 2: HVAC refresh and renovations to MEP-FP components.

---

**Project Construction Budget** $25,727,039.00

---

**Project Schedule Milestones**

- Design Completion – March 2025
- Construction Start – June 2025
- Construction End – October 2026

---

**Current Project Status:**

- 98% complete, Behind Schedule.
- Owner/Architect Punch Walk – Complete.
- Install temporary partition wall at stage – Complete.
- Work off punch list – In Progress.
- Fire marshal inspection – Conditionally approved – Pending installation of ADA lift at stage.

---

**4-Week Look Ahead**

- Procurement of ADA lift at stage.

---

**End of Project Update Report**

# Photographs



Installation of new light fixtures at cafeteria



Installation of hardscapes at courtyard



Installation of new storefront windows at cafeteria



Installation of new bus canopy