PASADENA Unified School District
FACILITIES DEPARTMENT

Longfellow Modernization Progress Update

Construction Progress Update

Report Date: 10/30/2026 **Prepared By:** Martin Martinez

Reporting Period From: 10/26/2026 **To:** 10/30/2026

1 Summary of Work Completed

- Work resumed this week on building A. Metal framing has begun and is ongoing throughout both floors of A building. Mechanical layout started and is ongoing where possible. In the wall's that were finished dry wall is starting to be installed and electrical infrastructure is being installed if needed.
- At the north part of the campus excavation began for the footing for the new retaining wall. Depth was reached and rebar installation along with caissons were installed. The footing was poured.
- Mechanical layout began and is ongoing underneath the auditorium.

2 Photos

Description: Metal framing is ongoing followed by mechanical layout.



Description: The footing for the retaining wall was poured.





oing in the auditorium.

3 Construction Alerts

Description: Underground utility infrastructure for the new building has now concluded. The pad was backfilled. Metal walls are now being framed. HVAC ducts are now being placed where possible. The footing for the retaining wall was completed and poured. New duct layout and installation is ongoing in the auditorium.

Site Impact: The site is completely closed off. Approved personnel have to wear full PPE whenever onsite.

4 Upcoming Work

Metal framing will be ongoing wherever possible. Mechanical layout will continue where possible. Foundation work for the new cafeteria building will begin.

5 Notes and Comments

Thank you for your continued cooperation and patience as these improvements continue.

Reviewed By: Michael Dunning