Batch# : WATMeCe238

11200 Kirkland Way #340A
Kirkland, WA 98033
(425) 658-7286
WATestingLLC.com

**BULK ASBESTOS TEST** X **POINT COUNT (400/600/1000)** ____ **TAPE** ____ **LEAD** ____ **MOLD** ____

**Client Name:** ServiceMaster 1st Choice

**Address:** P.O. Box 676 **City:** Aberdeen **ST:** WA ZIP: 98520

**Phone #:** (360) 537-9800

**Project Manager:** Hunter Randall | NES-BIR-20241001-02 **Email:** accounting@servicemaster1stchoice.com

**Project Location/Job Name:** Miller Jr. High

Address: 100 East Lindstrom City: Aberdeen ST: WA Zip: 98520

**SAMPLES: Turn Around Time:** 1hr **Number of samples:** 4

**Condition:** Good ____ Damaged x Severe Damage ____

| SEQ# | Sample Location | Sample Description | SEQ# | Sample Location | Sample Description |
|---|---|---|---|---|---|
| 1 | Nurse Room Wall | Drywall w/ Joint Compound & Texture | 16 | | |
| 2 | Nurse Room Wall | Drywall w/ Joint Compound & Texture | 17 | | |
| 3 | Nurse Room Wall | Drywall w/ Joint Compound & Texture | 18 | | |
| 4 | Boys Bathroom Ceiling | Acoustic Ceiling Tile & Mastic | 19 | | |
| 5 | | | 20 | | |
| 6 | | | 21 | | |
| 7 | | | 22 | | |
| 8 | | | 23 | | |
| 9 | | | 24 | | |
| 10 | | | 25 | | |
| 11 | | | 26 | | |
| 12 | | | 27 | | |
| 13 | | | 28 | | |
| 14 | | | 29 | | |
| 15 | | | 30 | | |

| | Print Name | Signature | Company Name | Date | Time |
|---|---|---|---|---|---|
| Sampled | Hunter Randall | *Hunter Randall* | SM | 08/31/2026 | |
| Relinquished | Hunter Randall | *Hunter Randall* | SM | 08/31/2026 | |
| Delivered | | | USPS | | |
| Received | | | WAT | 9/1/26 | GM |
| Analyzed | Zoe M | | WAT | 9/1/26 | 8:56 |
| Reported | Zoe M | | WAT | 9/1/26 | 8:56 |

**How would you like to be notified?** **Email** X **Phone** ____

Washington Asbestos Testing LLC guarantees the test results provided are of a precision normal with the type of methods recognized in asbestos analysis. Washington Asbestos Testing LLC accepts no legal responsibility for the purpose for which the client uses the test results. By signing on this Chain of Custody form the client agrees to relieve Washington Asbestos Testing LLC of any and all liability that may arise from the test results.

Washington Asbestos Testing LLC
15 S Oregon Ave Ste. 204, Tacoma, WA 98409
(253) 301-1852
watestingllc.com

**Batch #: WATT2606238**

**Asbestos Analysis of Bulk Materials by App. E to Sub. E of 40 CFR Part 763 and EPA 600/R-93/116**
**Methods Using Polarized Light Microscopy**

Attn: **Hunter Randall**
**ServiceMaster 1st Choice**
**PO BOX 676, Aberdeen WA 98520**

Project: **Miller Jr High**
**100 East Lindstrom, Aberdeen, WA 98520**

Date Received: 9/1/2026
Date Analyzed: 9/1/2026
Date Issued: 9/1/2026
Samples Received: 4
Samples Analyzed: 4

**Analyzed By** Zoe Manuel

**Approved By** _____
Approved Signatory (If Necessary)

| SEQ# | SAMPLE ID | LAYER | DESCRIPTION | % | NON-ASBESTOS FIBERS | % | NON-FIBROUS MATERIALS | % | ASBESTOS TYPE |
|---|---|---|---|---|---|---|---|---|---|
| 1 | Nurse Room Wall | 1 | Tan compact powdery texture with paint | 3% | Cellulose | 95% | Carbonate/Binder, Paint | 2% | **Chrysotile** |
| | | 2 | Tan compact powdery joint compound with paper | 35% | Cellulose | 63% | Carbonate/Binder | 2% | **Chrysotile** |
| | | 3 | White chalky material with paper | 20% | Cellulose | 80% | Gypsum, Binder/Filler | | **None Detected** |
| 2 | Nurse Room Wall | 1 | Tan compact powdery texture with paint | 3% | Cellulose | 95% | Carbonate/Binder, Paint | 2% | **Chrysotile** |
| | | 2 | Tan compact powdery joint compound with paper | 35% | Cellulose | 63% | Carbonate/Binder | 2% | **Chrysotile** |
| | | 3 | White chalky material with paper | 20% | Cellulose | 80% | Gypsum, Binder/Filler | | **None Detected** |
| 3 | Nurse Room Wall | 1 | Tan compact powdery texture with paint | 3% | Cellulose | 95% | Carbonate/Binder, Paint | 2% | **Chrysotile** |
| | | 2 | Tan compact powdery joint compound with paper | 35% | Cellulose | 63% | Carbonate/Binder | 2% | **Chrysotile** |
| | | 3 | White chalky material with paper | 20% | Cellulose | 80% | Gypsum, Binder/Filler | | **None Detected** |
| 4 | Boys Bathroom Ceiling | 1 | Beige vinyl | 2% | Cellulose | 98% | Vinyl/Binder | | **None Detected** |
| | | 2 | Green fibrous material | 70% | Cellulose | 30% | Asphalt/Binder | | **None Detected** |
| | | 3 | Brown mastic | 2% | Cellulose | 98% | Binder/Filler | | **None Detected** |
| | | 4 | Brown wood debris | | None Detected | 100% | Wood | | **None Detected** |

The results given relate only to the items tested. The results apply to the sample(s) as received.
Reports must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST, or any agency of the Federal Government.