Water Quality Action Plan

October 2026

FOUNDATIONS FOR OUR FUTURE

								Post-Remediation				Second post-remediation			
School	Room Type	Fixture Type	Location	Communication to site	DOH Initial Sampling Dates	DOH test results (PPB)	Actions	Sampling dates	Results (PPB)	Communication to site	Actions	Sampling dates	Results (PPB)	Communication to site	Actions
Edgerton	Classroom	Fountain	22-01-123	Shut down as soon as practicable. Posted signage temporarily shut down	2024	80	The signage was removed. Permanent fountain removal								
Edgerton	Classroom Kitchen	Sink	22-01-113A	Shut down as soon as practicable. Posted signage temporarily shut down	2024	19	Fixture replacement	2024	2	Yes	The signage was removed. Turned on.				
Edgerton	Classroom	Sink	22-01-123	Posted signage hand wash only	2024	11	Fixture replacement	2024	6	Yes	Signage remains posted. No further action required				
Edgerton	Kitchen	Food Prep Sink #3 of 3	22-01-135	Posted signage prewash/dish rinse station only	2024	10	Fixture replacement	2024	6	Yes	Signage remains posted. Filter installed	2025	1	Yes	The signage was removed. Turned on.
Edgerton	Classroom	Sink	22-01-119	Posted signage hand wash only	2024	9	Signage remains posted. No further action required								
Edgerton	Classroom	Sink	22-01-107	Posted signage hand wash only	2024	8	Signage remains posted. No further action needed								
Edgerton	Classroom	Fountain	22-01-115	Shut down as soon as practicable. Posted signage temporarily shut down	2024	8	The signage was removed. Permanent fountain removal								
Edgerton	Hallway	Fountain/ Right	22-01-H02	Shut down as soon as practicable. Posted signage temporarily shut down	2024	8	Fixture replacement	2024	17	Yes	Signage remains posted. Water filling station installed	2025	<1	Yes	The signage was removed. Turned on
Edgerton	Classroom	Sink	22-01-109	Posted signage hand wash only	2024	7	Signage remains posted. No further action required								
Edgerton	Classroom	Sink	22-01-113	Posted signage hand wash only	2024	7	Signage remains posted. No further action required								
Edgerton	Classroom	Sink	22-01-203	Posted signage hand wash only	2024	6	Signage remains posted. No further action required								
Edgerton	Classroom	Sink	22-01-209	Posted signage hand wash only	2024	6	Signage remains posted. No further action required								
Edgerton	Kitchen	Sink - multicompartment #1 of 3 right	22-01-135	Posted signage prewash dish rinse station only	2024	6	Fixture replacement	2024	2	Yes	The signage was removed. No further action is required.				

Water Quality Action Plan

October 2026

Edgerton	Classroom	Fountain	22-01-127	Shut down as soon as practicable. Posted signage temporarily shut down	2024	6	The signage was removed. Permanent fountain removal.								
Edgerton	Classroom	Sink	22-01-103	Posted signage hand wash only	2024	6	Signage remains posted. No further action required								
Carson	Classroom	Sink	23-01-123	Shut down as soon as practicable. Posted signage temporarily shut down	2024	69	Fixture replacement	2024	90	Yes	Signage remains posted. Filter Install	2025	1	Yes	Posted hand wash only signage. Turned on. No further action is required.
Carson	Classroom	Sink	23-01-134	Shut down as soon as practicable. Posted signage temporarily shut down	2024	22	Fixture replacement	2024	5	Yes	Posted handwash only signage. Signage remains posted. Turned on				
Carson	Classroom kitchen	Sink	23-01-113A	Shut down as soon as practicable. Posted signage temporarily shut down	2024	19	Fixture replacement	2024	17	Yes	Signage remains posted. Filter Install	2025	2	Yes	The signage was removed. Turned on
Carson	Classroom	Fountain	23-01-107	Shut down as soon as practicable. Posted signage temporarily shut down	2024	15	The signage was removed. Permanent fountain removal								
Carson	Classroom	Fountain	23-01-123	Shut down as soon as practicable. Posted signage temporarily shut down	2024	14	The signage was removed. Permanent fountain removal								
Carson	Classroom	Sink-multicompartment	23-01-122	Posted signage hand wash only	2024	12	Signage remains posted. No further action required								
Carson	Classroom	Sink	23-01-228	Posted signage hand wash only	2024	10	Signage remains posted. No further action required								
Carson	Kitchen	Food prep sink #3 of 3	23-01-135	Posted signage prewash dish rinse station only	2024	10	Fixture replacement	2024	13	Yes	Signage remains posted. Filter installed	2025	5	Yes	The signage was removed. Turned on
Carson	Classroom	Sink	23-01-119	Posted signage hand wash only	2024	10	Signage remains posted. No further action required								
Carson	Classroom	Sink	23-01-208	Posted signage hand wash only	2024	9	Signage remains posted. No further action required								
Carson	Classroom	Sink	23-01-128	Posted signage hand wash only	2024	9	Signage remains posted. No further action required								
Carson	Classroom	Sink	23-01-104	Posted signage hand wash only	2024	8	Signage remains posted. No further action required								

Water Quality Action Plan

October 2026

Carson	Classroom	Sink	23-01-126	Posted signage hand wash only	2024	8	Signage remains posted. No further action required								
Carson	Classroom	Sink	23-01-108	Posted signage hand wash only	2024	8	Signage remains posted. No further action required								
Carson	Classroom	Sink	23-01-109	Posted signage hand wash only	2024	8	Signage remains posted. No further action required								
Carson	Classroom	Fountain	23-01-226	Shut down as soon as practicable. Posted signage temporarily shut down	2024	7	The signage was removed. Permanent fountain removal								
Carson	Kitchen	Sink - multicompartment #1 of 3 left	23-01-135	Posted signage prewash dish rinse station only	2024	7	Fixture replacement	Yes	4	Yes	The signage was removed. Turned on				
Carson	Classroom	Sink	23-01-115	Posted signage hand wash only	2024	6	Signage remains posted. No further action required								
Carson	Classroom	Sink	23-01-105	Posted signage hand wash only	2024	6	Signage remains posted. No further action required								
Carson	Classroom	Fountain	23-01-124	Shut down as soon as practicable. Posted signage temporarily shut down	2024	6	The signage was removed. Permanent fountain removal								
GVJH	Kitchen	Sink back wall # 2 of 5	37-01-137	Shut down as soon as practicable. Posted signage temporarily shut down	2024	50	Fixture replacement	2024	9	Yes	Posted prewash dish rinse station only signage. Turned on.				
GVJH	Classroom	Fountain	37-01-217	Shut down as soon as practicable. Posted signage temporarily shut down	2024	12	The signage was removed. Permanent fountain removal								
Aylen	Classroom	Fountain	31-01-148	Shut down as soon as practicable. Posted signage temporarily shut down	2024	21	The signage was removed. Permanent fountain removal								
Aylen	Culinary Classroom	Sink #9 of 9	31-01-138	Posted signage hand wash only	2024	11	Fixture replacement	2024	<1	Yes	The signage was removed. Turned on				
Aylen	Classroom	Fountain	31-01-101E	Shut down as soon as practicable. Posted signage temporarily shut down	2024	11	The signage was removed. Permanent fountain removal								
Aylen	Classroom	Sink	31-01-101E	Posted signage hand wash only	2024	10	Signage remains. No further action required								
Aylen	Classroom	Fountain	31-01-249	Shut down as soon as practicable. Posted	2024	9	The signage was removed. Permanent fixture removal								

Water Quality Action Plan

October 2026

				signage temporarily shut down											
Aylen	Culinary Classroom	Sink #3 of 9	31-01-138	Posted signage hand wash only	2024	8	Fixture replacement	2024	1	Yes	The signage was removed. Turned on				
Aylen	Classroom	Sink	31-01-140	Posted signage hand wash only	2024	8	Signage remains. No further action required								
Aylen	Classroom	Sink	31-01-148	Posted signage hand wash only	2024	7	Signage remains. No further action required								
Aylen	Kitchen	Multi compartment sink #5 of 5 left	31-01-113	Posted signage prewash dish rinse station only	2024	6	Per DOH prewash dish rinse stations are no longer being tested. No further action required								
Aylen	Culinary Classroom	Sink #5 of 9	31-01-138	Posted signage hand wash only	2024	6	Fixture replacement	2024	1	Yes	The signage was removed. Turned on				
Aylen	Classroom	Sink	31-01-102	Posted signage hand wash only	2024	6	Signage remains. No further action required								
Aylen	Culinary Classroom	Sink #8 of 9	31-01-138	Posted signage hand wash only	2024	6	Fixture replacement	2024	1	Yes	The signage was removed. Turned on				
Aylen	Classroom	Fountain	31-01-149	Shut down as soon as practicable. Posted signage temporarily shut down	2024	6	The signage was removed. Permanent fountain removal								
Aylen	Classroom	Sink	31-01-238	Posted signage hand wash only	2024	6	Signage remains. No further action required								
Kalles	Kitchen	Sink back wall #2 of 4	34-01-113	Shut down as soon as practicable. Posted signage temporarily shutdown	2024	25	Fixture replacement	2024	25	Yes	Signage remains posted. Filter installed	2025	7	Yes	Posted prewash dish rinse station only signage. Turned on.
Kalles	Classroom	Sink	34-01-101E	Shut down as soon as practicable. Posted signage temporarily shut down	2024	21	Fixture replacement	2024	15	Yes	Posted hand wash only signage. Turned on.				
Kalles	Classroom	Fountain	34-01-101E	Shut down as soon as practicable. Posted signage temporarily shut down	2024	19	The signage was removed. Permanent fountain removal								
Kalles	Classroom	Fountain	34-01-248	Shut down as soon as practicable. Posted signage temporarily shut down	2024	14	The signage was removed. Permanent fountain removal								
Kalles	Classroom	Sink	34-01-104	Posted signage hand wash only	2024	12	Signage remains. No further action required								

Water Quality Action Plan

October 2026

FOUNDATIONS FOR OUR FUTURE

Kalles	Classroom	Fountain	34-01-149	Shut down as soon as practicable. Posted signage temporarily shut down	2024	10	The signage was removed. Permanent fountain removal								
Kalles	Classroom	Fountain	34-01-249	Shut down as soon as practicable. Posted signage temporarily shut down	2024	10	The signage was removed. Permanent fountain removal								
Kalles	Classroom	Sink	34-01-102	Posted signage hand wash only	2024	10	Signage remains. No further action required								
Kalles	Culinary classroom	Sink #5 of 9	34-01-138	Posted signage hand wash only	2024	9	Fixture replacement	2024	5	Yes	The The signage was removed. Turned on				
Kalles	Classroom	Sink	34-01-248	Posted signage hand wash only	2024	8	Signage remains. No further action required								
Kalles	Kitchen	Multi compartment sink #1 of 4	34-01-113	Posted signage prewash dish rinse station only	2024	8	Fixture replacement	2024	15	Yes	Signage remains posted. Filter installed	2025	3	Yes	The signage was removed. Turned on
Kalles	Kitchen	Multi compartment sink #4 of 4	34-01-113	Posted signage prewash dish rinse station only	2024	8	Per DOH Prewash dish rinse stations are no longer being tested. No further action required								
Kalles	Classroom	Fountain	34-01-140	Shut down as soon as practicable. Posted signage temporarily shut down	2024	7	The signage was removed. Permanent fountain removal								
Kalles	Classroom	Sink	34-01-237	Posted signage hand wash only	2024	7	Signage remains. No further action required								
Kalles	Girls' locker room	Fountain	34-01-103	Shut down as soon as practicable. Posted signage temporarily shut down	2024	7	Fixture replacement	2024	4	Yes	The signage was removed. Turned on				
Kalles	Culinary Classroom	Sink #1 of 9	34-01-138	Posted signage hand wash only	2024	7	Fixture replacement	2024	4	Yes	The signage was removed. Turned on				
Kalles	Culinary Classroom	Sink #4 of 9	34-01-138	Posted signage hand wash only	2024	7	Fixture replacement	2024	7	Yes	Signage remains posted. Filter installed	2025	<1	Yes	The signage was removed. Turned on
Kalles	Culinary Classroom	Sink #9 of 9	34-01-138	Posted signage hand wash only	2024	6	Fixture replacement	2024	8	Yes	Signage remains posted. Filter installed	2025	<1	Yes	The signage was removed. Turned on
Kalles	Nurses' office	Fountain	34-01-134	Shut down as soon as practicable. Posted signage temporarily shut down	2024	6	The signage was removed. Permanent fountain removal								

Water Quality Action Plan

October 2026

Kalles	Culinary Classroom	Sink #6 of 9	34-01-138	Posted signage hand wash only	2024	6	Fixture replacement	2024	4	Yes	The signage was removed. Turned on				
Kalles	Culinary Classroom	Sink # 8 of 9	34-01-138	Posted signage hand wash only	2024	6	Fixture replacement	2024	6	Yes	Signage remains posted. Filter installed	2025	<1	Yes	The signage was removed. Turned on
Ferrucci	Orchestra Room	Sink	30-01-110	Note: Follow up testing from 2016 sample results. Shut down as soon as practicable. Posted signage temporarily shut down	2023	36	Fixture replacement	2024	68	Yes	Signage remains posted. Filter installed	2025	12	Yes	Temporarily shut down until school testing is completed
Ferrucci	Workroom	Sink	30-01-119E	Note: Follow up testing from 2016 sample results. Shut down as soon as practicable. Posted signage temporarily shut down	2023	16	Fixture replacement	2024	22	Yes	Signage remains posted. Filter installed	2025	5	Yes	Posted hand wash only signage. Turned on.
Brouillet	Nurses Office	Sink	18-01-101H	Note: Follow up testing from 2016 sample results. Posted signage hand wash only	2023	14	Fixture replacement	2024	19	Yes	Shut down as soon as practicable. Posted signage temporarily shut down. Filter installed	2025	1	Yes	The The signage was removed. Turned on
Spinning	Classroom	Sink	10-01-130	Note: Follow up testing from 2016 sample results. Shut down as soon as practicable. Posted signage temporarily shut down	2023	54	Fixture replacement	2024	15	Yes	Posted hand wash only signage. Turned on.				
ERHS	Kitchen	Multi compartment Sink #2 of 4	52-01- 113	Shut down as practicable. Posted signage temporarily shut down	2024	27	Fixture replacement	2025	2	Yes	The signage was removed. Turned on				
ERHS	Kitchen	Sink #3 of 4	52-01-113	Shut down as soon as practicable. Posted signage temporarily shut down	2024	14	Fixture replacement	2025	10	Yes	Signage remains posted. Filter installed.	2025	1	Yes	The signage was removed. Turned on.
ERHS	Kitchen	Sink #4 of 4	52-01-113	Shut down as soon as practicable. Posted signage temporarily shut down	2024	8	Fixture replacement	2025	2	Yes	The signage was removed. Turned on				
ERHS	Classroom Kitchen	Fountain	52-01-106	Shut down as soon as practicable. Posted signage temporarily shut down	2024	7	The signage was removed. Permanent fountain removal								
MPLWD	Back stage Kitchen	Sink multi compartment	05-01-127	Shut down as soon as practicable. Posted signage temporarily shut down	2025	20	Fixture replacement	2025	5	Yes	The signage was removed. Turned on				

Water Quality Action Plan

October 2026

FOUNDATIONS FOR OUR FUTURE

MPLWD	Classroom Kitchen	Sink multi compartment	05-01-111A	Shut down as soon as practicable. Posted signage temporarily shut down	2025	12	Fixture replacement	2025	3	Yes	The signage was removed. Turned on				
Waller Road	Nurses' office	Sink	13-01-101E	Posted signage hand wash only	2025	13	Fixture replacement	2025	2	Yes	The signage was removed. Turned on				
Spinning	Nurses' office	Sink	10-01-102E	Shut down as soon as practicable. Posted signage temporarily shut down	2025	16	Fixture replacement	2025	2	Yes	The signage was removed. Turned on				
Spinning	Staff Lounge	Sink	10-01- 106	posted signage hand wash only	2025	9	Fixture replacement	2025	7	Yes	The signage remains posted. Filter install	2026	<1	Yes	The signage was removed. Turned on.
Spinning	Classroom Kitchen	Sink	10-01-124C	Posted signage hand wash only	2025	8	Fixture replacement	2025	1	Yes	The signage was removed. Turned on				
Brouillet	Classroom Kitchen	Sink	18-01-138	Posted signage hand wash only	2025	12	Fixture replacement	2025	<1	Yes	The signage was removed. Turned on				
Mt. View	Nurses' office	Sink	07-01-101D	Posted signage hand wash only	2025	7	Fixture replacement	2025	4	Yes	The signage was removed. Turned on				
Shaw Road	Classroom Kitchen	Sink	20-01-138	Posted signage hand wash only	2025	9	Fixture replacement	2205	1	Yes	The signage was removed. Turned on				
Fruitland	Nurses' office	Sink	02-01-101G	Posted signage hand wash only	2025	12	Fixture replacement	2025	3	Yes	The signage was removed. Turned on				
Zeiger	Nurses' office	Sink	21-01-101J	Posted signage hand wash only	2025	12	Fixture replacement and filter install	2026	5	Yes	The signage was removed. Turned on				
Zeiger	Classroom	Sink	21-01-138	Posted signage hand wash only	2025	12	Fixture replacement	2026	2	Yes	The signage was removed. Turned on				
Stewart	Nurses' office	Sink	11-01-101L	Posted signage hand wash only	2025	7	Fixture replacement and filter install	2026	<1	Yes	The signage was removed. Turned on				
Stewart	Kitchen	Sink #1 of 1	11-01-121	Posted signage hand wash only	2025	7	Fixture replacement and filter install	2026	3	Yes	The signage was removed. Turned on				
Woodland	Nurses' office	Sink	15-01-101G	Posted signage hand wash only	2025	7	Fixture replacement and filter install	2026	4	Yes	The signage was removed. Turned on				
Edgemont	Training Room	Fountain	33--01-B03	Posted signage temporarily shut down	2025	117	The signage was removed. Permanent fountain removal								

Water Quality Action Plan

October 2026

Edgemont	Kitchen	Sink #3 of 4	33-01-002	Posted signage temporarily shut down	2025	55	Fixture replacement	2025	30	Yes	The signage remains posted. Filter install	2026	7	Yes	The signage remains posted. Filter cartridge replacement
Edgemont	Kitchen	Sink #1 of 4	33-01-002	Signage temporarily shut down	2025	30	Fixture replacement	2025	9	Yes	The signage remains posted. Filter install	2026	2	Yes	The signage was removed. Turned on.
Edgemont	Culinary Classroom	Sink #7 of 8	33-01-119	Posted signage temporarily shut down	2025	29	Fixture replacement	2025	8	Yes	The signage remains posted. Filter install	2026	<1	Yes	The signage was removed. Turned on.
Edgemont	Culinary Classroom	Sink #8 of 8	33-01-119	Posted signage temporarily shut down	2025	15	Fixture replacement	2025	5	Yes	The signage was removed. Turned on				
Edgemont	Culinary Classroom	Sink # 6 of 8	33-01-119	Posted signage temporarily shut down	2025	12	Fixture replacement	2025	2	Yes	The signage was removed. Turned on.				
Edgemont	Kitchen	Sink #4 of 4 sprayer	33-01-002	Posted signage temporarily shut down	2025	11	Fixture replacement	2025	26	Yes	The signage remains posted. Filter install	2026	10	Yes	The signage remains posted. Filter cartridge replacement
Edgemont	Kitchen	Sink #2 of 4	33-01-002	Posted signage temporarily shut down	2025	10	Fixture replacement	2025	5	Yes	The signage was removed. Turned on.				
Edgemont	Culinary Classroom	Sink #5 of 8	33-01-119	Posted signage temporarily shut down	2025	9	Fixture replacement	2025	2	Yes	The signage was removed. Turned on.				
Edgemont	Kitchen	Sink #4 of 4	33-01-002	Posted signage temporarily shut down	2025	9	Fixture replacement	2025	3	Yes	The signage was removed. Turned on.				
Edgemont	Nurses' office	Fountain	33-01-102	Posted signage temporarily shut down	2025	8	The signage was removed. Permanent fountain removal								
Edgemont	Kitchen	Sink #3 of 4 sprayers	33-01-002	Postage signage temporarily shut down	2025	6	Fixture replacement	2025	26	Yes	The signage remains posted. Filter install	2026	10	Yes	The signage remains posted. Filter cartridge replacement
PHS	Career/Tech Ed Bldg Culinary arts	Pot Filler #7 of 8	50-04-161	Shut down as soon as practicable. Posted signage temporarily shut down	2025	376	Fixture capped due to not being used. Testing required before future use.								
PHS	Career/Tech Ed Bldg Culinary arts	Pot Filler #8 of 8	50-04-161	Shut down as soon as practicable. Posted signage temporarily shut down	2025	305	Fixture capped due to not being used. Testing required before future use.								
PHS	Main Building Kitchen	Pot Filler #3 of 5	50-01-106	Shut down as soon as practicable. Posted	2025	153	Fixture replacement and filter install	2026	<1	Yes	The signage was removed. Turned on				

Water Quality Action Plan

October 2026

				signage temporarily shut down											
PHS	Main Building Kitchen	Sink #1 of 5	50-01-106	Shut down as soon as practicable. Posted signage temporarily shut down	2025	44	Fixture replacement and filter install	2026	1	Yes	The signage was removed. Turned on				
PHS	Career/Tech Ed Bldg Culinary arts	Pot Filler #5 of 8	50-04-161	Shut down as soon as practicable. Posted signage temporarily shut down	2025	40	Filter Install	2026	3	Yes	The signage was removed. Turned on				
PHS	Main Building Kitchen	Multi compartment sink sprayer #2 of 5	50-01-106	Shut down as soon as practicable. Posted signage temporarily shut down	2025	37	Fixture replacement and filter install	2026	3	Yes	The signage was removed. Turned on				
PHS	Main Building Kitchen	Multicompartment sink #2 of 5	50-01-106	Shut down as soon as practicable. Posted signage temporarily shut down	2025	29	Fixture replacement and filter install	2026	1	Yes	The signage was removed. Turned on				
PHS	Main Building Classroom	Sink #2 of 4	50-01-116	Shut down as soon as practicable. Posted signage temporarily shut down	2025	22	Fixture replacement and filter install	2026	2	Yes	The signage was removed. Turned on				
PHS	Main Building Staff Lounge	Sink	50-01-103	Shut down as soon as practicable. Posted signage temporarily shut down	2025	20	Fixture replacement and filter install	2026	6	Yes	Signage remains posted. Filter cartridge replacement				
PHS	Main Building Classroom	Sink	50-04-121	Shut down as soon as practicable. Posted signage temporarily shut down	2025	19	Fixture replacement and filter install	2026	<1	Yes	The signage was removed. Turned on				
PHS	Career/Tech Ed Bldg Culinary arts	Sink #4 of 8	50-04-161	Shut down as soon as practicable. Posted signage temporarily shut down	2025	17	Fixture replacement and filter install	2026	7	Yes	Signage remains posted. Filter cartridge replacement				
PHS	Main Building Kitchen	Sink #5 of 5	50-01-106	Shut down as soon as practicable. Posted signage temporarily shut down	2025	16	Fixture replacement and filter install	2026	3	Yes	The signage was removed. Turned on				
PHS	Main Building Classroom	Sink	50-01-123	Shut down as soon as practicable. Posted signage temporarily shut down	2025	15	Fixture replacement and filter install	2026	1	Yes	The signage was removed. Turned on				
PHS	Main Building Classroom	Sink #3 of 4	50-01-116	Shut down as soon as practicable. Posted signage temporarily shut down	2025	15	Fixture replacement and filter install	2026	1	Yes	The signage was removed. Turned on				
PHS	Main Building Classroom	Sink #1 of 4	50-01-116	Shut down as soon as practicable. Posted signage temporarily shut down	2025	14	Fixture replacement and filter install	2026	3	Yes	The signage was removed. Turned on				

Water Quality Action Plan

October 2026

FOUNDATIONS FOR OUR FUTURE

PHS	Main Building Classroom	Sink	50-01-315	Posted signage hand wash only	2025	13	Fixture replacement and filter install	2026	3	Yes	The signage was removed. Turned on				
PHS	Career/Tech Ed Bldg Culinary arts	Multicompartment sink #3 of 8	50-04-161	Shut down as soon as practicable. Posted signage temporarily shut down	2025	12	Fixture replacement and filter install	2026	9	Yes	Signage remains posted. Filter cartridge replacement				
PHS	Main Building Classroom	Sink #4 of 4	50-01-116	Posted signage temporarily shut down	2025	9	Fixture replacement and filter install	2026	3	Yes	The signage was removed. Turned on				
PHS	Career/Tech Ed Bldg Culinary arts	Multicompartment sink #1 of 8	50-04-161	Posted signage temporarily shut down	2025	7	Fixture replacement and filter install	2026	8	Yes	Signage remains posted. Filter cartridge replacement				
RHS	Main Building Kitchen	Multicompartment sink sprayer #1 of 3	51-01-123	Shut down as soon as practicable. Posted signage temporarily shut down	2025/2026	13	Fixture replacement and filter install	2026	72	Yes	Signage remains posted. Filter cartridge replacement				
Stahl	Kitchen #1 of 4 Island sink		36-01-112	Shut down as soon as practicable. Posted signage temporarily shut down	2026	49	Fixture replacement and filter install								
Stahl	Kitchen #2 of 4 next to 112A		36-01-112	Shut down as soon as practicable. Posted signage temporarily shut down	2026	15	Fixture replacement and filter install								
Stahl	Classroom		36-01-116D	Shut down as soon as practicable. Posted signage temporarily shut down	2026	11	Fixture replacement and filter install								
Stahl	Kitchen #3 of 4		36-01-112	Shut down as soon as practicable. Posted signage temporarily shut down	2026	7	Fixture replacement and filter install								
Stahl	Staff Lounge		36-01-108	Posted signage hand wash only	2026	6	Fixture replacement and filter install								
Ballou	Kitchen #4 of 4 sprayer		32-01-151	Shut down as soon as practicable. Posted signage temporarily shut down	2026	208	Fixture replacement and filter install								
Ballou	Kitchen #4 of 4 sink		32-01-151	Shut down as soon as practicable. Posted signage temporarily shut down	2026	108	Fixture replacement and filter install								

Water Quality Action Plan

October 2026

Ballou	Kitchen #3 of 4 sprayer		32-01-151	Shut down as soon as practicable. Posted signage temporarily shut down	2026	53	Fixture replacement and filter install								
Ballou	Kitchen #3 of 4 sink		32-01-151	Shut down as soon as practicable. Posted signage temporarily shut down	2026	26	Fixture replacement and filter install								