Charleston County SCHOOL DISTRICT

North Charleston
November 2026

R.B. Stall High School Addition

PROJECT TEAM

Construction Management:
Brownstone Construction Group, a CSL Company
Project Manager:
Eric Hamilton
Site Manager:
John Calvin
Assistant Site Manager:
Kashif Alston
Architect:
SSOE/Little Architects
General Contractor:
Monteith Construction



Rendering represents design intent only and does not reflect final exterior finish selections

PROJECT UPDATE 11/2026

The scope of the project includes a new addition which will house a 540 seat Auditorium, a 600 student classroom wing, an expansion of the existing Cafeteria, and new Fine Arts classrooms for band, orchestra, dance, and drama. The existing music classrooms will be renovated into JROTC classrooms.

Construction continues to advance rapidly across the new addition as teams increase production ahead of the Phase I move. The Fine Arts Wing roof is dried in with overhead and in-wall rough-ins underway. The front lobby is nearing major milestones as entrance brick veneer wraps up to make way for storefront installation. The lobby area sloped roof is 80% dried in, and roofing, air barrier, and brick veneer installations are progressing across all remaining project areas. Production has also increased on mechanical, electrical, plumbing, and fire sprinkler installations throughout the entire building.

The new addition is on schedule for a March 2027 occupancy. The interior renovations and cafeteria expansion are on schedule for August 2027 occupancy.

PROJECT DATA

Scope: New auditorium, 600 student classroom addition, cafeteria expansion and selective interior renovations

Project Budget: $54,720,500

Schedule:
DD Design Completion: March 2025
Construction Start: May 2025
Building Occupancy : March 2027

Phase I (New Addition)
Building Occupancy: August 2027

Phase II (Interior Renovation/Cafeteria)
Project Complete: September 2027

Square Footage: 75,000 sf





