Paul Laurence Dunbar High School – Roof Replacement

- **Completed/Work in Progress:**
  - Base-in at 100%
  - Cap sheet at 99%
  - Lots of thru wall flashing progress, set to be completed within a few days.
  - Edge metal and gutter installation in progress.

- **Upcoming Look Ahead:**
  - Finish detail work for tie-ins, term bars, etc.
  - Edge metal installation completed within two to three weeks.
  - Gutter installation.
  - Standing seam delivery.

Paul Laurence Dunbar High School – Roof Replacement

Areas A and B with edge metals installed (left) and edge metals in progress (right).



Paul Laurence Dunbar High School – Roof Replacement

Edge metal detail in progress near new cap sheet.



Paul Laurence Dunbar High School – Roof Replacement

Workers mixing mortar for thru-wall flashing masonry work.



Paul Laurence Dunbar High School – Roof Replacement

Workers inspecting a corner detail over the gymnasium.



Paul Laurence Dunbar High School – Roof Replacement

Fresh mortar curing over thru wall flashing.



Paul Laurence Dunbar High School – Roof Replacement

Detail shot of stainless flashing and metallic coated butyl counterflashing over auditorium.



Paul Laurence Dunbar High School – Roof Replacement

Factory mitered corner on edge metal work.



Paul Laurence Dunbar High School – Roof Replacement

Gymnasium edge awaiting gutter hanger installation and final cap sheet.

