PASADENA Unified School District
FACILITIES DEPARTMENT

Longfellow Modernization Progress Update

Construction Progress Update

Report Date: 11/16/2026 **Prepared By:** Martin Martinez

Reporting Period From: 11/16/2026 **To:** 11/20/2026

1 Summary of Work Completed

- Work resumed this week on building A. Metal framing has begun and is ongoing throughout both floors of A building. Mechanical layout started and is ongoing where possible. In the wall's that were finished dry wall is starting to be installed and electrical infrastructure is being installed if needed. Strapping for new ducts is also being installed. In the basement restrooms, demo of the drain began and is ongoing. In the second floor restroom framing began as well. This week the sealing of existing ducts in the second floor finished and were retested.
- Since the CMU wall footing was poured, layout and installation began. The first flight was laid out and filled. Since then the second flight was installed and filled. Since completion of the in fill the forms have been removed. Framing for the cheek walls and ramp have started.
- Foundation framing for the new cafeteria building was completed and poured. The batter boards and frames have been removed. Sill plates are being installed.
- In B build new duct work resumed. Installation of the new light fixtures was completed. Hydronic piping replacement has started and is ongoing.

2 Photos

Description: In building A: framing, duct layout, and duct sealing is ongoing.







Isc



orms were removed, and sill plate



3 Construction Alerts

Description: Framing continues in Building A, along with the installation of new strapping for mechanical ductwork. Second-floor ductwork in Building A has been resealed and tested for air leaks. Framing has begun in Building D, where hydronic piping replacement is also underway.

Site Impact: The site is completely closed off. Approved personnel have to wear full PPE whenever onsite.

4 Upcoming Work

Metal framing and mechanical layout work will continue where feasible. Foundation work for the new cafeteria building will also continue. Formwork installation and concrete pours for the cheek walls are scheduled, weather permitting.

5 Notes and Comments

Thank you for your continued cooperation and patience as these improvements continue.

Reviewed By: Michael Dunning