COCCIARDI and Associates, Inc.
Risk & Safety Management • Environmental Health
Emergency Preparedness • Safety Engineering
Consulting and Training

Cocciardi and Associates, Inc. (Cocciardi) recently completed asbestos testing within the Scranton School District's Northeast Scranton Intermediate School. The goal of the testing was to confirm the actual location of asbestos-containing plasters on a room-by-room basis. This information will further help the District and their environmental consultant plan necessary response actions to ensure the safety of students and staff.

BACKGROUND: Existing information provided to the District identified plasters within the building as asbestos-containing. Based on further review of this data and reports of significantly damaged plaster in the 1906 wing, it was recommended by the U.S. Environmental Protection Agency (EPA) and Cocciardi that additional testing occur to provide the District with more accurate data on the location of asbestos-containing plaster.

SAMPLING: Sampling and analysis was completed in nearly 80 rooms by EPA/PA Department of Labor & Industry licensed Asbestos Building Inspectors in accordance with current rules for asbestos in schools. Samples were submitted to EMSL Analytical, Inc. in Cinnaminson, NJ for analysis (EMSL maintains current accreditation for asbestos bulk sample analysis).

RESULTS: A review of preliminary test results has found the following:

1. All plasters within the 1931 wing of the building are non-asbestos containing.
2. A total of 5 rooms in the 1906 wing were identified as containing asbestos. *Additional analysis is currently underway for these samples.*

Additionally, Cocciardi will be working with the District on developing an interim action plan to immediately address the above plaster and other potential environmental issues. We are cautiously optimistic that re-occupancy can occur immediately after these remediation efforts.

4 Kacey Court • Mechanicsburg, PA 17055-5596 • (717) 766-4500 • FAX (717) 766-3999
1337 Veterans Memorial Drive • Jessup, PA 18434 • (570) 291-0030 • FAX (570) 291-0035
www.cocciardi.com

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042004031
Customer ID: COCC45
Customer PO:
Project ID:

Attention: Mike Baltrusaitis
Cocciardi & Associates Inc.
1337 Veterans Memorial Drive
Jessup, PA 18434

Project: SSD NE Intermediate - 200115

Phone: (570) 291-0030
Fax: (570) 963-0242
Received Date: 02/14/2020 2:30 PM
Analysis Date: 02/17/2020 - 02/20/2020
Collected Date: 02/11/2020

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
001-A-Skim Coat *042004031-0001*	Room 001 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 35	100% Non-fibrous (Other)	None Detected
001-A-Base Coat *042004031-0001A*	Room 001 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 35	100% Non-fibrous (Other)	None Detected
001-B-Skim Coat *042004031-0002*	Room 001 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 35	100% Non-fibrous (Other)	None Detected
001-B-Base Coat *042004031-0002A*	Room 001 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 35	100% Non-fibrous (Other)	None Detected
001-C-Skim Coat *042004031-0003*	Room 001 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 35	100% Non-fibrous (Other)	None Detected
001-C-Base Coat *042004031-0003A*	Room 001 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 35	100% Non-fibrous (Other)	None Detected
001-D *042004031-0004*	Room 001 - Wall AD - Plaster		HA: 35		N/A
001-E *042004031-0005*	Room 001 - Ceiling - Plaster		HA: 35		N/A
003-A-Skim Coat *042004031-0006*	Room 003 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 36	100% Non-fibrous (Other)	None Detected
003-A-Base Coat *042004031-0006A*	Room 003 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 36	100% Non-fibrous (Other)	None Detected
003-B-Skim Coat *042004031-0007*	Room 003 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 36	100% Non-fibrous (Other)	None Detected
003-B-Base Coat *042004031-0007A*	Room 003 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 36	100% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 11:52:46

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order:	042004031
Customer ID:	COCC45
Customer PO:	
Project ID:	

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
003-C-Skim Coat *042004031-0008*	Room 003 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 36	100% Non-fibrous (Other)	None Detected
003-C-Base Coat *042004031-0008A*	Room 003 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 36	100% Non-fibrous (Other)	None Detected
003-D *042004031-0009*	Room 003 - Wall D - Plaster		HA: 36		N/A
003-E *042004031-0010*	Room 003 - Ceiling - Plaster		HA: 36		N/A
005-A-Skim Coat *042004031-0011*	Room 005 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 37	100% Non-fibrous (Other)	None Detected
005-A-Base Coat *042004031-0011A*	Room 005 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 37	100% Non-fibrous (Other)	None Detected
005-B-Skim Coat *042004031-0012*	Room 005 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 37	100% Non-fibrous (Other)	None Detected
005-B-Base Coat *042004031-0012A*	Room 005 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 37	100% Non-fibrous (Other)	None Detected
005-C-Skim Coat *042004031-0013*	Room 005 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 37	100% Non-fibrous (Other)	None Detected
005-C-Base Coat *042004031-0013A*	Room 005 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 37	100% Non-fibrous (Other)	None Detected
005-D *042004031-0014*	Room 005 - Wall D - Plaster		HA: 37		N/A
005-E *042004031-0015*	Room 005 - Ceiling - Plaster		HA: 37		N/A
007-A-Skim Coat *042004031-0016*	Room 007 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 38	100% Non-fibrous (Other)	None Detected
007-A-Base Coat *042004031-0016A*	Room 007 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 38	100% Non-fibrous (Other)	None Detected
007-B-Skim Coat *042004031-0017*	Room 007 - Wall B - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 11:52:46

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042004031
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
			HA: 38		
007-B-Base Coat *042004031-0017A*	Room 007 - Wall B - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 38		
007-C-Skim Coat *042004031-0018*	Room 007 - Wall C - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 38		
007-C-Base Coat *042004031-0018A*	Room 007 - Wall C - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 38		
007-D *042004031-0019*	Room 007 - Wall D - Plaster				N/A
			HA: 38		
007-E *042004031-0020*	Room 007 - Ceiling - Plaster				N/A
			HA: 38		
009-A-Skim Coat *042004031-0021*	Room 009 - Wall A - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 39		
009-A-Base Coat *042004031-0021A*	Room 009 - Wall A - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 39		
009-B-Skim Coat *042004031-0022*	Room 009 - Wall B - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 39		
009-B-Base Coat *042004031-0022A*	Room 009 - Wall B - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 39		
009-C-Skim Coat *042004031-0023*	Room 009 - Wall C - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 39		
009-C-Base Coat *042004031-0023A*	Room 009 - Wall C - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 39		
009-D *042004031-0024*	Room 009 - Wall D - Plaster				N/A
			HA: 39		
009-E *042004031-0025*	Room 009 - Ceiling - Plaster				N/A
			HA: 39		
011-A-Skim Coat *042004031-0026*	Room 011 - Wall A - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 40		

Initial report from: 02/20/2020 11:52:46

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042004031
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
011-A-Base Coat *042004031-0026A*	Room 011 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 40	100% Non-fibrous (Other)	None Detected
011-B-Skim Coat *042004031-0027*	Room 011 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 40	100% Non-fibrous (Other)	None Detected
011-B-Base Coat *042004031-0027A*	Room 011 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 40	100% Non-fibrous (Other)	None Detected
011-C-Skim Coat *042004031-0028*	Room 011 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 40	100% Non-fibrous (Other)	None Detected
011-C-Base Coat *042004031-0028A*	Room 011 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 40	100% Non-fibrous (Other)	None Detected
011-D *042004031-0029*	Room 011 - Wall D - Plaster		HA: 40		N/A
011-E *042004031-0030*	Room 011 - Ceiling - Plaster		HA: 40		N/A
013-A-Skim Coat *042004031-0031*	Room 013 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 41	100% Non-fibrous (Other)	None Detected
013-A-Base Coat *042004031-0031A*	Room 013 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 41	100% Non-fibrous (Other)	None Detected
013-B-Skim Coat *042004031-0032*	Room 013 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 41	100% Non-fibrous (Other)	None Detected
013-B-Base Coat *042004031-0032A*	Room 013 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 41	100% Non-fibrous (Other)	None Detected
013-C-Skim Coat *042004031-0033*	Room 013 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 41	100% Non-fibrous (Other)	None Detected
013-C-Base Coat *042004031-0033A*	Room 013 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 41	100% Non-fibrous (Other)	None Detected
013-D *042004031-0034*	Room 013 - Wall D - Plaster		HA: 41		N/A
013-E *042004031-0035*	Room 013 - Wall Ceiling - Plaster				N/A

Initial report from: 02/20/2020 11:52:46

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042004031
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
			HA: 41		
019-A-Skim Coat *042004031-0036*	Room 019 - Wall A - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 42		
019-A-Base Coat *042004031-0036A*	Room 019 - Wall A - Plaster	Brown Non-Fibrous Homogeneous	2% Hair	98% Non-fibrous (Other)	None Detected
			HA: 42		
019-B-Skim Coat *042004031-0037*	Room 019 - Wall B - Plaster	Pink Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 42		
019-B-Base Coat *042004031-0037A*	Room 019 - Wall B - Plaster	Brown/Gray Fibrous Homogeneous	2% Hair	98% Non-fibrous (Other)	None Detected
			HA: 42		
019-C-Skim Coat *042004031-0038*	Room 019 - Wall C - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 42		
019-C-Base Coat *042004031-0038A*	Room 019 - Wall C - Plaster	Brown/Gray Non-Fibrous Homogeneous	3% Hair	97% Non-fibrous (Other)	None Detected
			HA: 42		
019-D *042004031-0039*	Room 019 - Wall D - Plaster				N/A
			HA: 42		
019-E *042004031-0040*	Room 019 - Ceiling - Plaster				N/A
			HA: 42		
020-B-Skim Coat *042004031-0042*	Room 020 - Wall B - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 43		
020-B-Base Coat *042004031-0042A*	Room 020 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	2% Hair	98% Non-fibrous (Other)	None Detected
			HA: 43		
020-C-Skim Coat *042004031-0043*	Room 020 - Wall C - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 43		
020-C-Base Coat *042004031-0043A*	Room 020 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	2% Hair	98% Non-fibrous (Other)	None Detected
			HA: 43		
020-D-Skim Coat *042004031-0044*	Room 020 - Wall D - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 43		
020-D-Base Coat *042004031-0044A*	Room 020 - Wall D - Plaster	Brown/Gray Non-Fibrous Homogeneous	2% Hair	98% Non-fibrous (Other)	None Detected
			HA: 43		

Initial report from: 02/20/2020 11:52:46

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order:	042004031
Customer ID:	COCC45
Customer PO:	
Project ID:	

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
020-E *042004031-0045*	Room 020 - Ceiling - Plaster		HA: 43		N/A
021-A-Skim Coat *042004031-0046*	Room 021 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 44	100% Non-fibrous (Other)	None Detected
021-A-Base Coat *042004031-0046A*	Room 021 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	2% Hair HA: 44	98% Non-fibrous (Other)	None Detected
021-B-Skim Coat *042004031-0047*	Room 021 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 44	100% Non-fibrous (Other)	None Detected
021-B-Base Coat *042004031-0047A*	Room 021 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	3% Hair HA: 44	97% Non-fibrous (Other)	None Detected
021-C-Skim Coat *042004031-0048*	Room 021 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 44	100% Non-fibrous (Other)	None Detected
021-C-Base Coat *042004031-0048A*	Room 021 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	2% Hair HA: 44	98% Non-fibrous (Other)	None Detected
021-D *042004031-0049*	Room 021 - Wall D - Plaster		HA: 44		N/A
021-E *042004031-0050*	Room 021 - Ceiling - Plaster		HA: 44		N/A
022-A-Skim Coat *042004031-0051*	Room 022 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 45	100% Non-fibrous (Other)	None Detected
022-A-Base Coat *042004031-0051A*	Room 022 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	3% Hair HA: 45	97% Non-fibrous (Other)	None Detected
022-B-Skim Coat *042004031-0052*	Room 022 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 45	100% Non-fibrous (Other)	None Detected
022-B-Base Coat *042004031-0052A*	Room 022 - Wall B - Plaster	Brown/Gray Non-Fibrous Homogeneous	HA: 45	100% Non-fibrous (Other)	None Detected
022-D-Skim Coat *042004031-0054*	Room 022 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 45	100% Non-fibrous (Other)	None Detected
022-D-Base Coat *042004031-0054A*	Room 022 - Wall D - Plaster	Brown/Gray Non-Fibrous Homogeneous	2% Hair	98% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 11:52:46

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042004031
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
			HA: 45		
022-E *042004031-0055*	Room 022 - Ceiling - Plaster				N/A
			HA: 45		
023-A-Skim Coat *042004031-0056*	Room 023 - Wall A - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 46		
023-A-Base Coat *042004031-0056A*	Room 023 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	3% Hair	97% Non-fibrous (Other)	None Detected
			HA: 46		
023-B-Skim Coat *042004031-0057* *Result includes a small amount of inseparable attached material*	Room 023 - Wall B - Plaster	White/Beige Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
			HA: 46		
023-B-Base Coat *042004031-0057A*	Room 023 - Wall B - Plaster	Tan Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 46		
023-C-Skim Coat *042004031-0058*	Room 023 - Wall C - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 46		
023-C-Base Coat *042004031-0058A*	Room 023 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	3% Hair	97% Non-fibrous (Other)	None Detected
			HA: 46		
023-D *042004031-0059*	Room 023 - Wall D - Plaster				N/A
			HA: 46		
023-E *042004031-0060*	Room 023 - Ceiling - Plaster				N/A
			HA: 46		
024-A-Plaster *042004031-0061*	Room 024 - Wall A - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 47		
024-A-Insulation *042004031-0061A*	Room 024 - Wall A - Plaster	Brown Non-Fibrous Homogeneous		30% Vermiculite 45% Non-fibrous (Other)	25% Chrysotile
			HA: 47		
024-C-Plaster *042004031-0063*	Room 024 - Wall C - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 47		
024-C-Insulation *042004031-0063A*	Room 024 - Wall C - Plaster	Brown Non-Fibrous Homogeneous		30% Vermiculite 50% Non-fibrous (Other)	20% Chrysotile
			HA: 47		
024-E *042004031-0065*	Room 024 - Ceiling - Plaster				N/A
			HA: 47		

Initial report from: 02/20/2020 11:52:46

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042004031
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
000-A-Skim Coat *042004031-0066*	Room 000 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 48	100% Non-fibrous (Other)	None Detected
000-A-Base Coat *042004031-0066A*	Room 000 - Wall A - Plaster	Tan Non-Fibrous Homogeneous	3% Hair HA: 48	97% Non-fibrous (Other)	None Detected
000-B-Skim Coat *042004031-0067*	Room 000 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 48	100% Non-fibrous (Other)	None Detected
000-C-Joint Compound *042004031-0068*	Room 000 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 48	100% Non-fibrous (Other)	None Detected
000-C-Skim Coat *042004031-0068A*	Room 000 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 48	100% Non-fibrous (Other)	None Detected
000-C-Base Coat *042004031-0068B*	Room 000 - Wall C - Plaster	Brown Non-Fibrous Homogeneous	2% Hair HA: 48	98% Non-fibrous (Other)	None Detected
000-D *042004031-0069*	Room 000 - Wall D - Plaster		HA: 48		N/A
000-E *042004031-0070*	Room 000 - Ceiling - Plaster		HA: 48		N/A
002-A-Skim Coat *042004031-0071*	Room 002 - Wall A - Plaster	Tan/White Non-Fibrous Heterogeneous	HA: 49	100% Non-fibrous (Other)	None Detected
002-A-Base Coat *042004031-0071A*	Room 002 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic HA: 49	97% Non-fibrous (Other)	None Detected
002-B-Skim Coat *042004031-0072*	Room 002 - Wall B - Plaster	Tan/White Non-Fibrous Heterogeneous	HA: 49	100% Non-fibrous (Other)	None Detected
002-B-Base Coat *042004031-0072A*	Room 002 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic HA: 49	97% Non-fibrous (Other)	None Detected
002-C-Skim Coat *042004031-0073*	Room 002 - Wall C - Plaster	Tan/White Non-Fibrous Heterogeneous	HA: 49	100% Non-fibrous (Other)	None Detected
002-C-Base Coat *042004031-0073A*	Room 002 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic HA: 49	97% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 11:52:46

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042004031
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
002-C-Tar *042004031-0073B*	Room 002 - Wall C - Plaster	Black Non-Fibrous Homogeneous	HA: 49	100% Non-fibrous (Other)	None Detected
002-D-Skim Coat *042004031-0074*	Room 002 - Wall D - Plaster	Tan/White Non-Fibrous Heterogeneous	HA: 49	100% Non-fibrous (Other)	None Detected
002-D-Base Coat *042004031-0074A*	Room 002 - Wall D - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic HA: 49	97% Non-fibrous (Other)	None Detected
002-E *042004031-0075*	Room 002 - Ceiling - Plaster		HA: 49		N/A
0025-B-Skim Coat *042004031-0077*	Room 025 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 50	100% Non-fibrous (Other)	None Detected
0025-B-Base Coat *042004031-0077A*	Room 025 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic HA: 50	97% Non-fibrous (Other)	None Detected
0025-C-Skim Coat *042004031-0078*	Room 025 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 50	100% Non-fibrous (Other)	None Detected
0025-C-Base Coat *042004031-0078A*	Room 025 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic HA: 50	97% Non-fibrous (Other)	None Detected
0025-C-Wrap *042004031-0078B*	Room 025 - Wall C - Plaster	Tan Fibrous Homogeneous	60% Synthetic HA: 50	40% Non-fibrous (Other)	None Detected
0025-E *042004031-0080*	Room 025 - Ceiling - Plaster		HA: 50		N/A
067-A-Skim Coat *042004031-0081*	Room 067 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 51	100% Non-fibrous (Other)	None Detected
067-A-Base Coat *042004031-0081A*	Room 067 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic HA: 51	97% Non-fibrous (Other)	None Detected
067-B-Skim Coat *042004031-0082*	Room 067 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 51	100% Non-fibrous (Other)	None Detected
067-B-Base Coat *042004031-0082A*	Room 067 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic HA: 51	97% Non-fibrous (Other)	None Detected
067-C-Skim Coat *042004031-0083*	Room 067 - Wall C - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 11:52:46

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042004031
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
			HA: 51		
067-C-Base Coat *042004031-0083A*	Room 067 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic	97% Non-fibrous (Other)	None Detected
			HA: 51		
067-D-Skim Coat *042004031-0084*	Room 067 - Wall D - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 51		
067-D-Base Coat *042004031-0084A*	Room 067 - Wall D - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic	97% Non-fibrous (Other)	None Detected
			HA: 51		
067-E *042004031-0085*	Room 067 - Ceiling - Plaster				N/A
			HA: 51		
117-A-Skim Coat *042004031-0086*	Room 117 - Wall A - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 52		
117-A-Base Coat *042004031-0086A*	Room 117 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic	97% Non-fibrous (Other)	None Detected
			HA: 52		
117-B-Skim Coat *042004031-0087*	Room 117 - Wall B - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 52		
117-B-Base Coat *042004031-0087A*	Room 117 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic	97% Non-fibrous (Other)	None Detected
			HA: 52		
117-C-Skim Coat *042004031-0088*	Room 117 - Wall C - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 52		
117-C-Base Coat *042004031-0088A*	Room 117 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic	97% Non-fibrous (Other)	None Detected
			HA: 52		
117-D-Skim Coat *042004031-0089*	Room 117 - Wall D - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 52		
117-D-Base Coat *042004031-0089A*	Room 117 - Wall D - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic	97% Non-fibrous (Other)	None Detected
			HA: 52		
117-E *042004031-0090*	Room 117 - Ceiling - Plaster				N/A
			HA: 52		
118-A-Skim Coat *042004031-0091*	Room 118 - Wall A - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 53		

Initial report from: 02/20/2020 11:52:46

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042004031
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
118-A-Base Coat *042004031-0091A*	Room 118 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 53	100% Non-fibrous (Other)	None Detected
118-B-Skim Coat *042004031-0092*	Room 118 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 53	100% Non-fibrous (Other)	None Detected
118-B-Base Coat *042004031-0092A*	Room 118 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 53	100% Non-fibrous (Other)	None Detected
118-C-Skim Coat *042004031-0093*	Room 118 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 53	100% Non-fibrous (Other)	None Detected
118-C-Base Coat *042004031-0093A*	Room 118 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 53	100% Non-fibrous (Other)	None Detected
118-D-Skim Coat *042004031-0094*	Room 118 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 53	100% Non-fibrous (Other)	None Detected
118-D-Base Coat *042004031-0094A*	Room 118 - Wall D - Plaster	Gray Non-Fibrous Homogeneous	HA: 53	100% Non-fibrous (Other)	None Detected
118-E *042004031-0095*	Room 118 - Ceiling - Plaster		HA: 53		N/A
119-A-Skim Coat *042004031-0096*	Room 119 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 54	100% Non-fibrous (Other)	None Detected
119-A-Base Coat *042004031-0096A*	Room 119 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic HA: 54	97% Non-fibrous (Other)	None Detected
119-B-Skim Coat *042004031-0097*	Room 119 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 54	100% Non-fibrous (Other)	None Detected
119-B-Base Coat *042004031-0097A*	Room 119 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 54	100% Non-fibrous (Other)	None Detected
119-C-Skim Coat *042004031-0098*	Room 119 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 54	100% Non-fibrous (Other)	None Detected
119-C-Base Coat *042004031-0098A*	Room 119 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 54	100% Non-fibrous (Other)	None Detected
119-D-Skim Coat *042004031-0099*	Room 119 - Wall D - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 11:52:46

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042004031
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
			HA: 54		
119-D-Base Coat *042004031-0099A*	Room 119 - Wall D - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 54		
119-E *042004031-0100*	Room 119 - Ceiling - Plaster				N/A
			HA: 54		
121-A-Skim Coat *042004031-0101*	Room 121 - Wall A - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 55		
121-A-Plaster *042004031-0101A*	Room 121 - Wall A - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 55		
121-B-Skim Coat *042004031-0102*	Room 121 - Wall B - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 55		
121-B-Plaster *042004031-0102A*	Room 121 - Wall B - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 55		
121-C-Skim Coat *042004031-0103*	Room 121 - Wall C - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 55		
121-C-Plaster *042004031-0103A*	Room 121 - Wall C - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 55		
121-D *042004031-0104*	Room 121 - Wall D - Plaster				N/A
			HA: 55		
121-E *042004031-0105*	Room 121 - Ceiling - Plaster				N/A
			HA: 55		
123-A-Skim Coat *042004031-0106*	Room 123 - Wall A - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 56		
123-A-Plaster *042004031-0106A*	Room 123 - Wall A - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 56		
123-B-Skim Coat *042004031-0107*	Room 123 - Wall B - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 56		
123-B-Plaster *042004031-0107A*	Room 123 - Wall B - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 56		

Initial report from: 02/20/2020 11:52:46

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order:	042004031
Customer ID:	COCC45
Customer PO:	
Project ID:	

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

			Non-Asbestos		Asbestos
Sample	**Description**	**Appearance**	**% Fibrous**	**% Non-Fibrous**	**% Type**
123-C-Skim Coat *042004031-0108*	Room 123 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 56	100% Non-fibrous (Other)	None Detected
123-C-Plaster *042004031-0108A*	Room 123 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 56	100% Non-fibrous (Other)	None Detected
123-D *042004031-0109*	Room 123 - Wall D - Plaster		HA: 56		N/A
123-E *042004031-0110*	Room 123 - Ceiling - Plaster		HA: 56		N/A
122-A-Skim Coat *042004031-0111*	Room 122 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 57	100% Non-fibrous (Other)	None Detected
122-A-Plaster *042004031-0111A*	Room 122 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 57	100% Non-fibrous (Other)	None Detected
122-B-Skim Coat *042004031-0112*	Room 122 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 57	100% Non-fibrous (Other)	None Detected
122-B-Plaster *042004031-0112A*	Room 122 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 57	100% Non-fibrous (Other)	None Detected
122-C-Skim Coat *042004031-0113*	Room 122 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 57	100% Non-fibrous (Other)	None Detected
122-C-Plaster *042004031-0113A*	Room 122 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 57	100% Non-fibrous (Other)	None Detected
122-D *042004031-0114*	Room 122 - Wall D - Plaster		HA: 57		N/A
122-E *042004031-0115*	Room 122 - Ceiling - Plaster		HA: 57		N/A
COROB-A-Skim Coat *042004031-0116*	Room and Corridor Ground Floor ATB - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 58	100% Non-fibrous (Other)	None Detected
COROB-A-Plaster *042004031-0116A*	Room and Corridor Ground Floor ATB - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 58	100% Non-fibrous (Other)	None Detected
COROB-B-Skim Coat *042004031-0117*	Room and Corridor Ground Floor ATB - Wall B - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 11:52:46

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order:	042004031
Customer ID:	COCC45
Customer PO:	
Project ID:	

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
			HA: 58		
COROB-B-Plaster *042004031-0117A*	Room and Corridor Ground Floor ATB - Wall B - Plaster	Gray Non-Fibrous Homogeneous	5% Cellulose	95% Non-fibrous (Other)	None Detected
			HA: 58		
COROB-C-Skim Coat *042004031-0118*	Room and Corridor Ground Floor ATB - Wall C - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 58		
COROB-C-Plaster *042004031-0118A*	Room and Corridor Ground Floor ATB - Wall C - Plaster	Gray Non-Fibrous Homogeneous	5% Cellulose	95% Non-fibrous (Other)	None Detected
			HA: 58		
COROB-D *042004031-0119*	Room and Corridor Ground Floor ATB - Wall D - Plaster				N/A
			HA: 58		
COROB-E *042004031-0120*	Room and Corridor Ground Floor ATB - Ceiling - Plaster				N/A
			HA: 58		
221-A-Skim Coat *042004031-0121*	Room 221 - Wall A - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 59		
221-A-Plaster *042004031-0121A*	Room 221 - Wall A - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 59		
221-B *042004031-0122*	Room 221 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic	95% Non-fibrous (Other)	None Detected
			HA: 59		
221-C-Skim Coat *042004031-0123*	Room 221 - Wall C - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 59		
221-C-Plaster *042004031-0123A*	Room 221 - Wall C - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 59		
221-D *042004031-0124*	Room 221 - Wall D - Plaster				N/A
			HA: 59		
221-E *042004031-0125*	Room 221 - Ceiling - Plaster				N/A
			HA: 59		
223-A-Skim Coat *042004031-0126*	Room 223 - Wall A - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 60		
223-A-Plaster *042004031-0126A*	Room 223 - Wall A - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	<1% Chrysotile
			HA: 60		

Initial report from: 02/20/2020 11:52:46

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order:	042004031
Customer ID:	COCC45
Customer PO:	
Project ID:	

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

			Non-Asbestos		Asbestos
Sample	**Description**	**Appearance**	**% Fibrous**	**% Non-Fibrous**	**% Type**
223-B-Skim Coat *042004031-0127*	Room 223 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 60	100% Non-fibrous (Other)	None Detected
223-B-Plaster *042004031-0127A*	Room 223 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 60	100% Non-fibrous (Other)	<1% Chrysotile
223-C-Skim Coat *042004031-0128*	Room 223 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 60	100% Non-fibrous (Other)	None Detected
223-C-Plaster *042004031-0128A*	Room 223 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 60	100% Non-fibrous (Other)	<1% Chrysotile
223-D *042004031-0129*	Room 223 - Wall D - Plaster		HA: 60		N/A
223-E *042004031-0130*	Room 223 - Ceiling - Plaster		HA: 60		N/A
233-A-Skim Coat *042004031-0131*	Room 233 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 61	100% Non-fibrous (Other)	None Detected
233-A-Plaster *042004031-0131A*	Room 233 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 61	100% Non-fibrous (Other)	None Detected
233-B-Skim Coat *042004031-0132*	Room 233 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 61	100% Non-fibrous (Other)	None Detected
233-B-Plaster *042004031-0132A*	Room 233 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 61	100% Non-fibrous (Other)	None Detected
233-C-Skim Coat *042004031-0133*	Room 233 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 61	100% Non-fibrous (Other)	None Detected
233-C-Plaster *042004031-0133A*	Room 233 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 61	100% Non-fibrous (Other)	None Detected
233-D *042004031-0134*	Room 233 - Wall D - Plaster		HA: 61		N/A
233-E *042004031-0135*	Room 233 - Ceiling - Plaster		HA: 61		N/A
234-A-Skim Coat *042004031-0136*	Room 234 - Wall A - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 11:52:46

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order:	042004031
Customer ID:	COCC45
Customer PO:	
Project ID:	

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
			HA: 62		
234-A-Plaster *042004031-0136A*	Room 234 - Wall A - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 62		
234-B-Skim Coat *042004031-0137*	Room 234 - Wall B - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 62		
234-B-Plaster *042004031-0137A*	Room 234 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	5% Cellulose	95% Non-fibrous (Other)	None Detected
			HA: 62		
234-C-Skim Coat *042004031-0138*	Room 234 - Wall C - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 62		
234-C-Plaster *042004031-0138A*	Room 234 - Wall C - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 62		
234-D *042004031-0139*	Room 234 - Wall D - Plaster				N/A
			HA: 62		
234-E *042004031-0140*	Room 234 - Ceiling - Plaster				N/A
			HA: 62		
COR2A-A-Skim Coat *042004031-0141*	Room Corridor A 2nd Floor - Wall A - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 63		
COR2A-A-Base Coat *042004031-0141A*	Room Corridor A 2nd Floor - Wall A - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 63		
COR2A-B-Skim Coat *042004031-0142*	Room Corridor A 2nd Floor - Wall B - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 63		
COR2A-B-Base Coat *042004031-0142A*	Room Corridor A 2nd Floor - Wall B - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 63		
COR2A-C-Skim Coat *042004031-0143*	Room Corridor A 2nd Floor - Wall C - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 63		
COR2A-C-Base Coat *042004031-0143A*	Room Corridor A 2nd Floor - Wall C - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 63		
COR2A-D *042004031-0144*	Room Corridor A 2nd Floor - Wall D - Plaster				N/A
			HA: 63		

Initial report from: 02/20/2020 11:52:46

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order:	042004031
Customer ID:	COCC45
Customer PO:	
Project ID:	

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
COR2A-E *042004031-0145*	Room Corridor A 2nd Floor - Ceiling - Plaster		HA: 63		N/A
COR3A-A-Skim Coat *042004031-0146*	Room Corridor A 3rd Floor - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 64	100% Non-fibrous (Other)	None Detected
COR3A-A-Base Coat *042004031-0146A*	Room Corridor A 3rd Floor - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 64	100% Non-fibrous (Other)	None Detected
COR3A-B-Skim Coat *042004031-0147*	Room Corridor A 3rd Floor - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 64	100% Non-fibrous (Other)	None Detected
COR3A-B-Base Coat *042004031-0147A*	Room Corridor A 3rd Floor - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 64	100% Non-fibrous (Other)	None Detected
COR3A-C-Skim Coat *042004031-0148*	Room Corridor A 3rd Floor - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 64	100% Non-fibrous (Other)	None Detected
COR3A-C-Base Coat *042004031-0148A*	Room Corridor A 3rd Floor - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 64	100% Non-fibrous (Other)	None Detected
COR3A-D *042004031-0149*	Room Corridor A 3rd Floor - Wall D - Plaster		HA: 64		N/A
COR3A-E *042004031-0150*	Room Corridor A 3rd Floor - Ceiling - Plaster		HA: 64		N/A
225-A-Skim Coat *042004031-0151*	Room 225 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 65	100% Non-fibrous (Other)	None Detected
225-A-Base Coat *042004031-0151A*	Room 225 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 65	100% Non-fibrous (Other)	None Detected
225-B-Skim Coat *042004031-0152*	Room 225 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 65	100% Non-fibrous (Other)	None Detected
225-B-Base Coat *042004031-0152A*	Room 225 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 65	100% Non-fibrous (Other)	None Detected
225-C-Skim Coat *042004031-0153*	Room 225 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 65	100% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 11:52:46

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order:	042004031
Customer ID:	COCC45
Customer PO:	
Project ID:	

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

			Non-Asbestos		Asbestos
Sample	**Description**	**Appearance**	**% Fibrous**	**% Non-Fibrous**	**% Type**
225-C-Base Coat *042004031-0153A*	Room 225 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 65	100% Non-fibrous (Other)	None Detected
225-D *042004031-0154*	Room 225 - Wall D - Plaster		HA: 65		N/A
225-E *042004031-0155*	Room 225 - Ceiling - Plaster		HA: 65		N/A
227-A-Skim Coat *042004031-0156*	Room 227 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 66	100% Non-fibrous (Other)	None Detected
227-A-Base Coat *042004031-0156A*	Room 227 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 66	100% Non-fibrous (Other)	None Detected
227-B-Skim Coat *042004031-0157*	Room 227 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 66	100% Non-fibrous (Other)	None Detected
227-B-Base Coat *042004031-0157A*	Room 227 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 66	100% Non-fibrous (Other)	None Detected
227-C-Skim Coat *042004031-0158*	Room 227 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 66	100% Non-fibrous (Other)	None Detected
227-C-Base Coat *042004031-0158A*	Room 227 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 66	100% Non-fibrous (Other)	None Detected
227-D *042004031-0159*	Room 227 - Wall D - Plaster		HA: 66		N/A
227-E *042004031-0160*	Room 227 - Ceiling - Plaster		HA: 66		N/A
229-A-Skim Coat *042004031-0161*	Room 229 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 67	100% Non-fibrous (Other)	None Detected
229-A-Base Coat *042004031-0161A*	Room 229 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 67	100% Non-fibrous (Other)	<1% Chrysotile
229-B-Skim Coat *042004031-0162*	Room 229 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 67	100% Non-fibrous (Other)	None Detected
229-B-Base Coat *042004031-0162A*	Room 229 - Wall B - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	<1% Chrysotile

Initial report from: 02/20/2020 11:52:46

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042004031
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
			HA: 67		
229-C-Skim Coat *042004031-0163*	Room 229 - Wall C - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 67		
229-C-Base Coat *042004031-0163A*	Room 229 - Wall C - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	<1% Chrysotile
			HA: 67		
229-D *042004031-0164*	Room 229 - Wall D - Plaster				N/A
			HA: 67		
229-E *042004031-0165*	Room 229 - Ceiling - Plaster				N/A
			HA: 67		
231-A-Skim Coat *042004031-0166*	Room 231 - Wall A - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 68		
231-A-Base Coat *042004031-0166A*	Room 231 - Wall A - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 68		
231-B-Skim Coat *042004031-0167*	Room 231 - Wall B - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 68		
231-B-Base Coat *042004031-0167A*	Room 231 - Wall B - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 68		
231-C-Skim Coat *042004031-0168*	Room 231 - Wall C - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 68		
231-C-Base Coat *042004031-0168A*	Room 231 - Wall C - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 68		
231-D *042004031-0169*	Room 231 - Wall D - Plaster				N/A
			HA: 68		
231-E *042004031-0170*	Room 231 - Ceiling - Plaster				N/A
			HA: 68		
325-A-Skim Coat *042004031-0171*	Room 325 - Wall A - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 69		
325-A-Base Coat *042004031-0171A*	Room 325 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic	97% Non-fibrous (Other)	None Detected
			HA: 69		

Initial report from: 02/20/2020 11:52:46

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042004031
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
325-B-Skim Coat *042004031-0172*	Room 325 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 69	100% Non-fibrous (Other)	None Detected
325-B-Base Coat *042004031-0172A*	Room 325 - Wall B - Plaster	Gray Fibrous Homogeneous	3% Synthetic HA: 69	97% Non-fibrous (Other)	None Detected
325-C-Skim Coat *042004031-0173*	Room 325 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 69	100% Non-fibrous (Other)	None Detected
325-C-Base Coat *042004031-0173A*	Room 325 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic HA: 69	97% Non-fibrous (Other)	None Detected
325-D-Skim Coat *042004031-0174*	Room 325 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 69	100% Non-fibrous (Other)	None Detected
325-D-Base Coat *042004031-0174A*	Room 325 - Wall D - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic HA: 69	97% Non-fibrous (Other)	None Detected
325-E-Skim Coat *042004031-0175*	Room 325 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 69	100% Non-fibrous (Other)	None Detected
325-E-Base Coat *042004031-0175A*	Room 325 - Ceiling - Plaster	Gray Non-Fibrous Homogeneous	HA: 69	100% Non-fibrous (Other)	None Detected
327-A-Skim Coat *042004031-0176*	Room 327 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 70	100% Non-fibrous (Other)	None Detected
327-A-Base Coat *042004031-0176A*	Room 327 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic HA: 70	97% Non-fibrous (Other)	None Detected
327-B-Skim Coat *042004031-0177*	Room 327 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 70	100% Non-fibrous (Other)	None Detected
327-B-Base Coat *042004031-0177A*	Room 327 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic HA: 70	97% Non-fibrous (Other)	None Detected
327-C-Skim Coat *042004031-0178*	Room 327 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 70	100% Non-fibrous (Other)	None Detected
327-C-Base Coat *042004031-0178A*	Room 327 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic HA: 70	97% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 11:52:46

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042004031
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
327-D-Skim Coat *042004031-0179*	Room 327 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 70	100% Non-fibrous (Other)	None Detected
327-D-Base Coat *042004031-0179A*	Room 327 - Wall D - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic HA: 70	97% Non-fibrous (Other)	None Detected
327-E-Skim Coat *042004031-0180*	Room 327 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 70	100% Non-fibrous (Other)	None Detected
327-E-Base Coat *042004031-0180A*	Room 327 - Ceiling - Plaster	Gray Non-Fibrous Homogeneous	HA: 70	100% Non-fibrous (Other)	None Detected
329-A-Skim Coat *042004031-0181*	Room 329 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 71	100% Non-fibrous (Other)	None Detected
329-A-Base Coat *042004031-0181A*	Room 329 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 71	100% Non-fibrous (Other)	None Detected
329-B-Skim Coat *042004031-0182*	Room 329 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 71	100% Non-fibrous (Other)	None Detected
329-B-Base Coat *042004031-0182A*	Room 329 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic HA: 71	97% Non-fibrous (Other)	None Detected
329-C-Skim Coat *042004031-0183*	Room 329 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 71	100% Non-fibrous (Other)	None Detected
329-C-Base Coat *042004031-0183A*	Room 329 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 71	100% Non-fibrous (Other)	None Detected
329-D-Skim Coat *042004031-0184*	Room 329 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 71	100% Non-fibrous (Other)	None Detected
329-D-Base Coat *042004031-0184A*	Room 329 - Wall D - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic HA: 71	97% Non-fibrous (Other)	None Detected
329-E-Skim Coat *042004031-0185*	Room 329 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 71	100% Non-fibrous (Other)	None Detected
329-E-Base Coat *042004031-0185A*	Room 329 - Ceiling - Plaster	Gray Non-Fibrous Homogeneous	HA: 71	100% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 11:52:46

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042004031
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

			Non-Asbestos		Asbestos
Sample	**Description**	**Appearance**	**% Fibrous**	**% Non-Fibrous**	**% Type**
333-A-Skim Coat *042004031-0186*	Room 333 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 72	100% Non-fibrous (Other)	None Detected
333-A-Base Coat *042004031-0186A*	Room 333 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 72	100% Non-fibrous (Other)	None Detected
333-B-Skim Coat *042004031-0187*	Room 333 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 72	100% Non-fibrous (Other)	None Detected
333-B-Base Coat *042004031-0187A*	Room 333 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic HA: 72	97% Non-fibrous (Other)	None Detected
333-C-Skim Coat *042004031-0188*	Room 333 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 72	100% Non-fibrous (Other)	None Detected
333-C-Base Coat *042004031-0188A*	Room 333 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic HA: 72	97% Non-fibrous (Other)	None Detected
333-D-Skim Coat *042004031-0189*	Room 333 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 72	100% Non-fibrous (Other)	None Detected
333-D-Base Coat *042004031-0189A*	Room 333 - Wall D - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic HA: 72	97% Non-fibrous (Other)	None Detected
333-E-Skim Coat *042004031-0190*	Room 333 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 72	100% Non-fibrous (Other)	None Detected
333-E-Base Coat *042004031-0190A*	Room 333 - Ceiling - Plaster	Gray Non-Fibrous Homogeneous	HA: 72	100% Non-fibrous (Other)	None Detected
334-A-Skim Coat *042004031-0191*	Room 334 - Wall A - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
334-A-Base Coat *042004031-0191A*	Room 334 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic	95% Non-fibrous (Other)	2% Chrysotile
334-B-Skim Coat *042004031-0192*	Room 334 - Wall B - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
334-B-Base Coat *042004031-0192A*	Room 334 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	3% Synthetic	97% Non-fibrous (Other)	None Detected
334-C-Skim Coat *042004031-0193*	Room 334 - Wall C - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
334-C-Base Coat *042004031-0193A*	Room 334 - Wall C - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	<1% Chrysotile

Initial report from: 02/20/2020 11:52:46

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042004031
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
334-D-Skim Coat *042004031-0194*	Room 334 - Wall D - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
334-D-Base Coat *042004031-0194A*	Room 334 - Wall D - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
334-E-Skim Coat *042004031-0195*	Room 334 - Ceiling - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
334-E-Base Coat *042004031-0195A*	Room 334 - Ceiling - Plaster	Gray Non-Fibrous Homogeneous		98% Non-fibrous (Other)	2% Chrysotile
335-A-Skim Coat *042004031-0196*	Room 335 - Wall A - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
335-A-Base Coat *042004031-0196A*	Room 335 - Wall A - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
335-B-Skim Coat *042004031-0197*	Room 335 - Wall B - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
335-B-Base Coat *042004031-0197A*	Room 335 - Wall B - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
335-C-Skim Coat *042004031-0198*	Room 335 - Wall C - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
335-C-Base Coat *042004031-0198A*	Room 335 - Wall C - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
335-D-Skim Coat *042004031-0199*	Room 335 - Wall D - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
335-D-Base Coat *042004031-0199A*	Room 335 - Wall D - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
335-E *042004031-0200*	Room 335 - Ceiling - Plaster				N/A
337-A-Skim Coat *042004031-0201*	Room 337 - Wall A - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
337-A-Base Coat *042004031-0201A*	Room 337 - Wall A - Plaster	Gray Non-Fibrous Homogeneous		98% Non-fibrous (Other)	2% Chrysotile
337-B-Skim Coat *042004031-0202*	Room 337 - Wall B - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
337-B-Base Coat *042004031-0202A*	Room 337 - Wall B - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
337-C-Skim Coat *042004031-0203*	Room 337 - Wall C - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
337-C-Base Coat *042004031-0203A*	Room 337 - Wall C - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 11:52:46

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042004031
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
337-D-Skim Coat *042004031-0204*	Room 337 - Wall D - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
337-D-Base Coat *042004031-0204A*	Room 337 - Wall D - Plaster	Gray Non-Fibrous Homogeneous		98% Non-fibrous (Other)	2% Chrysotile
337-E *042004031-0205*	Room 337 - Ceiling - Plaster				N/A
336-A-Skim Coat *042004031-0206*	Room 336 - Wall A - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
336-A-Base Coat *042004031-0206A*	Room 336 - Wall A - Plaster	Gray Fibrous Homogeneous		98% Non-fibrous (Other)	2% Chrysotile
336-B-Skim Coat *042004031-0207*	Room 336 - Wall B - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
336-B-Base Coat *042004031-0207A*	Room 336 - Wall B - Plaster	Gray Fibrous Homogeneous	4% Cellulose	96% Non-fibrous (Other)	<1% Chrysotile
336-C-Skim Coat *042004031-0208*	Room 336 - Wall C - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
336-C-Base Coat *042004031-0208A*	Room 336 - Wall C - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	<1% Chrysotile
336-D-Skim Coat *042004031-0209*	Room 336 - Wall D - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
336-D-Base Coat *042004031-0209A*	Room 336 - Wall D - Plaster	Gray Non-Fibrous Homogeneous		98% Non-fibrous (Other)	2% Chrysotile
336-E-Skim Coat *042004031-0210*	Room 336 - Ceiling - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
336-E-Base Coat *042004031-0210A*	Room 336 - Ceiling - Plaster	Gray Fibrous Homogeneous		98% Non-fibrous (Other)	2% Chrysotile

Initial report from: 02/20/2020 11:52:46

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order:	042004031
Customer ID:	COCC45
Customer PO:	
Project ID:	

Preliminary Report
Actual results may differ

Analyst(s)

Amy Johnson (8)
Kelly Thomas (86)
Laura Kantor (18)
Michelle Quach (78)
Nicholas Montoya-Orozco (47)
Paige Havener (40)
Will DiBella (10)

EMSL maintains liability limited to cost of analysis. The above analyses were performed in general compliance with Appendix E to Subpart E of 40 CFR (previously EPA 600/M4-82-020 "Interim Method"), but augmented with procedures outlined in the 1993 ("final") version of the method. This report relates only to the samples reported above, and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. All samples received in acceptable condition unless otherwise noted. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. EMSL recommends gravimetric reduction for all non-friable organically bound materials prior to analysis. Estimation of uncertainty is available on request.

Samples analyzed by EMSL Analytical, Inc. Cinnaminson, NJ NVLAP Lab Code 101048-0, AIHA-LAP, LLC-IHLAP Lab 100194, NYS ELAP 10872, NJ DEP 03036, PA ID# 68-00367, LA #04127

Initial report from: 02/20/2020 11:52:46

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042003862
Customer ID: COCC45
Customer PO:
Project ID:

Attention: Mike Baltrusaitis
Cocciardi & Associates Inc.
1337 Veterans Memorial Drive
Jessup, PA 18434

Project: SSD Northeast Intermediate 200115

Phone: (570) 291-0030
Fax: (570) 963-0242
Received Date: 02/13/2020 10:30 AM
Analysis Date: 02/17/2020 - 02/19/2020
Collected Date: 02/06/2020

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
301-A-Skim Coat *042003862-0001*	Room 301 - Wall A - Plaster	White/Blue Non-Fibrous Heterogeneous	HA: 1	100% Non-fibrous (Other)	None Detected
301-A-Base Coat *042003862-0001A*	Room 301 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 1	95% Non-fibrous (Other)	None Detected
301-B-Skim Coat *042003862-0002*	Room 301 - Wall B - Plaster	White/Peach Non-Fibrous Heterogeneous	HA: 1	100% Non-fibrous (Other)	None Detected
301-B-Base Coat *042003862-0002A*	Room 301 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 1	95% Non-fibrous (Other)	None Detected
301-C-Skim Coat *042003862-0003*	Room 301 - Wall C - Plaster	White/Blue Non-Fibrous Heterogeneous	HA: 1	100% Non-fibrous (Other)	None Detected
301-C-Base Coat *042003862-0003A*	Room 301 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 1	95% Non-fibrous (Other)	None Detected
301-D-Skim Coat *042003862-0004*	Room 301 - Wall D - Plaster	White/Blue Non-Fibrous Heterogeneous	HA: 1	100% Non-fibrous (Other)	None Detected
301-D-Base Coat *042003862-0004A*	Room 301 - Wall D - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 1	95% Non-fibrous (Other)	None Detected
301-E-Skim Coat *042003862-0005*	Room 301 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 1	100% Non-fibrous (Other)	None Detected
301-E-Base Coat *042003862-0005A*	Room 301 - Ceiling - Plaster	Gray Non-Fibrous Homogeneous	HA: 1	100% Non-fibrous (Other)	None Detected
302-A-Skim Coat *042003862-0006*	Room 302 - Wall A - Plaster	Tan/White Non-Fibrous Heterogeneous	HA: 2	100% Non-fibrous (Other)	None Detected
302-A-Base Coat *042003862-0006A*	Room 302 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 2	95% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 07:39:53

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042003862
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
302-B-Skim Coat *042003862-0007*	Room 302 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 2	100% Non-fibrous (Other)	None Detected
302-B-Base Coat *042003862-0007A*	Room 302 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 2	95% Non-fibrous (Other)	None Detected
302-C-Skim Coat *042003862-0008*	Room 302 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 2	100% Non-fibrous (Other)	None Detected
302-C-Base Coat *042003862-0008A*	Room 302 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 2	95% Non-fibrous (Other)	None Detected
302-D-Skim Coat *042003862-0009*	Room 302 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 2	100% Non-fibrous (Other)	None Detected
302-D-Base Coat *042003862-0009A*	Room 302 - Wall D - Plaster	Gray Non-Fibrous Homogeneous	HA: 2	100% Non-fibrous (Other)	None Detected
302-E-Skim Coat *042003862-0010*	Room 302 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 2	100% Non-fibrous (Other)	None Detected
302-E-Base Coat *042003862-0010A*	Room 302 - Ceiling - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 2	95% Non-fibrous (Other)	None Detected
303-A-Skim Coat *042003862-0011*	Room 303 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 3	100% Non-fibrous (Other)	None Detected
303-A-Base Coat *042003862-0011A*	Room 303 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 3	100% Non-fibrous (Other)	None Detected
303-B-Skim Coat *042003862-0012*	Room 303 - Wall B - Plaster	Tan/White Non-Fibrous Homogeneous	HA: 3	100% Non-fibrous (Other)	None Detected
303-B-Base Coat *042003862-0012A*	Room 303 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 3	95% Non-fibrous (Other)	None Detected
303-C-Skim Coat *042003862-0013*	Room 303 - Wall C - Plaster	Tan/White Non-Fibrous Homogeneous	HA: 3	100% Non-fibrous (Other)	None Detected
303-C-Base Coat *042003862-0013A*	Room 303 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 3	95% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 07:39:53

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042003862
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
303-D-Skim Coat *042003862-0014*	Room 303 - Wall D - Plaster	Tan/White Non-Fibrous Homogeneous	HA: 3	100% Non-fibrous (Other)	None Detected
303-D-Base Coat *042003862-0014A*	Room 303 - Wall D - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 3	95% Non-fibrous (Other)	None Detected
303-E-Skim Coat *042003862-0015*	Room 303 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 3	100% Non-fibrous (Other)	None Detected
303-E-Base Coat *042003862-0015A*	Room 303 - Ceiling - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 3	95% Non-fibrous (Other)	None Detected
304-A-Skim Coat *042003862-0016*	Room 304 - Wall A - Plaster	White/Blue Non-Fibrous Heterogeneous	HA: 4	100% Non-fibrous (Other)	None Detected
304-A-Base Coat *042003862-0016A*	Room 304 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 4	95% Non-fibrous (Other)	None Detected
304-B-Skim Coat *042003862-0017*	Room 304 - Wall B - Plaster	White/Blue Non-Fibrous Heterogeneous	HA: 4	100% Non-fibrous (Other)	None Detected
304-B-Base Coat *042003862-0017A*	Room 304 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 4	95% Non-fibrous (Other)	None Detected
304-C-Skim Coat *042003862-0018*	Room 304 - Wall C - Plaster	White/Blue Non-Fibrous Heterogeneous	HA: 4	100% Non-fibrous (Other)	None Detected
304-C-Base Coat *042003862-0018A*	Room 304 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 4	95% Non-fibrous (Other)	None Detected
304-D-Skim Coat *042003862-0019*	Room 304 - Wall D - Plaster	White/Blue Non-Fibrous Heterogeneous	HA: 4	100% Non-fibrous (Other)	None Detected
304-D-Base Coat *042003862-0019A*	Room 304 - Wall D - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 4	95% Non-fibrous (Other)	None Detected
304-E-Skim Coat *042003862-0020*	Room 304 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 4	100% Non-fibrous (Other)	None Detected
304-E-Base Coat *042003862-0020A*	Room 304 - Ceiling - Plaster	Gray Non-Fibrous Homogeneous	HA: 4	100% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 07:39:53

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042003862
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
305-A-Skim Coat *042003862-0021*	Room 305 - Wall A - Plaster	White/Green Non-Fibrous Heterogeneous	HA: 5	100% Non-fibrous (Other)	None Detected
305-A-Base Coat *042003862-0021A*	Room 305 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 5	95% Non-fibrous (Other)	None Detected
305-B-Skim Coat *042003862-0022*	Room 305 - Wall B - Plaster	White/Green Non-Fibrous Heterogeneous	HA: 5	100% Non-fibrous (Other)	None Detected
305-B-Base Coat *042003862-0022A*	Room 305 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 5	100% Non-fibrous (Other)	None Detected
305-C-Skim Coat *042003862-0023*	Room 305 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 5	100% Non-fibrous (Other)	None Detected
305-C-Base Coat *042003862-0023A*	Room 305 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 5	95% Non-fibrous (Other)	None Detected
305-D-Skim Coat *042003862-0024*	Room 305 - Wall D - Plaster	White/Green Non-Fibrous Heterogeneous	HA: 5	100% Non-fibrous (Other)	None Detected
305-D-Base Coat *042003862-0024A*	Room 305 - Wall D - Plaster	Gray Non-Fibrous Homogeneous	HA: 5	100% Non-fibrous (Other)	None Detected
305-E-Skim Coat *042003862-0025*	Room 305 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 5	100% Non-fibrous (Other)	None Detected
305-E-Base Coat *042003862-0025A*	Room 305 - Ceiling - Plaster	Gray Non-Fibrous Homogeneous	HA: 5	100% Non-fibrous (Other)	None Detected
306-A-Skim Coat *042003862-0026*	Room 306 - Wall A - Plaster	White/Green Non-Fibrous Heterogeneous	HA: 6	100% Non-fibrous (Other)	None Detected
306-A-Base Coat *042003862-0026A*	Room 306 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 6	95% Non-fibrous (Other)	None Detected
306-B-Skim Coat *042003862-0027*	Room 306 - Wall B - Plaster	White/Green Non-Fibrous Homogeneous	HA: 6	100% Non-fibrous (Other)	None Detected
306-B-Base Coat *042003862-0027A*	Room 306 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 6	95% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 07:39:53

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042003862
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
306-C-Skim Coat *042003862-0028*	Room 306 - Wall C - Plaster	White/Green Non-Fibrous Heterogeneous	HA: 6	100% Non-fibrous (Other)	None Detected
306-C-Base Coat *042003862-0028A*	Room 306 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 6	95% Non-fibrous (Other)	None Detected
306-D-Skim Coat *042003862-0029*	Room 306 - Wall D - Plaster	White/Green Non-Fibrous Heterogeneous	HA: 6	100% Non-fibrous (Other)	None Detected
306-D-Base Coat *042003862-0029A*	Room 306 - Wall D - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 6	95% Non-fibrous (Other)	None Detected
306-E-Skim Coat *042003862-0030*	Room 306 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 6	100% Non-fibrous (Other)	None Detected
306-E-Base Coat *042003862-0030A*	Room 306 - Ceiling - Plaster	Gray Non-Fibrous Homogeneous	HA: 6	100% Non-fibrous (Other)	None Detected
309-A-Skim Coat *042003862-0031*	Room 309 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 7	100% Non-fibrous (Other)	None Detected
309-A-Base Coat *042003862-0031A*	Room 309 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	3% Hair HA: 7	97% Non-fibrous (Other)	None Detected
309-B-Skim Coat *042003862-0032*	Room 309 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 7	100% Non-fibrous (Other)	None Detected
309-B-Base Coat *042003862-0032A*	Room 309 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	4% Hair HA: 7	96% Non-fibrous (Other)	None Detected
309-C-Skim Coat *042003862-0033*	Room 309 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 7	100% Non-fibrous (Other)	None Detected
309-C-Base Coat *042003862-0033A*	Room 309 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	2% Hair HA: 7	98% Non-fibrous (Other)	None Detected
309-D-Skim Coat *042003862-0034*	Room 309 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 7	100% Non-fibrous (Other)	None Detected
309-D-Base Coat *042003862-0034A*	Room 309 - Wall D - Plaster	Gray Fibrous Homogeneous	3% Cellulose HA: 7	97% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 07:39:53

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order:	042003862
Customer ID:	COCC45
Customer PO:	
Project ID:	

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
309-E-Skim Coat *042003862-0035*	Room 309 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 7	100% Non-fibrous (Other)	None Detected
309-E-Base Coat *042003862-0035A*	Room 309 - Ceiling - Plaster	Gray Non-Fibrous Homogeneous	HA: 7	100% Non-fibrous (Other)	None Detected
313-A-Skim Coat *042003862-0036*	Room 313 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 8	100% Non-fibrous (Other)	None Detected
313-A-Base Coat *042003862-0036A*	Room 313 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 8	100% Non-fibrous (Other)	None Detected
313-B-Skim Coat *042003862-0037*	Room 313 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 8	100% Non-fibrous (Other)	None Detected
313-B-Base Coat *042003862-0037A*	Room 313 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	2% Hair HA: 8	98% Non-fibrous (Other)	None Detected
313-C-Skim Coat *042003862-0038*	Room 313 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 8	100% Non-fibrous (Other)	None Detected
313-C-Base Coat *042003862-0038A*	Room 313 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	3% Hair HA: 8	97% Non-fibrous (Other)	None Detected
313-D-Skim Coat *042003862-0039*	Room 313 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 8	100% Non-fibrous (Other)	None Detected
313-D-Base Coat *042003862-0039A*	Room 313 - Wall D - Plaster	Gray Fibrous Homogeneous	4% Cellulose HA: 8	96% Non-fibrous (Other)	None Detected
313-E-Skim Coat *042003862-0040*	Room 313 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 8	100% Non-fibrous (Other)	None Detected
313-E-Base Coat *042003862-0040A*	Room 313 - Ceiling - Plaster	Gray Non-Fibrous Homogeneous	HA: 8	100% Non-fibrous (Other)	None Detected
315-A-Skim Coat *042003862-0041*	Room 315 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 9	100% Non-fibrous (Other)	None Detected
315-A-Base Coat *042003862-0041A*	Room 315 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	3% Hair HA: 9	97% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 07:39:53

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042003862
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
315-B-Skim Coat *042003862-0042*	Room 315 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 9	100% Non-fibrous (Other)	None Detected
315-B-Base Coat *042003862-0042A*	Room 315 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	2% Hair HA: 9	98% Non-fibrous (Other)	None Detected
315-C-Skim Coat *042003862-0043*	Room 315 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 9	100% Non-fibrous (Other)	None Detected
315-C-Base Coat *042003862-0043A*	Room 315 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	2% Hair HA: 9	98% Non-fibrous (Other)	None Detected
315-D-Skim Coat *042003862-0044*	Room 315 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 9	100% Non-fibrous (Other)	None Detected
315-D-Base Coat *042003862-0044A*	Room 315 - Wall D - Plaster	Gray Fibrous Homogeneous	3% Cellulose HA: 9	97% Non-fibrous (Other)	None Detected
315-E-Skim Coat *042003862-0045*	Room 315 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 9	100% Non-fibrous (Other)	None Detected
315-E-Base Coat *042003862-0045A*	Room 315 - Ceiling - Plaster	Gray Non-Fibrous Homogeneous	HA: 9	100% Non-fibrous (Other)	None Detected
316-A-Skim Coat *042003862-0046*	Room 316 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 10	100% Non-fibrous (Other)	None Detected
316-A-Base Coat *042003862-0046A*	Room 316 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	3% Hair HA: 10	97% Non-fibrous (Other)	None Detected
316-B-Skim Coat *042003862-0047*	Room 316 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 10	100% Non-fibrous (Other)	None Detected
316-B-Base Coat *042003862-0047A*	Room 316 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 10	100% Non-fibrous (Other)	None Detected
316-C-Skim Coat *042003862-0048*	Room 316 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 10	100% Non-fibrous (Other)	None Detected
316-C-Base Coat *042003862-0048A*	Room 316 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	3% Hair HA: 10	97% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 07:39:53

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042003862
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
316-D-Skim Coat *042003862-0049*	Room 316 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 10	100% Non-fibrous (Other)	None Detected
316-D-Base Coat *042003862-0049A*	Room 316 - Wall D - Plaster	Gray Non-Fibrous Homogeneous	HA: 10	100% Non-fibrous (Other)	None Detected
316-E-Skim Coat *042003862-0050*	Room 316 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 10	100% Non-fibrous (Other)	None Detected
316-E-Base Coat *042003862-0050A*	Room 316 - Ceiling - Plaster	Gray Non-Fibrous Homogeneous	HA: 10	100% Non-fibrous (Other)	None Detected
319-A-Skim Coat *042003862-0051*	Room 319 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 11	100% Non-fibrous (Other)	None Detected
319-A-Base Coat *042003862-0051A*	Room 319 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 11	100% Non-fibrous (Other)	None Detected
319-B-Skim Coat *042003862-0052*	Room 319 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 11	100% Non-fibrous (Other)	None Detected
319-B-Base Coat *042003862-0052A*	Room 319 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 11	100% Non-fibrous (Other)	None Detected
319-C-Skim Coat *042003862-0053*	Room 319 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 11	100% Non-fibrous (Other)	None Detected
319-C-Base Coat *042003862-0053A*	Room 319 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 11	100% Non-fibrous (Other)	None Detected
319-D-Skim Coat *042003862-0054*	Room 319 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 11	100% Non-fibrous (Other)	None Detected
319-D-Base Coat *042003862-0054A*	Room 319 - Wall D - Plaster	Gray Non-Fibrous Homogeneous	5% Cellulose HA: 11	95% Non-fibrous (Other)	None Detected
319-E-Skim Coat *042003862-0055*	Room 319 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 11	100% Non-fibrous (Other)	None Detected
319-E-Base Coat *042003862-0055A*	Room 319 - Ceiling - Plaster	Gray Non-Fibrous Homogeneous	5% Cellulose HA: 11	95% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 07:39:53

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order:	042003862
Customer ID:	COCC45
Customer PO:	
Project ID:	

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
321-A-Skim Coat *042003862-0056*	Room 321 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 12	100% Non-fibrous (Other)	None Detected
321-A-Base Coat *042003862-0056A*	Room 321 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 12	100% Non-fibrous (Other)	None Detected
321-B-Skim Coat *042003862-0057*	Room 321 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 12	100% Non-fibrous (Other)	None Detected
321-B-Base Coat *042003862-0057A*	Room 321 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 12	100% Non-fibrous (Other)	None Detected
321-C-Skim Coat *042003862-0058*	Room 321 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 12	100% Non-fibrous (Other)	None Detected
321-C-Base Coat *042003862-0058A*	Room 321 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	5% Cellulose HA: 12	95% Non-fibrous (Other)	None Detected
321-D-Skim Coat *042003862-0059*	Room 321 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 12	100% Non-fibrous (Other)	None Detected
321-D-Base Coat *042003862-0059A*	Room 321 - Wall D - Plaster	Gray Non-Fibrous Homogeneous	5% Cellulose HA: 12	95% Non-fibrous (Other)	None Detected
321-E-Skim Coat *042003862-0060*	Room 321 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 12	100% Non-fibrous (Other)	None Detected
321-E-Base Coat *042003862-0060A*	Room 321 - Ceiling - Plaster	Gray Non-Fibrous Homogeneous	5% Cellulose HA: 12	95% Non-fibrous (Other)	None Detected
201-A-Skim Coat *042003862-0061*	Room 201 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 13	100% Non-fibrous (Other)	None Detected
201-A-Base Coat *042003862-0061A*	Room 201 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 13	100% Non-fibrous (Other)	None Detected
201-B-Skim Coat *042003862-0062*	Room 201 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 13	100% Non-fibrous (Other)	None Detected
201-B-Base Coat *042003862-0062A*	Room 201 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 13	100% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 07:39:53

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042003862
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
201-C-Skim Coat *042003862-0063*	Room 201 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 13	100% Non-fibrous (Other)	None Detected
201-C-Base Coat *042003862-0063A*	Room 201 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 13	100% Non-fibrous (Other)	None Detected
201-D-Skim Coat *042003862-0064*	Room 201 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 13	100% Non-fibrous (Other)	None Detected
201-D-Base Coat *042003862-0064A*	Room 201 - Wall D - Plaster	Gray Non-Fibrous Homogeneous	3% Cellulose HA: 13	97% Non-fibrous (Other)	None Detected
201-E-Skim Coat *042003862-0065*	Room 201 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 13	100% Non-fibrous (Other)	None Detected
201-E-Base Coat *042003862-0065A*	Room 201 - Ceiling - Plaster	Gray Non-Fibrous Homogeneous	2% Cellulose HA: 13	98% Non-fibrous (Other)	None Detected
202-A *042003862-0066*	Room 202 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 14	100% Non-fibrous (Other)	None Detected
202-B-Skim Coat *042003862-0067*	Room 202 - Wall B - Plaster	White Non-Fibrous Homogeneous	5% Fibrous (Other) HA: 14	95% Non-fibrous (Other)	None Detected
202-B-Base Coat *042003862-0067A*	Room 202 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 14	95% Non-fibrous (Other)	None Detected
202-C-Skim Coat *042003862-0068*	Room 202 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 14	100% Non-fibrous (Other)	None Detected
202-C-Base Coat *042003862-0068A*	Room 202 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 14	100% Non-fibrous (Other)	None Detected
202-D-Skim Coat *042003862-0069*	Room 202 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 14	100% Non-fibrous (Other)	None Detected
202-D-Base Coat *042003862-0069A*	Room 202 - Wall D - Plaster	Gray Non-Fibrous Homogeneous	HA: 14	100% Non-fibrous (Other)	None Detected
202-E-Skim Coat *042003862-0070*	Room 202 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 14	100% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 07:39:53

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042003862
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
202-E-Base Coat *042003862-0070A*	Room 202 - Ceiling - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 14		
299-A-Skim Coat *042003862-0071*	Room 299 Girls Gym - Wall A - Plaster	White Non-Fibrous Homogeneous	5% Fibrous (Other)	95% Non-fibrous (Other)	None Detected
			HA: 15		
299-A-Base Coat *042003862-0071A*	Room 299 Girls Gym - Wall A - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 15		
299-B-Skim Coat *042003862-0072*	Room 299 Girls Gym - Wall B - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 15		
299-B-Base Coat *042003862-0072A*	Room 299 Girls Gym - Wall B - Plaster	Gray Non-Fibrous Homogeneous	5% Cellulose	95% Non-fibrous (Other)	None Detected
			HA: 15		
299-C-Skim Coat *042003862-0073*	Room 299 Girls Gym - Wall C - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 15		
299-C-Base Coat *042003862-0073A*	Room 299 Girls Gym - Wall C - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 15		
299-D-Skim Coat *042003862-0074*	Room 299 Girls Gym - Wall D - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 15		
299-D-Base Coat *042003862-0074A*	Room 299 Girls Gym - Wall D - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 15		
299-E-Skim Coat *042003862-0075*	Room 299 Girls Gym - Ceiling - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 15		
299-E-Base Coat *042003862-0075A*	Room 299 Girls Gym - Ceiling - Plaster	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 15		
203-A-Skim Coat *042003862-0076*	Room 203 - Wall A - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 16		
203-A-Base Coat *042003862-0076A*	Room 203 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	5% Cellulose	95% Non-fibrous (Other)	None Detected
			HA: 16		
203-B-Skim Coat *042003862-0077*	Room 203 - Wall B - Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
			HA: 16		

Initial report from: 02/20/2020 07:39:53

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042003862
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
203-B-Base Coat *042003862-0077A*	Room 203 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	5% Cellulose HA: 16	95% Non-fibrous (Other)	None Detected
203-C-Skim Coat *042003862-0078*	Room 203 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 16	100% Non-fibrous (Other)	None Detected
203-C-Base Coat *042003862-0078A*	Room 203 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	5% Cellulose HA: 16	95% Non-fibrous (Other)	None Detected
203-D-Skim Coat *042003862-0079*	Room 203 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 16	100% Non-fibrous (Other)	None Detected
203-D-Base Coat *042003862-0079A*	Room 203 - Wall D - Plaster	Gray Non-Fibrous Homogeneous	HA: 16	100% Non-fibrous (Other)	None Detected
203-E-Skim Coat *042003862-0080*	Room 203 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 16	100% Non-fibrous (Other)	None Detected
203-E-Base Coat *042003862-0080A*	Room 203 - Ceiling - Plaster	Gray Fibrous Homogeneous	3% Cellulose HA: 16	97% Non-fibrous (Other)	None Detected
205-A-Skim Coat *042003862-0081*	Room 205 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 17	100% Non-fibrous (Other)	None Detected
205-A-Base Coat *042003862-0081A*	Room 205 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 17	95% Non-fibrous (Other)	None Detected
205-B-Skim Coat *042003862-0082*	Room 205 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 17	100% Non-fibrous (Other)	None Detected
205-B-Base Coat *042003862-0082A*	Room 205 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	5% Cellulose HA: 17	95% Non-fibrous (Other)	None Detected
205-C-Skim Coat *042003862-0083*	Room 205 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 17	100% Non-fibrous (Other)	None Detected
205-C-Base Coat *042003862-0083A*	Room 205 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 17	95% Non-fibrous (Other)	None Detected
205-D *042003862-0084*	Room 205 - Wall D - Plaster	Gray Fibrous Homogeneous	3% Cellulose HA: 17	97% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 07:39:53

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042003862
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
205-E-Skim Coat *042003862-0085*	Room 205 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 17	100% Non-fibrous (Other)	None Detected
205-E-Base Coat *042003862-0085A*	Room 205 - Ceiling - Plaster	Gray Fibrous Homogeneous	3% Cellulose HA: 17	97% Non-fibrous (Other)	None Detected
207-A-Skim Coat *042003862-0086*	Room 207 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 18	100% Non-fibrous (Other)	None Detected
207-A-Base Coat *042003862-0086A*	Room 207 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 18	100% Non-fibrous (Other)	None Detected
207-B-Skim Coat *042003862-0087*	Room 207 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 18	100% Non-fibrous (Other)	None Detected
207-B-Base Coat *042003862-0087A*	Room 207 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 18	100% Non-fibrous (Other)	None Detected
207-C-Skim Coat *042003862-0088*	Room 207 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 18	100% Non-fibrous (Other)	None Detected
207-C-Base Coat *042003862-0088A*	Room 207 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 18	100% Non-fibrous (Other)	None Detected
207-D-Skim Coat *042003862-0089*	Room 207 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 18	100% Non-fibrous (Other)	None Detected
207-D-Base Coat *042003862-0089A*	Room 207 - Wall D - Plaster	Gray Non-Fibrous Homogeneous	HA: 18	100% Non-fibrous (Other)	None Detected
207-E-Skim Coat *042003862-0090*	Room 207 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 18	100% Non-fibrous (Other)	None Detected
207-E-Base Coat *042003862-0090A*	Room 207 - Ceiling - Plaster	Gray Fibrous Homogeneous	3% Cellulose HA: 18	97% Non-fibrous (Other)	None Detected
209-A-Skim Coat *042003862-0091*	Room 209 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 19	100% Non-fibrous (Other)	None Detected
209-A-Base Coat *042003862-0091A*	Room 209 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 19	100% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 07:39:53

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order:	042003862
Customer ID:	COCC45
Customer PO:	
Project ID:	

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

			Non-Asbestos		Asbestos
Sample	**Description**	**Appearance**	**% Fibrous**	**% Non-Fibrous**	**% Type**
209-B-Skim Coat *042003862-0092*	Room 209 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 19	100% Non-fibrous (Other)	None Detected
209-B-Base Coat *042003862-0092A*	Room 209 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	5% Cellulose HA: 19	95% Non-fibrous (Other)	None Detected
209-C-Skim Coat *042003862-0093*	Room 209 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 19	100% Non-fibrous (Other)	None Detected
209-C-Base Coat *042003862-0093A*	Room 209 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	5% Synthetic HA: 19	95% Non-fibrous (Other)	None Detected
209-D-Skim Coat *042003862-0094*	Room 209 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 19	100% Non-fibrous (Other)	None Detected
209-D-Base Coat *042003862-0094A*	Room 209 - Wall D - Plaster	Gray Fibrous Homogeneous	5% Synthetic HA: 19	95% Non-fibrous (Other)	None Detected
209-E-Skim Coat *042003862-0095*	Room 209 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 19	100% Non-fibrous (Other)	None Detected
209-E-Base Coat *042003862-0095A*	Room 209 - Ceiling - Plaster	Gray Fibrous Homogeneous	5% Cellulose HA: 19	95% Non-fibrous (Other)	None Detected
211-A-Skim Coat *042003862-0096*	Room 211 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 20	100% Non-fibrous (Other)	None Detected
211-A-Base Coat *042003862-0096A*	Room 211 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	2% Hair HA: 20	98% Non-fibrous (Other)	None Detected
211-B-Skim Coat *042003862-0097*	Room 211 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 20	100% Non-fibrous (Other)	None Detected
211-B-Base Coat *042003862-0097A*	Room 211 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 20	100% Non-fibrous (Other)	None Detected
211-C-Skim Coat *042003862-0098*	Room 211 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 20	100% Non-fibrous (Other)	None Detected
211-C-Base Coat *042003862-0098A*	Room 211 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	3% Hair HA: 20	97% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 07:39:53

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042003862
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
211-D-Skim Coat *042003862-0099*	Room 211 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 20	100% Non-fibrous (Other)	None Detected
211-D-Base Coat *042003862-0099A*	Room 211 - Wall D - Plaster	Gray Fibrous Homogeneous	4% Cellulose HA: 20	96% Non-fibrous (Other)	None Detected
211-E-Skim Coat *042003862-0100*	Room 211 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 20	100% Non-fibrous (Other)	None Detected
211-E-Base Coat *042003862-0100A*	Room 211 - Ceiling - Plaster	Gray Fibrous Homogeneous	6% Cellulose HA: 20	94% Non-fibrous (Other)	None Detected
214-A-Skim Coat *042003862-0101*	Room 214 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 21	100% Non-fibrous (Other)	None Detected
214-A-Base Coat *042003862-0101A*	Room 214 - Wall A - Plaster	Gray Fibrous Homogeneous	5% Cellulose HA: 21	95% Non-fibrous (Other)	None Detected
214-B-Skim Coat *042003862-0102*	Room 214 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 21	100% Non-fibrous (Other)	None Detected
214-B-Base Coat *042003862-0102A*	Room 214 - Wall B - Plaster	Gray Fibrous Homogeneous	5% Cellulose HA: 21	95% Non-fibrous (Other)	None Detected
214-C-Skim Coat *042003862-0103*	Room 214 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 21	100% Non-fibrous (Other)	None Detected
214-C-Base Coat *042003862-0103A*	Room 214 - Wall C - Plaster	Gray Fibrous Homogeneous	5% Cellulose HA: 21	95% Non-fibrous (Other)	None Detected
214-D-Skim Coat *042003862-0104*	Room 214 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 21	100% Non-fibrous (Other)	None Detected
214-D-Base Coat *042003862-0104A*	Room 214 - Wall D - Plaster	Gray Fibrous Homogeneous	5% Cellulose HA: 21	95% Non-fibrous (Other)	None Detected
214-E-Skim Coat *042003862-0105*	Room 214 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 21	100% Non-fibrous (Other)	None Detected
214-E-Base Coat *042003862-0105A*	Room 214 - Ceiling - Plaster	Gray Fibrous Homogeneous	5% Cellulose HA: 21	95% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 07:39:53

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042003862
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
217-A-Skim Coat *042003862-0106*	Room 217 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 22	100% Non-fibrous (Other)	None Detected
217-A-Base Coat *042003862-0106A*	Room 217 - Wall A - Plaster	Tan Fibrous Homogeneous	3% Cellulose HA: 22	97% Non-fibrous (Other)	None Detected
217-B *042003862-0107*	Room 217 - Wall B - Plaster	Brown/White Fibrous Homogeneous	30% Cellulose HA: 22	70% Non-fibrous (Other)	None Detected
217-C-Skim Coat *042003862-0108*	Room 217 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 22	100% Non-fibrous (Other)	None Detected
217-C-Base Coat *042003862-0108A*	Room 217 - Wall C - Plaster	Tan Fibrous Homogeneous	3% Cellulose HA: 22	97% Non-fibrous (Other)	None Detected
217-D-Skim Coat *042003862-0109*	Room 217 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 22	100% Non-fibrous (Other)	None Detected
217-D-Base Coat *042003862-0109A*	Room 217 - Wall D - Plaster	Tan Fibrous Homogeneous	3% Cellulose HA: 22	97% Non-fibrous (Other)	None Detected
217-E-Skim Coat *042003862-0110*	Room 217 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 22	100% Non-fibrous (Other)	None Detected
217-E-Base Coat *042003862-0110A*	Room 217 - Ceiling - Plaster	Gray Fibrous Homogeneous	5% Cellulose HA: 22	95% Non-fibrous (Other)	None Detected
219-A-Skim Coat *042003862-0111*	Room 219 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 23	100% Non-fibrous (Other)	None Detected
219-A-Base Coat *042003862-0111A*	Room 219 - Wall A - Plaster	Gray Fibrous Homogeneous	4% Cellulose HA: 23	96% Non-fibrous (Other)	None Detected
219-B-Skim Coat *042003862-0112*	Room 219 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 23	100% Non-fibrous (Other)	None Detected
219-B-Base Coat *042003862-0112A*	Room 219 - Wall B - Plaster	Gray Fibrous Homogeneous	4% Synthetic HA: 23	96% Non-fibrous (Other)	None Detected
219-C-Skim Coat *042003862-0113*	Room 219 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 23	100% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 07:39:53

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042003862
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
219-C-Base Coat *042003862-0113A*	Room 219 - Wall C - Plaster	Gray Fibrous Homogeneous	HA: 23	100% Non-fibrous (Other)	None Detected
219-D-Skim Coat *042003862-0114*	Room 219 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 23	100% Non-fibrous (Other)	None Detected
219-D-Base Coat *042003862-0114A*	Room 219 - Wall D - Plaster	Gray Fibrous Homogeneous	3% Cellulose HA: 23	97% Non-fibrous (Other)	None Detected
219-E-Skim Coat *042003862-0115*	Room 219 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 23	100% Non-fibrous (Other)	None Detected
219-E-Base Coat *042003862-0115A*	Room 219 - Ceiling - Plaster	Gray Fibrous Homogeneous	3% Cellulose HA: 23	97% Non-fibrous (Other)	None Detected
101-A-Skim Coat *042003862-0116*	Room 101 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 24	100% Non-fibrous (Other)	None Detected
101-A-Base Coat *042003862-0116A*	Room 101 - Wall A - Plaster	Gray Fibrous Homogeneous	HA: 24	100% Non-fibrous (Other)	None Detected
101-B-Plaster *042003862-0117* *Result includes a small amount of inseparable attached material*	Room 101 - Wall B - Plaster	Brown/White/Orange Fibrous Heterogeneous	15% Cellulose HA: 24	85% Non-fibrous (Other)	None Detected
101-B-Insulation *042003862-0117A*	Room 101 - Wall B - Plaster	Brown Fibrous Homogeneous	90% Cellulose HA: 24	10% Non-fibrous (Other)	None Detected
101-C-Plaster *042003862-0118* *Result includes a small amount of inseparable attached material*	Room 101 - Wall C - Plaster	Brown/White/Blue Fibrous Heterogeneous	20% Cellulose HA: 24	80% Non-fibrous (Other)	None Detected
101-C-Insulation *042003862-0118A*	Room 101 - Wall C - Plaster	Brown Fibrous Homogeneous	90% Cellulose HA: 24	10% Non-fibrous (Other)	None Detected
101-D-Skim Coat *042003862-0119*	Room 101 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 24	100% Non-fibrous (Other)	None Detected
101-D-Base Coat *042003862-0119A*	Room 101 - Wall D - Plaster	Tan Fibrous Homogeneous	3% Cellulose HA: 24	97% Non-fibrous (Other)	None Detected
101-E *042003862-0120*	Room 101 - Ceiling - Plaster	Brown/White Fibrous Homogeneous	20% Cellulose HA: 24	80% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 07:39:53

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042003862
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
102-A-Skim Coat *042003862-0121*	Room 102 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 25	100% Non-fibrous (Other)	None Detected
102-A-Base Coat *042003862-0121A*	Room 102 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 25	100% Non-fibrous (Other)	None Detected
102-B-Skim Coat *042003862-0122*	Room 102 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 25	100% Non-fibrous (Other)	None Detected
102-B-Base Coat *042003862-0122A*	Room 102 - Wall B - Plaster	Tan Fibrous Homogeneous	3% Cellulose HA: 25	97% Non-fibrous (Other)	None Detected
102-C-Skim Coat *042003862-0123*	Room 102 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 25	100% Non-fibrous (Other)	None Detected
102-C-Base Coat *042003862-0123A*	Room 102 - Wall C - Plaster	Tan Fibrous Homogeneous	2% Cellulose HA: 25	98% Non-fibrous (Other)	None Detected
102-D-Skim Coat *042003862-0124*	Room 102 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 25	100% Non-fibrous (Other)	None Detected
102-D-Base Coat *042003862-0124A*	Room 102 - Wall D - Plaster	Tan Fibrous Homogeneous	3% Cellulose HA: 25	97% Non-fibrous (Other)	None Detected
102-E-Skim Coat *042003862-0125*	Room 102 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 25	100% Non-fibrous (Other)	None Detected
102-E-Base Coat *042003862-0125A*	Room 102 - Ceiling - Plaster	Gray Fibrous Homogeneous	3% Cellulose HA: 25	97% Non-fibrous (Other)	None Detected
103-A-Skim Coat *042003862-0126*	Room 103 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 26	100% Non-fibrous (Other)	None Detected
103-A-Base Coat *042003862-0126A*	Room 103 - Wall A - Plaster	Tan Fibrous Homogeneous	3% Cellulose HA: 26	97% Non-fibrous (Other)	None Detected
103-B-Skim Coat *042003862-0127*	Room 103 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 26	100% Non-fibrous (Other)	None Detected
103-B-Base Coat *042003862-0127A*	Room 103 - Wall B - Plaster	Tan Non-Fibrous Homogeneous	HA: 26	100% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 07:39:53

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042003862
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
103-C-Skim Coat *042003862-0128*	Room 103 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 26	100% Non-fibrous (Other)	None Detected
103-C-Base Coat *042003862-0128A*	Room 103 - Wall C - Plaster	Tan Fibrous Homogeneous	3% Cellulose HA: 26	97% Non-fibrous (Other)	None Detected
103-D-Skim Coat *042003862-0129*	Room 103 - Wall D - Plaster	Brown/White Fibrous Homogeneous	10% Cellulose HA: 26	90% Non-fibrous (Other)	None Detected
103-D-Base Coat *042003862-0129A*	Room 103 - Wall D - Plaster	Tan Non-Fibrous Homogeneous	HA: 26	100% Non-fibrous (Other)	None Detected
103-E-Skim Coat *042003862-0130*	Room 103 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 26	100% Non-fibrous (Other)	None Detected
103-E-Base Coat *042003862-0130A*	Room 103 - Ceiling - Plaster	Gray Fibrous Homogeneous	5% Cellulose HA: 26	95% Non-fibrous (Other)	None Detected
105-A-Skim Coat *042003862-0131*	Room 105 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 27	100% Non-fibrous (Other)	None Detected
105-A-Base Coat *042003862-0131A*	Room 105 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 27	100% Non-fibrous (Other)	None Detected
105-B-Skim Coat *042003862-0132*	Room 105 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 27	100% Non-fibrous (Other)	None Detected
105-B-Base Coat *042003862-0132A*	Room 105 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 27	100% Non-fibrous (Other)	None Detected
105-C-Skim Coat *042003862-0133*	Room 105 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 27	100% Non-fibrous (Other)	None Detected
105-C-Base Coat *042003862-0133A*	Room 105 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 27	100% Non-fibrous (Other)	None Detected
105-D-Skim Coat *042003862-0134*	Room 105 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 27	100% Non-fibrous (Other)	None Detected
105-D-Base Coat *042003862-0134A*	Room 105 - Wall D - Plaster	Gray Non-Fibrous Homogeneous	HA: 27	100% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 07:39:53

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042003862
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
105-E-Skim Coat *042003862-0135*	Room 105 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 27	100% Non-fibrous (Other)	None Detected
105-E-Base Coat *042003862-0135A*	Room 105 - Ceiling - Plaster	Gray Fibrous Homogeneous	5% Cellulose HA: 27	95% Non-fibrous (Other)	None Detected
107-A-Skim Coat *042003862-0136*	Room 107 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 28	100% Non-fibrous (Other)	None Detected
107-A-Base Coat *042003862-0136A*	Room 107 - Wall A - Plaster	Gray Fibrous Homogeneous	3% Cellulose HA: 28	97% Non-fibrous (Other)	None Detected
107-B-Skim Coat *042003862-0137*	Room 107 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 28	100% Non-fibrous (Other)	None Detected
107-B-Base Coat *042003862-0137A*	Room 107 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 28	100% Non-fibrous (Other)	None Detected
107-C-Skim Coat *042003862-0138*	Room 107 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 28	100% Non-fibrous (Other)	None Detected
107-C-Base Coat *042003862-0138A*	Room 107 - Wall C - Plaster	Gray Fibrous Homogeneous	3% Cellulose HA: 28	97% Non-fibrous (Other)	None Detected
107-D-Skim Coat *042003862-0139*	Room 107 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 28	100% Non-fibrous (Other)	None Detected
107-D-Base Coat *042003862-0139A*	Room 107 - Wall D - Plaster	Gray Fibrous Homogeneous	3% Cellulose HA: 28	97% Non-fibrous (Other)	None Detected
107-E-Skim Coat *042003862-0140*	Room 107 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 28	100% Non-fibrous (Other)	None Detected
107-E-Base Coat *042003862-0140A*	Room 107 - Ceiling - Plaster	Gray Fibrous Homogeneous	5% Cellulose HA: 28	95% Non-fibrous (Other)	None Detected
109-A-Skim Coat *042003862-0141*	Room 109 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 29	100% Non-fibrous (Other)	None Detected
109-A-Base Coat *042003862-0141A*	Room 109 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 29	100% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 07:39:53

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042003862
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
109-B-Skim Coat *042003862-0142*	Room 109 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 29	100% Non-fibrous (Other)	None Detected
109-B-Base Coat *042003862-0142A*	Room 109 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 29	100% Non-fibrous (Other)	None Detected
109-C-Skim Coat *042003862-0143*	Room 109 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 29	100% Non-fibrous (Other)	None Detected
109-C-Base Coat *042003862-0143A*	Room 109 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 29	100% Non-fibrous (Other)	None Detected
109-D-Skim Coat *042003862-0144*	Room 109 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 29	100% Non-fibrous (Other)	None Detected
109-D-Base Coat *042003862-0144A*	Room 109 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 29	100% Non-fibrous (Other)	None Detected
109-E-Skim Coat *042003862-0145*	Room 109 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 29	100% Non-fibrous (Other)	None Detected
109-E-Base Coat *042003862-0145A*	Room 109 - Ceiling - Plaster	Gray Non-Fibrous Homogeneous	HA: 29	100% Non-fibrous (Other)	None Detected
111-A-Skim Coat *042003862-0146*	Room 111 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 30	100% Non-fibrous (Other)	None Detected
111-A-Base Coat *042003862-0146A*	Room 111 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 30	100% Non-fibrous (Other)	None Detected
111-B-Skim Coat *042003862-0147*	Room 111 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 30	100% Non-fibrous (Other)	None Detected
111-B-Base Coat *042003862-0147A*	Room 111 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 30	100% Non-fibrous (Other)	None Detected
111-C-Skim Coat *042003862-0148*	Room 111 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 30	100% Non-fibrous (Other)	None Detected
111-C-Base Coat *042003862-0148A*	Room 111 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 30	100% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 07:39:53

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order:	042003862
Customer ID:	COCC45
Customer PO:	
Project ID:	

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
111-D-Skim Coat *042003862-0149*	Room 111 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 30	100% Non-fibrous (Other)	None Detected
111-D-Base Coat *042003862-0149A*	Room 111 - Wall D - Plaster	Gray Non-Fibrous Homogeneous	HA: 30	100% Non-fibrous (Other)	None Detected
111-E-Skim Coat *042003862-0150*	Room 111 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 30	100% Non-fibrous (Other)	None Detected
111-E-Base Coat *042003862-0150A*	Room 111 - Ceiling - Plaster	Gray Fibrous Homogeneous	4% Cellulose HA: 30	96% Non-fibrous (Other)	None Detected
115-A-Skim Coat *042003862-0151*	Room 115 - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 31	100% Non-fibrous (Other)	None Detected
115-A-Base Coat *042003862-0151A*	Room 115 - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 31	100% Non-fibrous (Other)	None Detected
115-B-Skim Coat *042003862-0152*	Room 115 - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 31	100% Non-fibrous (Other)	None Detected
115-B-Base Coat *042003862-0152A*	Room 115 - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 31	100% Non-fibrous (Other)	None Detected
115-C-Skim Coat *042003862-0153*	Room 115 - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 31	100% Non-fibrous (Other)	None Detected
115-C-Base Coat *042003862-0153A*	Room 115 - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 31	100% Non-fibrous (Other)	None Detected
115-D-Skim Coat *042003862-0154*	Room 115 - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 31	100% Non-fibrous (Other)	None Detected
115-D-Base Coat *042003862-0154A*	Room 115 - Wall D - Plaster	Gray Non-Fibrous Homogeneous	HA: 31	100% Non-fibrous (Other)	None Detected
115-E-Skim Coat *042003862-0155*	Room 115 - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 31	100% Non-fibrous (Other)	None Detected
115-E-Base Coat *042003862-0155A*	Room 115 - Ceiling - Plaster	Gray Fibrous Homogeneous	6% Cellulose HA: 31	94% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 07:39:53

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order:	042003862
Customer ID:	COCC45
Customer PO:	
Project ID:	

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
COR3-A-Skim Coat *042003862-0156*	Third Floor Hall - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 32	100% Non-fibrous (Other)	None Detected
COR3-A-Base Coat *042003862-0156A*	Third Floor Hall - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 32	100% Non-fibrous (Other)	None Detected
COR3-B-Skim Coat *042003862-0157*	Third Floor Hall - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 32	100% Non-fibrous (Other)	None Detected
COR3-B-Base Coat *042003862-0157A*	Third Floor Hall - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 32	100% Non-fibrous (Other)	None Detected
COR3-C-Skim Coat *042003862-0158*	Third Floor Hall - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 32	100% Non-fibrous (Other)	None Detected
COR3-C-Base Coat *042003862-0158A*	Third Floor Hall - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 32	100% Non-fibrous (Other)	None Detected
COR3-D-Skim Coat *042003862-0159*	Third Floor Hall - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 32	100% Non-fibrous (Other)	None Detected
COR3-D-Base Coat *042003862-0159A*	Third Floor Hall - Wall D - Plaster	Gray Non-Fibrous Homogeneous	HA: 32	100% Non-fibrous (Other)	None Detected
COR3-E-Skim Coat *042003862-0160*	Third Floor Hall - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 32	100% Non-fibrous (Other)	None Detected
COR3-E-Base Coat *042003862-0160A*	Third Floor Hall - Ceiling - Plaster	Gray Non-Fibrous Homogeneous	HA: 32	100% Non-fibrous (Other)	None Detected
COR2-A-Skim Coat *042003862-0161*	Second Floor Hall - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 33	100% Non-fibrous (Other)	None Detected
COR2-A-Base Coat *042003862-0161A*	Second Floor Hall - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 33	100% Non-fibrous (Other)	None Detected
COR2-B-Skim Coat *042003862-0162*	Second Floor Hall - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 33	100% Non-fibrous (Other)	None Detected
COR2-B-Base Coat *042003862-0162A*	Second Floor Hall - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 33	100% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 07:39:53

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order: 042003862
Customer ID: COCC45
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
COR2-C-Skim Coat *042003862-0163*	Second Floor Hall - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 33	100% Non-fibrous (Other)	None Detected
COR2-C-Base Coat *042003862-0163A*	Second Floor Hall - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 33	100% Non-fibrous (Other)	None Detected
COR2-D-Skim Coat *042003862-0164*	Second Floor Hall - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 33	100% Non-fibrous (Other)	None Detected
COR2-D-Base Coat *042003862-0164A*	Second Floor Hall - Wall D - Plaster	Gray Non-Fibrous Homogeneous	HA: 33	100% Non-fibrous (Other)	None Detected
COR2-E-Skim Coat *042003862-0165*	Second Floor Hall - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 33	100% Non-fibrous (Other)	None Detected
COR2-E-Base Coat *042003862-0165A*	Second Floor Hall - Ceiling - Plaster	Gray Non-Fibrous Homogeneous	HA: 33	100% Non-fibrous (Other)	None Detected
COR1-A-Skim Coat *042003862-0166*	First Floor Hall - Wall A - Plaster	White Non-Fibrous Homogeneous	HA: 34	100% Non-fibrous (Other)	None Detected
COR1-A-Base Coat *042003862-0166A*	First Floor Hall - Wall A - Plaster	Gray Non-Fibrous Homogeneous	HA: 34	100% Non-fibrous (Other)	None Detected
COR1-B-Skim Coat *042003862-0167*	First Floor Hall - Wall B - Plaster	White Non-Fibrous Homogeneous	HA: 34	100% Non-fibrous (Other)	None Detected
COR1-B-Base Coat *042003862-0167A*	First Floor Hall - Wall B - Plaster	Gray Non-Fibrous Homogeneous	HA: 34	100% Non-fibrous (Other)	None Detected
COR1-C-Skim Coat *042003862-0168*	First Floor Hall - Wall C - Plaster	White Non-Fibrous Homogeneous	HA: 34	100% Non-fibrous (Other)	None Detected
COR1-C-Base Coat *042003862-0168A*	First Floor Hall - Wall C - Plaster	Gray Non-Fibrous Homogeneous	HA: 34	100% Non-fibrous (Other)	None Detected
COR1-D-Skim Coat *042003862-0169*	First Floor Hall - Wall D - Plaster	White Non-Fibrous Homogeneous	HA: 34	100% Non-fibrous (Other)	None Detected
COR1-D-Base Coat *042003862-0169A*	First Floor Hall - Wall D - Plaster	Gray Non-Fibrous Homogeneous	HA: 34	100% Non-fibrous (Other)	None Detected

Initial report from: 02/20/2020 07:39:53

EMSL Analytical, Inc.
200 Route 130 North Cinnaminson, NJ 08077
Tel/Fax: (800) 220-3675 / (856) 786-5974
http://www.EMSL.com / cinnasblab@EMSL.com

EMSL Order:	042003862
Customer ID:	COCC45
Customer PO:	
Project ID:	

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
COR1-E-Skim Coat *042003862-0170*	First Floor Hall - Ceiling - Plaster	White Non-Fibrous Homogeneous	HA: 34	100% Non-fibrous (Other)	None Detected
COR1-E-Base Coat *042003862-0170A*	First Floor Hall - Ceiling - Plaster	Gray Fibrous Homogeneous	4% Cellulose HA: 34	96% Non-fibrous (Other)	None Detected

Analyst(s)

Andrew Burke (48)
Christina Maiorana (4)
Daniel Blake (33)
John Witcraft (46)
Kelly Thomas (48)
Marvalyn Sandling (48)
Nicholas Montoya-Orozco (53)
Nancy Stalter (26)
Paige Havener (30)

Samantha Rundstrom, Laboratory Manager
or Other Approved Signatory

EMSL maintains liability limited to cost of analysis. The above analyses were performed in general compliance with Appendix E to Subpart E of 40 CFR (previously EPA 600/M4-82-020 "Interim Method"), but augmented with procedures outlined in the 1993 ("final") version of the method. This report relates only to the samples reported above, and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. All samples received in acceptable condition unless otherwise noted. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. EMSL recommends gravimetric reduction for all non-friable organically bound materials prior to analysis. Estimation of uncertainty is available on request.

Samples analyzed by EMSL Analytical, Inc. Cinnaminson, NJ NVLAP Lab Code 101048-0, AIHA-LAP, LLC-IHLAP Lab 100194, NYS ELAP 10872, NJ DEP 03036, PA ID# 68-00367, LA #04127

Initial report from: 02/20/2020 07:39:53