UPDATED: 8/18/2025 Site Name	Site #	MHD Rank	MHD Percent	Year Built	Building Condition	Building Status	No Relocation, Partial or Full	Blood Lead Screening	Temp location	Expected closure date	Expected screening clinic date	Relocation Date	Prepping Start	Major Paint Stabiization Start	Minor Paint Stabilization / paint touch up start	Cleaning Start	MHD Clearance	Anticipated Return Date	Comments
Vieau Elementary	0390	26	76%	1885	OK	Open	No Reloc		N/A				6/14/2025	6/16/2025	6/16/2025	8/12/2025	9/2/2025		
Longfellow Elementary	0256	16	86%	1886	OK	Open	No Reloc		N/A				6/14/2025	6/16/2025	6/16/2025	8/10/2025	8/27/2025		
Mitchell Elementary	0274	12	90%	1894	OK	Open	No Reloc		N/A				6/14/2025	6/16/2025	6/16/2025	8/15/2025	9/4/2025		
Auer Avenue Elementary	0077	3	98%	1903	OK	Open	No Reloc		N/A				6/14/2025	6/16/2025	6/16/2025	8/9/2025	8/23/2025		
Siefert Elementary	0107	14	88%	1903	OK	Open	No Reloc		N/A				6/14/2025	6/16/2025	6/16/2025	8/1/2025	9/2/2025		
Forest Home Elementary	0173	Dece	92%	1909	OK	Open	No Reloc		N/A				6/14/2025	6/16/2025	6/16/2025	8/9/2025	8/23/2025		
Hartford Avenue Elementary	0208	51	53%	1917	OK	Open	No Reloc		N/A				6/14/2025	6/16/2025	6/16/2025	8/1/2025	8/27/2025		
Riley Dual Language Montessori School	0313	62	42%	1920	OK	Open	No Reloc		N/A				6/14/2025	6/16/2025	6/16/2025	8/4/2025	9/10/2025		
Hayes Bilingual School	0214	23	79%	1925	OK	Open	No Reloc		N/A				6/14/2025	6/16/2025	6/16/2025	8/4/2025	8/27/2025		
Townsend Street Elementary	0365	21	81%	1928	OK	Open	No Reloc		N/A				6/14/2025	6/16/2025	6/16/2025	8/10/2025	9/2/2025		
King Jr Elementary	0199	15	87%	1894	OK	Open	No Reloc		N/A				6/16/2025	7/14/2025	7/14/2025	8/20/2025	8/24/2025		
Fratney Elementary	0182	43	60%	1903	OK	Open	No Reloc		N/A				6/16/2025	7/14/2025	7/14/2025	8/9/2025	8/21/2025		
Cass Street Elementary	0104	45	58%	1904	OK	Open	No Reloc		N/A				6/16/2025	7/14/2025	7/14/2025	8/12/2025	9/8/2025		
Hawley Environmental School	0211	18	84%	1905	OK	Open	No Reloc		N/A				6/16/2025	7/14/2025	7/14/2025	8/15/2025	8/25/2025		
Story Elementary	0343	28	75%	1905	OK	Open	No Reloc		N/A				6/16/2025	7/14/2025	7/14/2025	8/12/2025	9/2/2025		
Grant Elementary	0193	33	70%	1913	OK	Open	No Reloc		N/A				6/16/2025	7/14/2025	7/14/2025	8/14/2025	8/21/2025		
Zablocki Elementary	0295	36	67%	1914	OK	Open	No Reloc		N/A				6/16/2025	7/14/2025	7/14/2025	8/12/2025	8/21/2025		
Hi-Mount Elementary	0217	20	82%	1915	OK	Open	No Reloc		N/A				6/16/2025	7/14/2025	7/14/2025	8/15/2025	8/24/2025		
Lincoln Avenue Elementary	0250	19	83%	1917	OK	Open	No Reloc		N/A				6/16/2025	7/14/2025	7/14/2025	8/10/2025	8/29/2025		
Morgandale Elementary	0277	54	50%	1925	OK	Open	No Reloc		N/A				6/16/2025	7/14/2025	7/14/2025	8/12/2025	8/25/2025		
Neeskara Elementary	0283	22	80%	1926	OK	Open	No Reloc		N/A				6/16/2025	7/14/2025	7/14/2025	8/16/2025	8/29/2025		
Humboldt Park Elementary	0223	82	24%	1929	OK	Open	No Reloc		N/A				6/14/2025	6/16/2025	7/9/2025	8/1/2025	9/4/2025		
Barbee Elementary	0188	50	54%	1931	OK	Open	No Reloc		N/A				6/16/2025	7/14/2025	7/14/2025	8/9/2025	9/2/2025		
Bay View Montessori School - Lower	0112	73	32%	1936	OK	Open	No Reloc		N/A				6/24/2025	7/30/2025	7/30/2025	8/16/2025	8/28/2025		
Bay View Montessori School - Upper	0112	73	32%	1890	OK	Open	No Reloc		N/A				6/16/2025	7/14/2025	7/14/2025	8/21/2025	8/28/2025		
Hopkins Lloyd Community School	0253	5	96%	1894	OK	Open	No Reloc		N/A				6/24/2025	8/19/2025	8/19/2025	8/21/2025	8/24/2025		
Clarke Street Elementary	0110	8	93%	1901	OK	Open	No Reloc		N/A				6/24/2025	7/30/2025	7/30/2025	8/19/2025	8/24/2025		
Keefe Avenue Elementary	0235	13	89%	1917	OK	Open	No Reloc		N/A				6/16/2025	8/18/2025	8/18/2025	8/21/2025	8/24/2025		
Greenfield Bilingual	0202	42	61%	1922	OK	Open	No Reloc		N/A				6/24/2025	7/30/2025	7/30/2025	8/10/2025	8/19/2025		
Franklin Elementary	0179	4	97%	1924	OK	Open	No Reloc		N/A				6/24/2025	7/30/2025	7/30/2025	8/13/2025	8/28/2025		
Burdick Elementary	0098	75	30%	1925	OK	Open	No Reloc		N/A				6/24/2025	7/30/2025	7/30/2025	8/16/2025	8/22/2025		
Sherman Elementary	0319	30	73%	1925	OK	Open	No Reloc		N/A				6/24/2025	7/30/2025	7/30/2025	8/20/2025	8/24/2025		
Burbank Elementary	0095	48	56%	1930	OK	Open	No Reloc		N/A				6/24/2025	7/30/2025	7/30/2025	8/12/2025	8/27/2025		
Craig Montessori School	0501	87	19%	1930	OK	Open	No Reloc		N/A				6/24/2025	7/30/2025	7/30/2025	8/12/2025	8/19/2025		
Hampton Elementary	0205	32	71%	1939	OK	Open	No Reloc		N/A				6/24/2025	7/30/2025	7/30/2025	8/16/2025	8/24/2025		
Manitoba Elementary	0265	40	63%	1940	OK	Open	No Reloc		N/A				6/24/2025	7/30/2025	7/30/2025	8/16/2025	8/26/2025		
Eighty-First Street Elementary	0143	55	49%	1950	OK	Open	No Reloc		N/A				6/24/2025	7/30/2025	7/30/2025	8/16/2025	8/22/2025		
Maple Tree Elementary	0267	41	62%	1955	OK	Open	No Reloc		N/A				Fall 2025				10/29/2025		
Grant Gordon Learning Center	0115	49	55%	1892	OK	Open	No Reloc		N/A				Fall 2025				N/A		Not a Child Occupied Facility
Milwaukee Academy of Chinese Language	0103	17	85%	1929	OK	Open							Fall 2025				N/A		Built/Renovated after 1978
Fifty-Third Street Elementary	0170	63	42%	1952	OK	Open							Fall 2025				9/12/2025		
Kluge Elementary	0337	38	65%	1953	OK	Open	No Reloc		N/A				Fall 2025				9/18/2025		
Clement Avenue Elementary	0113	96	10%	1953	OK	Open							Fall 2025				9/12/2025		
Ninety-Fifth Street Elementary	0289	88	18%	1953	OK	Open							Fall 2025				9/15/2025		
Curtin Elementary	0122	61	43%	1954	OK	Open							Fall 2025				10/1/2025		
Honey Creek Elementary	0334	77	28%	1954	OK	Open							Fall 2025				10/9/2025		
Milwaukee Spanish Immersion	0167	99	8%	1954	OK	Open							Fall 2025				11/7/2025		
Thurston Woods Elementary	0154	44	59%	1954	OK	Open							Fall 2025				9/15/2025		
Fairview Elementary	0155	86	20%	1955	OK	Open							Fall 2025				9/30/2025		
Obama School of Career and Technical Educati	0840	69	36%	1955	OK	Open							Fall 2025				11/10/2025		

UPDATED: 8/18/2025 Site Name	Site #	MHD Rank	MHD Percent	Year Built	Building Condition	Building Status	No Relocation, Partial or Full	Blood Lead Screening	Temp location	Expected closure date	Expected screening clinic date	Relocation Date	Prepping Start	Major Paint Stabiization Start	Minor Paint Stabilization / paint touch up start	Cleaning Start	MHD Clearance	Anticipated Return Date	Comments
Grantosa Drive Elementary	0196	66	39%	1956	OK	Open							Fall 2025				9/19/2025		
Lancaster Elementary	0241	90	16%	1956	OK	Open							Fall 2025				10/4/2025		
Milwaukee Environmental Science Academy	0118	78	27%	1956	OK	Open							Fall 2025				9/5/2025		
Milwaukee German Immersion	0146	106	1%	1956	OK	Open							Fall 2025				11/10/2025		
Milwaukee School of Languages	0071	89	17%	1956	OK	Open							Fall 2025				11/4/2025		
Parkview Elementary	0301	92	14%	1956	OK	Open							Fall 2025				11/4/2025		
Academy of Accelerated Learning	0316	103	4%	1957	OK	Open							Fall 2025				9/19/2025		
Riverwest Elementary	0307	25	77%	1957	OK	Open							Fall 2025				9/24/2025		
Carver Academy	0178	35	68%	1958	OK	Open							Fall 2025				9/10/2025		
Clemens Elementary	0114	27	75%	1959	OK	Open							Fall 2025				9/19/2025		
Emerson Elementary	0150	70	35%	1959	OK	Open							Fall 2025				9/19/2025		
Garland Elementary	0191	93	13%	1959	OK	Open							Fall 2025				10/10/2025		
Milwaukee Sign Language Elementary	0226	91	15%	1959	OK	Open							Fall 2025				10/24/2025		
Whitman Elementary	0397	94	12%	1959	OK	Open							Fall 2025				10/7/2025		
Whittier Elementary	0398	95	11%	1959	OK	Open							Fall 2025				9/22/2025		
Congress Elementary	0116	71	34%	1960	OK	Open							Fall 2025				11/26/2025		
Engleburg Elementary	0152	59	45%	1960	OK	Open							Fall 2025				10/1/2025		
Lowell International Elementary	0257	67	38%	1960	OK	Open							Fall 2025				10/2/2025		
Kilbourn Elementary	0237	84	22%	1961	OK	Open							Fall 2025				11/6/2025		
Milwaukee Parkside School	0362	68	37%	1961	OK	Open							Fall 2025				11/10/2025		
Victory Elementary	0387	80	25%	1961	OK	Open							Fall 2025				9/19/2025		
Barton Elementary	0081	56	48%	1962	OK	Open							Fall 2025				10/31/2025		
Bruce Elementary	0093	31	72%	1962	OK	Open							Fall 2025				9/19/2025		
Bryant Elementary	0094	58	46%	1962	OK	Open							Fall 2025				9/9/2025		
Cooper Elementary	0117	101	6%	1965	OK	Open							Fall 2025				10/14/2025		
Hawthorne Elementary	0212	64	41%	1965	OK	Open							Fall 2025				9/2/2025		
Alcott Elementary	0075	107	0%	1966	OK	Open							Fall 2025				9/12/2025		
Holmes Elementary	0218	24	78%	1966	OK	Open							Fall 2025				9/26/2025		
IDEAL Individualized Developmental Education	0165	98	8%	1967	OK	Open							Fall 2025				10/15/2025		
Stuart Elementary	0344	65	40%	1967	OK	Open							Fall 2025				9/26/2025		
Allen-Field Elementary	0073	46	58%	1968	OK	Open							Fall 2025				10/3/2025		
Carson Academy	0108	83	23%	1970	OK	Open							Fall 2025				10/10/2025		
Pratt Elementary	0325	72	33%	1971	OK	Open							Fall 2025				10/31/2025		
Thoreau Elementary	0360	102	5%	1971	OK	Open							Fall 2025				10/31/2025		
Goodrich Elementary	0192	79	26%	1972	OK	Open							Fall 2025				9/18/2025		
River Trail School of Agricultural Science	0194	85	21%	1973	OK	Open							Fall 2025				10/13/2025		
Jackson Elementary	0377	29	74%	1978	OK	Open							Fall 2025				10/21/2025		
Maryland Montessori	0268	76	29%	1886	OK	OK			DONE								3/19/2025		
Golda Meir School	0176	57	47%	1890	OK	OK			DONE								3/19/2025		
Kagel Elementary	0232	11	91%	1890	OK	OK	No Reloc		DONE								3/19/2025		
Trowbridge Street School of Great Lakes Studies	0368	34	69%	1893	OK	OK			DONE								3/11/2025		
Starms Early Childhood	0149	1	100%	1893	OK	OK			DONE			3/17/2025	3/17/2025	4/14/2025	4/16/2025	5/5/2025	**5/22/2025**	9/1/2025	
LaFollette Elementary	0238	6	95%	1898	OK	OK	Full		DONE			3/17/2025	3/19/2025	4/15/2025	5/1/2025	5/22/2025	**6/2/2025**	9/1/2025	
Fernwood Montessori	0158	104	3%	1928	OK	OK			DONE			3/17/2025	3/19/2025	3/19/2025		4/14/2025	**4/21/2025**	4/24/2025	
Westside Academy	0353	2	99%	1895	OK	OK			DONE	5/2/2025		5/5/2025	4/28/2025	5/2/2025	5/21/2025	6/9/2025	**6/30/2025**	9/1/2025	
Brown Street Academy	0089	7	94%	1897	OK	OK			DONE	5/9/2025		5/12/2025	4/28/2025	5/19/2025	6/2/2025	7/14/2025	**7/24/2025**	9/1/2025	
Doerfler Elementary	0125	10	92%	1911	OK	OK	No Reloc		DONE				6/14/2025	6/26/2025	6/16/2025	7/20/2025	**8/1/2025**		
ALBA - Academia de Lenguaje y Bellas Artes	0162	53	51%	1923	OK	OK	No Reloc		DONE				6/14/2025	6/16/2025	6/16/2025	7/25/2025	**8/7/2025**		
Milwaukee French Immersion	0062	74	31%	1932	OK	OK	No Reloc		DONE				6/14/2025	6/16/2025	6/16/2025	8/1/2025	**8/16/2025**		
MacDowell Montessori School K3-12	0870	81	25%	1931	OK	OK	No Reloc		DONE				6/14/2025	6/16/2025	6/16/2025	8/1/2025	**8/18/2025**		

UPDATED: 8/18/2025 Site Name	Site #	MHD Rank	MHD Percent	Year Built	Building Condition	Building Status	No Relocation, Partial or Full	Blood Lead Screening	Temp location	Expected closure date	Expected screening clinic date	Relocation Date	Prepping Start	Major Paint Stabiization Start	Minor Paint Stabilization / paint touch up start	Cleaning Start	MHD Clearance	Anticipated Return Date	Comments
Milwaukee College Preparatory School -- 38th S	0111	37	66%	1911		Open	Not an MPS Owned Building												
Milwaukee College Preparatory School -- Lloyd	0145	39	64%	1920		Open	Not an MPS Owned Building												
Milwaukee College Preparatory School: Lola Ro	0121	52	52%	1923		Open	Not an MPS Owned Building												
Milwaukee College Preparatory School -- 36th S	0123	60	44%	1955		Open	Not an MPS Owned Building												
Browning Elementary (N. 76th Street)	0092	47	57%	1959	N/A	Open	Being developed into Community Rec Ctr.												
HAPA-Hmong American Peace Academy K3-12	0880	105	2%	1961		Open	Not an MPS Owned Building												
Lad Lake Synergy School	0296	100	7%	1961		Open	Not an MPS Owned Building												
Highland Community School	0852	97	9%	1967		Open	Not an MPS Owned Building												

Dates in Green Text are Tentative

Building Condition correlates with Appendix C visual inspection form and percentage of surface area; 1 equals most urgent.

Blood Level Screening is for future blood screenings.