UPDATED: 5/23/2025 Site Name	Site #	MHD Rank	MHD Percent	Year Built	Building Condition	Building Status	No Relocation, Partial or Full	Blood Lead Screening	Temp location	Expected closure date	Expected screening clinic date	Relocation Date	Prepping Start	Major Paint Stabiization Start	Minor Paint Stabilization/ paint touch up start	Cleaning Start	MHD Clearance	Anticipated Return Date
LaFollette Elementary	0238	6	95%	1898	1	Closed	Full		WCLL			3/17/2025	3/19/2025	4/15/2025	5/1/2025	5/22/2025	6/2/2025	9/1/2025
Brown Street Academy	0089	7	94%	1897	1	Open	Full		DOUGLAS	5/9/2025		5/12/2025	4/28/2025	5/19/2025				9/1/2025
Westside Academy	0353	2	99%	1895	1	Closed	Full		DOUGLAS	5/2/2025		5/5/2025	4/28/2025	5/2/2025	5/21/2025			9/1/2025
ALBA - Academia de Lenguaje y Bellas Artes	0162	53	51%	1923	1	Open	No Reloc		N/A				6/14/2025	6/17/2025				
Hartford Avenue Elementary	0208	51	53%	1917	1	Open	No Reloc		N/A				6/14/2025	6/17/2025				
Mitchell Elementary	0274	12	90%	1894	1	Open	No Reloc		N/A				6/14/2025	6/17/2025				
Riley Dual Language Montessori School	0313	62	42%	1920	1	Open	No Reloc		N/A				6/14/2025	6/17/2025				
Townsend Street Elementary	0365	21	81%	1928	1	Open	No Reloc		N/A				6/14/2025	6/17/2025				
Vieau Elementary	0390	26	76%	1885	1	Open	No Reloc		N/A				6/14/2025	6/17/2025				
Hi-Mount Elementary	0217	20	82%	1915	1	Open	No Reloc		N/A				6/28/2025					
King Jr Elementary	0199	15	87%	1894	1	Open	No Reloc		N/A				6/28/2025					
Keefe Avenue Elementary	0235	13	89%	1917	1	Open	No Reloc		N/A				7/5/2025					
Auer Avenue Elementary	0077	3	98%	1903	2	Open	No Reloc		N/A				6/14/2025	6/17/2025				
Doerfler Elementary	0125	10	92%	1911	2	Open	No Reloc		N/A				6/14/2025	6/17/2025				
Forest Home Elementary	0173	9	92%	1909	2	Open	No Reloc		N/A				6/14/2025	6/17/2025				
Hayes Bilingual School	0214	23	79%	1925	2	Open	No Reloc		N/A				6/14/2025	6/17/2025				
Longfellow Elementary	0256	16	86%	1886	2	Open	No Reloc		N/A				6/14/2025	6/17/2025				
MacDowell Montessori School K3-12	0870	81	25%	1931	2	Open	No Reloc		N/A				6/14/2025	6/17/2025				
Milwaukee French Immersion	0140	74	31%	1932	2	Open	No Reloc		N/A				6/14/2025	6/17/2025				
Siefert Elementary	0107	14	88%	1903	2	Open	No Reloc		N/A				6/14/2025	6/17/2025				
Barbee Elementary	0188	50	54%	1931	2	Open	No Reloc		N/A				6/28/2025					
Bay View Montessori School - Lower	0112	73	32%	1936	2	Open	No Reloc		N/A				6/28/2025					
Cass Street Elementary	0104	45	58%	1904	2	Open	No Reloc		N/A				6/28/2025					
Fratney Elementary	0182	43	60%	1903	2	Open	No Reloc		N/A				6/28/2025					
Grant Elementary	0193	33	70%	1913	2	Open	No Reloc		N/A				6/28/2025					
Hawley Environmental School	0211	18	84%	1905	2	Open	No Reloc		N/A				6/28/2025					
Humboldt Park Elementary	0223	82	24%	1929	2	Open	No Reloc		N/A				6/28/2025					
Lincoln Avenue Elementary	0250	19	83%	1917	2	Open	No Reloc		N/A				6/28/2025					
Morgandale Elementary	0277	54	50%	1925	2	Open	No Reloc		N/A				6/28/2025					
Neeskara Elementary	0283	22	80%	1926	2	Open	No Reloc		N/A				6/28/2025					
Story Elementary	0343	28	75%	1905	2	Open	No Reloc		N/A				6/28/2025					
Zablocki Elementary	0295	36	67%	1914	2	Open	No Reloc		N/A				6/28/2025					
Bay View Montessori School - Upper	0112	73	32%	1890	2	Open	No Reloc		N/A				7/5/2025					
Burbank Elementary	0095	48	56%	1930	2	Open	No Reloc		N/A				7/5/2025					
Burdick Elementary	0098	75	30%	1925	2	Open	No Reloc		N/A				7/5/2025					
Clarke Street Elementary	0110	8	93%	1901	2	Open	No Reloc		N/A				7/5/2025					
Craig Montessori School	0501	87	19%	1930	2	Open	No Reloc		N/A				7/5/2025					
Franklin Elementary	0179	4	97%	1924	2	Open	No Reloc		N/A				7/5/2025					
Greenfield Bilingual	0202	42	61%	1922	2	Open	No Reloc		N/A				7/5/2025					
Hampton Elementary	0205	32	71%	1939	2	Open	No Reloc		N/A				7/5/2025					
Hopkins Lloyd Community School	0253	5	96%	1894	2	Open	No Reloc		N/A				7/5/2025					
Manitoba Elementary	0265	40	63%	1940	2	Open	No Reloc		N/A				7/5/2025					
Sherman Elementary	0319	30	73%	1925	2	Open	No Reloc		N/A				7/5/2025					
Grant Gordon Learning Center	0115	49	55%	1892	2	Open	No Reloc		N/A				Fall 2025					
Kluge Elementary	0337	38	65%	1953	2	Open	No Reloc		N/A				Fall 2025					
Eighty-First Street Elementary	0143	55	49%	1950	3	Open	No Reloc		N/A				7/5/2025					
Maple Tree Elementary	0267	41	62%	1949	3	Open	No Reloc		N/A				7/5/2025					
Academy of Accelerated Learning	0316	103	4%	1957	3	Open							Fall 2025					
Alcott Elementary	0075	107	0%	1966	3	Open							Fall 2025					
Allen-Field Elementary	0073	46	58%	1968	3	Open							Fall 2025					

UPDATED: 5/23/2025 Site Name	Site #	MHD Rank	MHD Percent	Year Built	Building Condition	Building Status	No Relocation, Partial or Full	Blood Lead Screening	Temp location	Expected closure date	Expected screening clinic date	Relocation Date	Prepping Start	Major Paint Stabiization Start	Minor Paint Stabilization/ paint touch up start	Cleaning Start	MHD Clearance	Anticipated Return Date
Barton Elementary	0081	56	48%	1962	3	Open							Fall 2025					
Bruce Elementary	0093	31	72%	1962	3	Open							Fall 2025					
Bryant Elementary	0094	58	46%	1962	3	Open							Fall 2025					
Carson Academy	0108	83	23%	1970	3	Open							Fall 2025					
Carver Academy	0178	35	68%	1958	3	Open							Fall 2025					
Clemens Elementary	0114	27	75%	1959	3	Open							Fall 2025					
Clement Avenue Elementary	0113	96	10%	1953	3	Open							Fall 2025					
Congress Elementary	0116	71	34%	1960	3	Open							Fall 2025					
Cooper Elementary	0117	101	6%	1965	3	Open							Fall 2025					
Curtin Elementary	0122	61	43%	1954	3	Open							Fall 2025					
Emerson Elementary	0150	70	35%	1959	3	Open							Fall 2025					
Engleburg Elementary	0152	59	45%	1960	3	Open							Fall 2025					
Fairview Elementary	0155	86	20%	1955	3	Open							Fall 2025					
Fifty-Third Street Elementary	0170	63	42%	1952	3	Open							Fall 2025					
Garland Elementary	0191	93	13%	1959	3	Open							Fall 2025					
Goodrich Elementary	0192	79	26%	1972	3	Open							Fall 2025					
Grantosa Drive Elementary	0196	66	39%	1956	3	Open							Fall 2025					
Hawthorne Elementary	0212	64	41%	1965	3	Open							Fall 2025					
Holmes Elementary	0218	24	78%	1966	3	Open							Fall 2025					
Honey Creek Elementary	0334	77	28%	1954	3	Open							Fall 2025					
IDEAL Individualized Developmental Educationa	0165	98	8%	1967	3	Open							Fall 2025					
Jackson Elementary	0377	29	74%	1978	3	Open							Fall 2025					
Kilbourn Elementary	0237	84	22%	1961	3	Open							Fall 2025					
Lancaster Elementary	0241	90	16%	1956	3	Open							Fall 2025					
Lowell International Elementary	0257	67	38%	1960	3	Open							Fall 2025					
Milwaukee Academy of Chinese Language	0103	17	85%	1929	3	Open							Fall 2025					
Milwaukee Environmental Science Academy	0118	78	27%	1956	3	Open							Fall 2025					
Milwaukee German Immersion	0146	106	1%	1956	3	Open							Fall 2025					
Milwaukee Parkside School	0362	68	37%	1961	3	Open							Fall 2025					
Milwaukee School of Languages	0071	89	17%	1956	3	Open							Fall 2025					
Milwaukee Sign Language Elementary	0226	91	15%	1959	3	Open							Fall 2025					
Milwaukee Spanish Immersion	0167	99	8%	1954	3	Open							Fall 2025					
Ninety-Fifth Street Elementary	0289	88	18%	1953	3	Open							Fall 2025					
Obama School of Career and Technical Educati	0840	69	36%	1955	3	Open							Fall 2025					
Parkview Elementary	0301	92	14%	1956	3	Open							Fall 2025					
Pratt Elementary	0325	72	33%	1971	3	Open							Fall 2025					
River Trail School of Agricultural Science	0194	85	21%	1973	3	Open							Fall 2025					
Riverwest Elementary	0307	25	77%	1957	3	Open							Fall 2025					
Stuart Elementary	0344	65	40%	1967	3	Open							Fall 2025					
Thoreau Elementary	0360	102	5%	1971	3	Open							Fall 2025					
Thurston Woods Elementary	0154	44	59%	1954	3	Open							Fall 2025					
Victory Elementary	0387	80	25%	1961	3	Open							Fall 2025					
Whitman Elementary	0397	94	12%	1959	3	Open							Fall 2025					
Whittier Elementary	0398	95	11%	1959	3	Open							Fall 2025					
Browning Elementary (N. 76th Street)	0092	47	57%	1959	3	Open	Being developed into Community Rec Ctr.											
HAPA-Hmong American Peace Academy K3-12	0880	105	2%	1961		Open	Not an MPS Owned Building											
Highland Community School	0852	97	9%	1967		Open	Not an MPS Owned Building											
Lad Lake Synergy School	0296	100	7%	1961		Open	Not an MPS Owned Building											
Milwaukee College Preparatory School -- 36th S	0123	60	44%	1955		Open	Not an MPS Owned Building											
Milwaukee College Preparatory School -- 38th S	0111	37	66%	1911		Open	Not an MPS Owned Building											

UPDATED: 5/23/2025 Site Name	Site #	MHD Rank	MHD Percent	Year Built	Building Condition	Building Status	No Relocation, Partial or Full	Blood Lead Screening	Temp location	Expected closure date	Expected screening clinic date	Relocation Date	Prepping Start	Major Paint Stabiization Start	Minor Paint Stabilization/ paint touch up start	Cleaning Start	MHD Clearance	Anticipated Return Date
Milwaukee College Preparatory School -- Lloyd S	0145	39	64%	1920		Open	Not an MPS Owned Building											
Milwaukee College Preparatory School: Lola Ro	0121	52	52%	1923		Open	Not an MPS Owned Building											
Starms Early Childhood	0149	1	100%	1893	OK	OK			DONE			3/17/2025	3/17/2025	4/14/2025	4/16/2025	5/5/2025	**5/22/2025**	9/1/2025
Fernwood Montessori	0158	104	3%	1928	OK	OK			DONE			3/17/2025	3/19/2025	3/19/2025		4/14/2025	**4/21/2025**	4/24/2025
Golda Meir School	0176	57	47%	1890	OK	OK			DONE									
Kagel Elementary	0232	11	91%	1890	OK	OK	No Reloc		DONE									
Maryland Montessori	0268	76	29%	1886	OK	OK			DONE									
Trowbridge Street School of Great Lakes Studies	0368	34	69%	1893	OK	OK			DONE									

Dates in Green Text are Tentative

Building Condition correlates with Appendix C visual inspection form and percentage of surface area; 1 equals most urgent.

Blood Level Screening is for future blood screenings.