Palmer High School Transformation Newsletter

Project Gazette
(November / Week of the 2nd / Issue #33)

GENERAL INFORMATION

Project:	Palmer High School Transformation
Location:	Colorado Springs
Client:	Colorado Springs School District 11
General Contractor:	Adolfson and Peterson Construction (AP)

Overview:

Interior finishes are progressing across all three levels, with flooring, millwork, DFH, specialties, and painting ongoing. Exterior glazing is nearing completion. MCM panel install is ongoing. Weber Street improvements and rain garden scope continues. Commissioning is underway for MEP equipment.

LOOK-AHEAD SCHEDULE

Week of: 11/02/2026

- **L1:** Casework ongoing. Flooring ongoing. Learning stair flooring ongoing.
- **L2:** Casework ongoing. Carpet and flooring ongoing.
- **L3:** Primer and first coat ongoing. Flooring prep, then carpet and flooring ongoing.
- **Kitchen:** Overhead electrical and grease duct connection finish by 10/1; FRP install ongoing.
- **Media L2 and L3:** Media Center sheetrock ongoing.
- **Exterior:** Media Center glazing to complete. West elevation glazing, flashings, and MCM continue. Sun fins ongoing on east elevation.
- **Civil:** Rain garden site walls begin. Fire hydrant tie in to be completed.

SITE LOGISTICS & SAFETY

- Access / Deliveries:
  - All deliveries and site access are through the East Boulder St. entrance.
- Trucking Hours
  - Monday – Saturday 7am – 4pm
- Site Layout Changes: N/A
- Safety Focus: ***General PPE & Common Safety***
  - *Dust collection on all equipment to control dust and silica*
  - *Face shield and welding protection in place while metal working*
  - *Back-up alarms on civil equipment*
  - *CAZ's around final courtyard excavations*
  - *1 to 1:5 sloping at excavations over 4'*
  - *General housekeeping maintaining clear and natural pathways through the project*

COORDINATION & COMMUNICATION

- Construction Parking
  - Crews to utilize St. Vrain and adjoining streets.
- TAB is scheduled for 11/5/2026
- Fire Alarm and Electrical final inspections for phase 1A are upcoming.

Palmer High School Transformation Newsletter

PROJECT HIGHLIGHTS & PHOTOS







