The following are our updates from this week for Capital Improvements:

Campus High School

- With concrete work driving progress at the CTE addition, the site has remained active throughout the past two weeks. Concrete crews secured storm shelter footings, which have passed inspection for safety.
- On the east side of the project, Evergy installed the transformer and crews have continued to run underground conduits to where the mechanical room is located. These feeders will get pulled through the underground conduits and eventually connect to the main electrical equipment that will distribute power throughout the new CTE addition.

USD 261 Capital Improvements Weekly Update: November 20, 2026