



Edmonds SCHOOL DISTRICT

Each student learning, every day!

MADRONA SCHOOL TIMELINE

PARTICIPANT ABBREVIATIONS

OVWSD	Olympic View Water & Sewer District
ESD	Edmonds School District
COE	City of Edmonds
DOE	Department of Ecology
DOH	Department of Health

EDMONDS SCHOOL DISTRICT CONSULTANTS

S&W	Shannon & Wilson
KPFF	KPFF Consulting Engineers

OLYMPIC VIEW WATER & SEWER DISTRICT CONSULTANT

RN	Robinson Noble
-----------	----------------

INDEPENDENT REVIEWER

PGG	Pacific Groundwater Group
------------	---------------------------

ITEM	DATE	DESCRIPTION
01	April 21 – October 6, 2016	Edmonds School District (ESD) installs first set of wells as approved by City of Edmonds (COE) & Department of Ecology (DOE)
02	August 16, 2016	ESD reviews storm system with COE and gains approval to proceed with testing
03	October 27, 2016	OVWSD first raises concern about wells with COE
04	October 28, 2016	S&W talks to RN
05	December 5, 2016	RN sends out summary letter of concerns
06	February 1, 2017	ESD & consultants meet OVWSD & consultants to discuss concerns (at OVWSD office)
07	February 14, 2017	ESD & S&W develop enhanced monitoring plan (including add'l wells and testing) per OVWSD request
08	February 21, 2017	ESD & S&W formally reply to RN letter

09	March 10, 2017	Per OVWSD request, KPFF designs shut-off valves (as part of SEPA addendum)
10	March 30, 2017	ESD & consultants meet OVWSD & consultants to continue conversations (at OVWSD office)
11	May 25, 2017	Site visit with OVWSD, ESD, COE, DOE, DOH and consultants to review project
12	June 29, 2017	ESD & consultants meet OVWSD & consultants at OVWSD office – disagreement continues
13	August 3, 2017	ESD, KPFF & S&W research DOH drinking water standards
14	August 22, 2017	Per OVWSD request, ESD installs additional well to determine gradient
15	September 14, 2017	ESD prepares presentation for scheduled meeting to respond to OVWSD issues; OVWSD declines meeting
16	October 20, 2017	Per OVWSD request, ESD installs additional wells
17	November 21, 2017	ESD proposes mediation
18	November 22, 2017	ESD verifies elevation of aquifer
19	December 14, 2017	OVWSD rejects mediation
20	December 19, 2017	ESD begins baseline monitoring
21	January 26, 2018	ESD provides OVWSD detailed list of analytes to be monitored and proposes mediation a second time
22	January 30, 2018	OVWSD suggests third party expert review in lieu of mediation
23	February 20, 2018	ESD & S&W issue final groundwater monitoring plan
24	March 2, 2018	ESD sends OVWSD updated list of analytes to be monitored
25	March 8, 2018	OVWSD agrees to use PGG for independent review
26	March 13, 2018	ESD sends OVWSD a proposed scope for independent review
27	April 30, 2018	ESD, OVWSD & PGG participate in kick-off for independent review and ESD provides access to full monitoring plan
28	June 1, 2018	PGG issues independent review findings

29	June 11, 2018	OVWSD meets with ESD for final discussion (at ESD office)
30	June 19, 2018	DOE responds to RN letter
31	June 28, 2018	OVWSD agrees to mediation
32	July 3, 2018	ESD attorney sends list of mediators to OVWSD attorney
33	July 10, 2018	OVWSD rejects ESD proposed mediators and proposes alternate mediators. Due to vacations, OVWSD is not available Jul 13 through Aug 5.
34	July 16, 2018	Mediation date between ESD & OVWSD set for Aug 29, 2018
	July 25, 2018	Madrona Family Resource Night
	August 29, 2018	Scheduled mediation date