

AMENDMENT 2
(Building Guaranteed Maximum Price Amendment)

Pursuant to Section 2.2.6 of document A133-2009 of the Agreement dated December 19, 2018 between the Owner, School District Five of Lexington & Richland Counties, and the Construction Manager, Contract Construction, Inc., for the New Elementary School 13 (the Project), the Owner and the Construction Manager desire to establish a Building Guaranteed Maximum Price (BGMP) for the Work. Therefore, the Owner and the Construction Manager agree as follows:

ARTICLE 1 GUARANTEED MAXIMUM PRICE

The Construction Manager's base BGMP, including the Cost of the Work and the Construction Manager's Fee, is Twenty-Two Million Three Hundred Nineteen Thousand Six Hundred Fifty-Five Dollars (\$22,319,655.00). The base BGMP is subject to modification should the Owner choose to accept any of following four proposed enhancements.

No.	Enhancement Description	Cost	Accepted (Y/N)
1	Schoolguard Exterior Glazing @ First Level	\$343,217.00	Y
2	Horizontal/Vertical Exterior Sun Shades	\$105,425.00	Y
3	Pre-K/K Pop-up Clerestory Feature	\$100,098.00	N
4	Extend Car Rider Canopy (150 LF)	\$94,200.00	Y

<u>Final BGMP Calculation</u>	<u>Cost</u>
Base BGMP	\$22,319,655.00
Total of Accepted Enhancements	\$542,842.00
Final BGMP Total	\$22,862,497.00

The BGMP is for the performance of the Work in accordance with the documents listed below, which are incorporated herein by reference.

Exhibit A, consisting of 5 pages numbered TOC-1 to TOC-5, is an index of the Specifications applicable to the building phase of the Project. The Specifications have been modified by addenda dated October 14, 2019, consisting of 16 pages; October 18, 2019, consisting of 39 pages; and, October 22, 2019, consisting of 36 pages. The entirety of the Specifications, consisting of 1294 pages, and the aforementioned addenda, are incorporated into Exhibit A by reference.

Exhibit B, consisting of 7 pages, is an index of the Drawings applicable to the building phase of the Project. The Drawings have been modified by addenda dated October 14, 2019, consisting of 16 pages; October 18, 2019, consisting of 39 pages; and, October 22, 2019, consisting of 36 pages. The entirety of the Drawings, consisting of 315 pages, and the aforementioned addenda, are incorporated into Exhibit B by reference.

Exhibit C - Allowance Items

Exhibit D - Assumptions and Clarifications

Exhibit E - Schedule of Work

ARTICLE 2 DATE OF SUBSTANTIAL COMPLETION

The Date of Substantial Completion of the Work is May 31, 2021.

ARTICLE 3 DATE OF FINAL COMPLETION

The Date of Final Completion of the Work is Sixty (60) days after the Date of Substantial Completion, subject to adjustments as provided for in the Contract Documents.


School District Five of Lexington & Richland Counties

BY: 

PRINT NAME: Dr. Christina Melton

PRINT TITLE: Superintendent

Contract Construction, Inc.

BY: 

PRINT NAME: Greg Hughes

PRINT TITLE: President

END OF DOCUMENT.

District Five of Lexington & Richland Counties
 Elementary School 13
 Building Package - Bid Set

Architect's Project No. 18.225.00
 10.01.19

SECTION 00 01 00 - TABLE OF CONTENTS

The complete Project Manual for this project consists of this entire bound volume which is not to be separated for any reason. The Architect and Owner will not be responsible for any assumptions made by a Contractor or Subcontractor who does not receive a complete bound Project Manual containing all sections and documents listed in the Table of Contents.

The following listed documents comprise the Project Manual for District Five of Lexington & Richland Counties – Elementary School 13. Where numerical sequence of Sections or Divisions is interrupted, such interruptions are intentional.

PROJECT NUMBER: 18.225.00
 PROJECT NAME: District Five of Lexington & Richland Counties
 Elementary School 13

**DIVISION 00 – BIDDING AND CONTRACT REQUIREMENTS
 INTRODUCTORY INFORMATION**

- Cover Page
- Project Directory
- Seals
- Project Manual Table of Contents

CONTRACTOR REQUIREMENTS

- 000001 A401-2017 Standard Agreement between Contractor and Subcontractor
- Exhibit D – Certificate of Liability Insurance
- Exhibit E – Consent of Surety Secured
- Exhibit F – Bond Forms Secured
- Exhibit G – W9 Form
- Exhibit H – Pay Application

BIDDING REQUIREMENTS

- 002600 Procurement Substitution Procedures
- 003113 Preliminary Schedules
- 003132 Geotechnical Data
- ECS. Report dated June 24, 2019
- Contractor's One Year Guarantee
- 007000 Energy Compliance

DIVISION 01 GENERAL REQUIREMENTS

- 011000 Summary
- 012200 Unit Prices
- 012300 Alternates
- 012500 Substitution Procedures
- 013100 Project Management and Coordination
- 013300 Submittal Procedures
- 014000 Quality Requirements

	Seismic Requirements- Quality Assurance Plan
	Contractor's Statement of Responsibility Seismic Quality Assurance
	Statement of Special Inspections
	Schedule of Special Inspections
014200	References
015000	Temporary Facilities and Controls
016000	Product Requirements
017300	Execution
017419	Construction Waste Management
017700	Closeout Procedures
017823	Operation and Maintenance Data
017839	Project Record Documents
017900	Demonstration and Training
DIVISION 03	CONCRETE
033000	Cast-in-Place Concrete
033500	Polished Concrete Finishing
DIVISION 04	MASONRY
042000	Unit Masonry
042300	Glass Unit Masonry
044313.13	Anchored Stone Masonry Veneer
047200	Cast Stone Masonry
DIVISION 05	METALS
051200	Structural Steel Framing
052100	Steel Joist Framing
053100	Steel Decking
054000	Cold Formed Metal Framing
055000	Metal Fabrications
055113	Metal Pan Stairs
DIVISION 06	WOOD AND PLASTICS
061053	Miscellaneous Rough Carpentry
061600	Sheathing
064116	Plastic-Laminate-Clad Architectural Cabinets
DIVISION 07	THERMAL AND MOISTURE PROTECTION
071326	Self-Adhering Sheet Waterproofing
072100	Thermal Insulation
072119	Foamed-In-Place Insulation
072414	Polymer-Based Exterior Finish System (DEFS)
072500	Weather Barriers
072600	Under Slab Vapor Barrier
072726	Fluid-Applied Membrane Air Barriers
074113.16	Standing-Seam Metal Roof Panels
074213.13	Formed Metal Wall Panels
074213.19	Insulated Metal Wall Panels
074213.23	Metal Composite Material Wall Panels
075216	Styrene-Butadiene-Styrene SBS Modified Bituminous Membrane Roofing

076200	Sheet Metal Flashing and Trim
077200	Roof Accessories
078100	Applied Fireproofing
078413	Penetration Firestopping
078443	Joint Firestopping
079100	Preformed Joint Seals
079200	Joint Sealants
079513.13	Interior Expansion Joint Cover Assemblies

DIVISION 08

OPENINGS

081113	Hollow Metal Doors and Frames
081416	Flush Wood Doors
083113	Access Doors and Frames
083313	Coiling Counter Doors
083323	Overhead Coiling Doors
084113	Aluminum-Framed Entrances and Storefronts
084413	Glazed Aluminum Curtain Walls
084523	Insulated Translucent Fiberglass Sandwich Panel Wall System
087100	Door Hardware
088000	Glazing
088813	Fire Resistant Glazing
089119	Fixed Louvers
089516	Wall Vents

DIVISION 09

FINISHES

092116.23	Gypsum Board Shaft Wall Assemblies
092216	Non-Structural Metal Framing
092900	Gypsum Board
093013	Ceramic Tiling
095113	Acoustical Panel Ceilings
096513	Resilient Base and Accessories
096566	Resilient Sheet Flooring
096519	Resilient Tile Flooring
096813	Tile Carpeting
098433	Sound-Absorbing Wall Units
099113	Exterior Painting
099123	Interior Painting

DIVISION 10

SPECIALTIES

101100	Visual Display Units
101414	LED Message Panel
101416	Plaques
101419	Dimensional Letter Signage
101423	Panel Signage
102113.17	Phenolic Core Toilet Compartments
102239	Folding-Panel Partitions
102800	Toilet and Bath and Laundry Accessories
104413	Fire Protection Cabinets
104416	Fire Extinguishers
105113	Metal Lockers

106700 Storage Shelving
107300 Aluminum Walkway Covers
107516 Ground-Set Flagpoles

DIVISION 11 EQUIPMENT
114000 Food Service Equipment
115213.19 Rear Projection Screens
116623 Gymnasium Equipment

DIVISION 12 FURNISHINGS
122113 Horizontal Louver Blinds
122200 Curtains and Drapes
122413 Roller Window Shades
123530 Manufactured Plastic Laminate Casework
123661.16 Solid Surfacing Countertops

DIVISION 13 SPECIAL CONSTRUCTION
NOT USED

DIVISION 14 CONVEYING SYSTEMS
142123.16 Machine-Room-Less Hole-Less Hydraulic Passenger Elevators

DIVISION 21 FIRE SUPPRESSION
210010 General Provisions – Fire Protection
210500 Fire Protection

DIVISION 22 PLUMBING
220010 General Provisions - Plumbing
220500 Plumbing
220700 Plumbing Insulation

DIVISION 23 HEATING VENTILATING AND AIR CONDITIONING (HVAC)
230010 General Provisions - HVAC
230500 Heating, Ventilation, and Air Conditioning
230548 Vibration, Isolation and Seismic Restraint
230700 HVAC Insulation
230900 Building Automation System

DIVISION 26 ELECTRICAL
260500 Electrical Basic Materials and Methods
260510 Electrical Submittals
260529 Hangers and Supports for Electrical Systems
260548 Vibration and Seismic Controls for Electrical Systems
262413 Switchboards
263213 Standby Power System
264113 Lightning Protection for Structures
264313 Surge Protection Device

DIVISION 27 COMMUNICATIONS
270500 Telephone, Data & Communications Systems

DIVISION 28 ELECTRONIC SAFETY AND SECURITY
283100 Fire-Alarm System

DIVISION 31 EARTHWORK
311000 Site Clearing
312000 Earth Moving
312333 Trenching, Backfill, Compaction
313116 Termite Control

DIVISION 32 EXTERIOR IMPROVEMENTS
320116 Asphalt Milling
322123 Aggregate Base Course
321216 Asphalt Paving
321313 Exterior Concrete
323113 Chain Link Fencing
323120 Ornamental Fencing

DIVISION 33 UTILITIES
331100 Water Distribution
333000 Sanitary Sewer
333200 Sanitary Sewer Pump Station
334100 Storm Drainage

END OF TABLE OF CONTENTS

EXHIBIT B

LISTING OF DRAWINGS

DISTRICT 5 OF LEXINGTON & RICHLAND COUNTIES ELEMENTARY SCHOOL 13

VOLUME 1

GENERAL

G-000A	COVER SHEET VOLUME 1
G-001A	INDEX OF DRAWINGS VOLUME 1
G-100	ABBREVIATIONS, SYMBOLS, PROJECT NOTES
G-200	ACCESSIBILITY DIAGRAMS
G-201	MOUNTING HEIGHTS, ACCESSIBILITY DIAGRAMS (RESTROOMS)
G-300	EXTERIOR SUBSYSTEMS
G-400	TYPICAL PARTITION DETAILS, PARTITION TYPES AND RATING SYSTEM
G-401	PARTITION TYPES, PARTITION DETAILS

LIFE SAFETY

LS-100	CODE ANALYSIS
LS-101	CODE ANALYSIS
LS-200	LIFE SAFETY SITE PLAN
LS-201	FIRST FLOOR - LIFE SAFETY PLAN
LS-202	SECOND FLOOR - LIFE SAFETY PLAN

CIVIL

C-100	EXISTING CONDITIONS & DEMO PLAN
C-200	OVERALL SITE PLAN
C-201	ENLARGED SITE LAYOUT PLAN
C-202	ENLARGED SITE LAYOUT PLAN
C-203	OVERALL SITE PLAN - ALTERNATE NO. 1
C-300	OVERALL GRADING AND DRAINAGE PLAN
C-301	ENLARGED GRADING AND DRAINAGE PLAN
C-302	ENLARGED GRADING AND DRAINAGE PLAN
C-303	ENLARGED ROOF DRAINAGE PLAN
C-400	ROAD PROFILES
C-401	ROAD PROFILES
C-500	STORM DRAIN PROFILES
C-501	STORM DRAIN PROFILES
C-502	STORM DRAIN PROFILES
C-600	SEDIMENT & EROSION CONTROL PLAN PHASE 1
C-601	SEDIMENT & EROSION CONTROL - PHASE 2
C-602	SEDIMENT & EROSION CONTROL - PHASE 3
C-603	SEDIMENT AND EROSION CONTROL DETAILS
C-604	SEDIMENT AND EROSION CONTROL DETAILS
C-700	SITE UTILITY PLAN
C-701	SITE UTILITY PLAN
C-702	SANITARY SEWER PROFILES
C-800	ENLARGED ROAD WIDENING PLAN
C-801	ROAD WIDENING GRADING PLAN
C-802	SEDIMENT & EROSION CONTROL SCDOT R/W
C-803	ROAD WIDENING CROSS SECTIONS
C-804	ROAD WIDENING CROSS SECTIONS
C-805	ROAD WIDENING CROSS SECTIONS

C-806	ROAD WIDENING CROSS SECTIONS
C-807	ROAD WIDENING CROSS SECTIONS
C-808	ROAD WIDENING CROSS SECTIONS
C-809	ROAD WIDENING CROSS SECTIONS
C-810	ROAD WIDENING CROSS SECTIONS
C-811	LAKE TIDE CROSS SECTIONS
C-812	ROAD WIDENING DETAILS
C-813	SCDOT DETAILS
C-814	SCDOT DETAILS
C-815	SCDOT DETAILS
C-900	SITE DETAILS
C-901	SITE DETAILS
C-902	SITE DETAILS
C-903	SITE DETAILS
C-904	SITE DETAILS
C-905	SITE DETAILS
C-906	SITE DETAILS

LANDSCAPING

L-100	MASTER PLANTING PLAN
L-101	PLANTING PLAN ENLARGEMENT
L-102	PLANTING PLAN ENLARGEMENT
L-103	PLANTING PLAN ENLARGEMENT
L-104	PLANTING PLAN ENLARGEMENT
L-105	PLANTING PLAN ENLARGEMENT
L-106	PLANTING PLAN ENLARGEMENT
L-107	PLANTING PLAN ENLARGEMENT
L-108	PLANTING PLAN ENLARGEMENT
L-109	PLANTING PLAN ENLARGEMENT
L-110	BUFFER AND PLANTER ENLARGEMENTS, SPECIFICATIONS
L-111	PLANT SCHEDULE AND DETAILS
L-112	PLANTING SPECIFICATIONS

IRRIGATION

IR-100	MASTER IRRIGATION PLAN
IR-101	DETAILS AND SPECIFICATIONS
IR-102	IRRIGATION PLAN ENLARGEMENT
IR-103	IRRIGATION PLAN ENLARGEMENT
IR-104	IRRIGATION PLAN ENLARGEMENT
IR-105	IRRIGATION PLAN ENLARGEMENT
IR-106	IRRIGATION PLAN ENLARGEMENT
IR-107	IRRIGATION PLAN ENLARGEMENT

ARCHITECTURAL

A-001	OVERALL ARCHITECTURAL SITE PLAN
A-010	ENLARGED SITE PLAN - EAST PLAYGROUND
A-011	ENLARGED SITE PLAN - WEST PLAYGROUND / SERVICE & ENTRY
A-012	CANOPY PLANS & ELEVATION - BASE BID
A-013	CANOPY PLANS & ELEVATION - ALTERNATE NO 5
A-020	MAIN ENTRY CANOPY SECTIONS AND DETAILS
A-021	SITE WALL DETAILS, PLANTER DETAILS, AND DROP OFF CANOPY DETAILS
A-022	MONUMENT SIGN - DETAILS
A-101	OVERALL FIRST FLOOR PLAN
A-102	OVERALL SECOND FLOOR PLAN
A-103	OVERALL ROOF PLAN
A-111A	FIRST FLOOR PLAN - AREA A
A-111B	FIRST FLOOR PLAN - AREA B

A-112A	SECOND FLOOR PLAN - AREA A
A-112B	SECOND FLOOR PLAN - AREA B
A-113A	ROOF PLAN - AREA A
A-113B	ROOF PLAN - AREA B
A-114	LOBBY CLERESTORY PLAN, ALT NO 3 - KINDERGARTEN CLERESTORY PLAN
A-121	OVERALL FIRST FLOOR REFLECTED CEILING PLAN, MAIN CANOPY RCP
A-122	OVERALL SECOND FLOOR REFLECTED CEILING PLAN
A-131A	FIRST FLOOR REFLECTED CEILING PLAN - AREA A
A-131B	FIRST FLOOR REFLECTED CEILING PLAN - AREA B
A-132A	SECOND FLOOR REFLECTED CEILING PLAN - AREA A
A-132B	SECOND FLOOR REFLECTED CEILING PLAN - AREA B
A-140	CEILING DETAILS
A-201	OVERALL EXTERIOR ELEVATIONS
A-210	ENLARGED EXTERIOR ELEVATIONS
A-211	ENLARGED EXTERIOR ELEVATIONS
A-212	COURTYARD AND MISCELLANEOUS ELEVATIONS
A-220	EXTERIOR PERSPECTIVES / 3D IMAGES
A-221	EXTERIOR PERSPECTIVES / 3D IMAGES
A-301	OVERALL BUILDING SECTIONS, MOCK-UP PANEL
A-302	BUILDING SECTIONS
A-303	BUILDING SECTIONS
A-304	BUILDING SECTIONS
A-305	BUILDING SECTIONS
A-310	WALL SECTIONS - LOBBY
A-311	WALL SECTIONS - LOBBY/CORRIDOR
A-312	WALL SECTIONS - LOBBY/CORRIDOR
A-313	WALL SECTIONS - TWO STORY WING
A-314	WALL SECTIONS - TWO STORY WING
A-315	WALL SECTIONS - ONE STORY WING
A-316	WALL SECTIONS - SUPPORT AREA/KITCHEN, EXT STORAGE
A-317	WALL SECTIONS - CAFE / KITCHEN AREA
A-318	WALL SECTIONS - CAFE/MULTI PURPOSE
A-319	WALL SECTIONS - CAFE / GYM
A-320	WALL SECTIONS - COURTYARD (WEST, NORTH, SOUTH)
A-321	WALL SECTIONS - COURTYARD (EAST)
A-322	WALL SECTIONS - COURTYARD @ MEDIA (EAST)
A-323	WALL SECTIONS - COURTYARD (SOUTH WALL)
A-340	EXTERIOR SECTION DETAILS - BASE OF WALL & PLANTERS
A-350	EXTERIOR PLAN DETAILS
A-360	STANDARD ROOF DETAILS - SBS
A-361	LOW ROOF DETAILS, MISC EXTERIOR DETAILS
A-362	MAIN CANOPY & CAFE LOW ROOF DETAILS
A-363	ROOF AND PARAPET DETAILS
A-364	HIGH ROOF DETAILS
A-365	METAL ROOF DETAILS AT LOBBY
A-366	ROOF LADDER & HATCH DETAILS
A-367	SCREEN WALL DETAILS
A-370	OVERALL EXPANSION JOINT PLANS & FIRE WALL ELEVATION, DETAILS
A-371	EXPANSION JOINT DETAILS
A-372	EXPANSION JOINT SECTION DETAILS
A-373	EXPANSION JOINT DETAILS
A-380	ALTERNATE NO 3 - KINDERGARTEN CLERESTORY DETAILS
A-401	ENLARGED RESTROOM PLANS
A-402	ENLARGED RESTROOM PLANS
A-420	STAIR 01 & ELEVATOR 1 PLANS AND SECTIONS
A-421	STAIR 02 AND 03 PLANS AND SECTIONS
A-422	STAIR 04 PLANS & SECTIONS (BENCH PLATFORM) & 2ND LEVEL GUARDRAIL
A-423	ENLARGED RAMP PLANS & DETAILS, ELEV DETAILS, RAIL DETAILS
A-424	STAIR DETAILS - STAIR 01, 02 & 03
A-425	STAIR DETAILS - STAIR 04
A-501	INTERIOR PLAN DETAILS
A-520	FOLDING PARTITION DETAILS
A-600	DOOR SCHEDULE
A-610	DOOR TYPES & HOLLOW METAL FRAME TYPES, MISC OPENING TYPES
A-611	DOOR DETAILS

A-612	COILING DOOR DETAILS, DOOR DETAILS
A-620	STOREFRONT TYPES - EXTERIOR
A-621	STOREFRONT TYPES - EXTERIOR
A-622	CURTAINWALL TYPES
A-623	CURTAINWALL TYPES
A-624	INTERIOR STOREFRONT AND CURTAIN WALL TYPES
A-630	STOREFRONT DETAILS
A-631	STOREFRONT DETAILS
A-632	CURTAINWALL DETAILS
A-633	CURTAINWALL DETAILS, SUNSHADE DETAILS
A-634	CURTAINWALL DETAILS, EXTENDED MULLION DETAILS
A-635	INTERIOR CW / SF DETAILS
A-700	FINISH SCHEDULE AND FINISH MATERIALS
A-701	OVERALL FIRST FLOOR FINISH PLAN
A-702	OVERALL SECOND FLOOR FINISH PLAN
A-711A	FIRST FLOOR FINISH PLAN - AREA A
A-711B	FIRST FLOOR FINISH PLAN - AREA B
A-712A	SECOND FLOOR FINISH PLAN - AREA A
A-720	CORRIDOR ELEVATIONS
A-721	CORRIDOR ELEVATIONS
A-722	INTERIOR ELEVATIONS-LOBBY, ADMIN
A-723	INTERIOR ELEVATIONS-CAFE & MULTI-PURPOSE
A-724	INTERIOR ELEVATIONS - MEDIA
A-725	INTERIOR ELEVATIONS - GYM
A-726	INTERIOR ELEVATIONS
A-730	MILLWORK DETAILS
A-731	MILLWORK DETAILS
A-740	INTERIOR PERSPECTIVES
A-741	INTERIOR PERSPECTIVES EXTENDED LEARNING AREAS
AF-101	OVERALL FIRST FLOOR FURNITURE / EQUIPMENT PLAN
AF-102	OVERALL SECOND FLOOR FURNITURE / EQUIPMENT PLAN
AF-111A	FIRST FLOOR FURNITURE / EQUIPMENT PLAN - AREA A
AF-111B	FIRST FLOOR FURNITURE / EQUIPMENT PLAN - AREA B
AF-121A	SECOND FLOOR FURNITURE / EQUIPMENT PLAN - AREA A

FOOD SERVICE

QF-001	FOODSERVICE GENERAL NOTES, LEGENDS, SHEET INDEX
QF-002	FOODSERVICE SCHEDULES
QF-100	FOODSERVICE EQUIPMENT PLAN
QF-200	FOODSERVICE PLUMBING IN-SLAB ROUGH-IN PLAN
QF-201	FOODSERVICE PLUMBING ABOVE SLAB ROUGH-IN PLAN
QF-300	FOODSERVICE ELECTRICAL ROUGH-IN PLAN
QF-400	FOODSERVICE SPECIAL CONDITIONS PLAN
QF-500	FOODSERVICE ELEVATIONS

VOLUME 2

GENERAL

G-000B	Cover Sheet Volume 2
G-001B	Index of Drawings Volume 2

STRUCTURAL

S-100	GENERAL NOTES
S-101	OVERALL FOUNDATION PLAN
S-102	OVERALL SECOND FLOOR FRAMING PLAN
S-103	OVERALL ROOF FRAMING PLAN
S-111A	AREA A FOUNDATION PLAN
S-111B	AREA B FOUNDATION PLAN
S-112A	AREA A SECOND FLOOR AND LOW ROOF FRAMING PLAN
S-112B	AREA B SECOND FLOOR AND LOW ROOF FRAMING PLAN
S-112C	FRONT CANOPY FOUNDATION AND FRAMING PLANS - BASE BID
S-112D	CANOPY ALT. NO. 5 AND KINDERGARTEN CLERESTORY ALT. NO. 3
S-113A	AREA A ROOF FRAMING PLAN
S-113B	AREA B ROOF FRAMING PLAN
S-114	STRUCTURAL PLANS AND DETAILS - EXTERIOR STORAGE
S-201	STRUCTURAL DETAILS
S-202	STRUCTURAL DETAILS
S-301	STRUCTURAL DETAILS
S-302	STRUCTURAL DETAILS
S-303	STRUCTURAL DETAILS
S-304	STRUCTURAL DETAILS
S-305	STRUCTURAL DETAILS
S-306	STRUCTURAL DETAILS
S-307	STRUCTURAL DETAILS
S-308	STRUCTURAL DETAILS
S-309	STRUCTURAL DETAILS
S-310	STRUCTURAL DETAILS
S-311	STRUCTURAL DETAILS
S-312	STRUCTURAL DETAILS
S-313	STRUCTURAL DETAILS
S-314	COLUMN SCHEDULE
S-401	TYPICAL MASONRY DETAILS
S-402	TYPICAL STRUCTURAL DETAILS

MECHANICAL

M-101	OVERALL FIRST FLOOR PLAN
M-102	OVERALL SECOND FLOOR PLAN
M-103	OVERALL ROOF PLAN
M-111A	FIRST FLOOR PLAN - AREA A
M-111B	FIRST FLOOR PLAN - AREA B
M-112A	SECOND FLOOR PLAN - AREA A
M-112B	SECOND FLOOR PLAN / ROOF PLAN - AREA B
M-113A	ROOF PLAN - AREA A
M-121	MECHANICAL SECTIONS
M-201	NOTES, SCHEDULES, AND LEGEND
M-202	DETAILS
M-203	CONTROL DIAGRAMS
M-204	KH-1 SCHEDULE AND DETAILS
M-205	KH-2 SCHEDULE AND DETAILS
M-206	KITCHEN HOOD FAN SCHEDULES AND DETAILS
M-207	KITCHEN HOOD FIRE SUPPRESSION AND CONTROLS
M-208	UTILITY DISTRIBUTION SYSTEM DETAILS

PLUMBING

P-101	OVERALL FIRST FLOOR PLAN - WASTE, VENT, & STORM DRAINAGE PIPING
P-102	OVERALL SECOND FLOOR PLAN - WASTE, VENT, & STORM DRAINAGE PIPING
P-103	OVERALL ROOF PLAN - STORM DRAINAGE PIPING
P-111A	FIRST FLOOR PLAN - AREA A - WASTE, VENT, AND STORM DRAINAGE PIPING
P-111B	FIRST FLOOR PLAN - AREA B - WASTE, VENT, AND STORM DRAINAGE PIPING

P-111C	CANOPY FLOOR PLANS
P-112A	SECOND FLOOR PLAN - AREA A - WASTE, VENT, AND STORM DRAINAGE PIPING
P-113A	ROOF PLAN - AREA A - STORM DRAINAGE PIPING
P-113B	ROOF PLAN - AREA B - STORM DRAINAGE PIPING
P-201	OVERALL FIRST FLOOR PLAN - SUPPLY PIPING
P-202	OVERALL SECOND FLOOR PLAN - SUPPLY PIPING
P-211A	FIRST FLOOR PLAN - AREA A - SUPPLY PIPING
P-211B	FIRST FLOOR PLAN - AREA B - SUPPLY PIPING
P-212A	SECOND FLOOR PLAN - AREA A - SUPPLY PIPING
P-212B	SECOND FLOOR PLAN - AREA B - SUPPLY PIPING
P-301	ENLARGED KITCHEN PLAN - WASTE AND VENT PIPING
P-302	ENLARGED KITCHEN PLAN - SUPPLY PIPING
P-303	ENLARGED FLOOR PLANS AND ISOMETRIC PLANS
P-401	NOTES, SCHEDULES, & LEGEND
P-402	DETAILS
P-403	DETAILS

FIRE PROTECTION

FP-101A	FIRST FLOOR PLAN - AREA A
FP-101B	FIRST FLOOR PLAN - AREA B
FP-201A	SECOND FLOOR - AREA A

ELECTRICAL

E-001	ELECTRICAL SYMBOLS AND NOTES
E-002	ELECTRICAL SITE PLAN
E-003	LIGHTING FIXTURE SCHEDULE & NOTES
E-101	OVERALL FIRST FLOOR ELECTRICAL PLAN
E-102	OVERALL SECOND FLOOR ELECTRICAL PLAN
E-103	OVERALL ROOF ELECTRICAL PLAN
E-111A	LIGHTING FIRST FLOOR PLAN AREA A
E-111B	LIGHTING FIRST FLOOR PLAN AREA B
E-111C	CANOPY LIGHTING FIRST FLOOR PLAN
E-112A	LIGHTING SECOND FLOOR PLAN AREA A
E-112B	LIGHTING SECOND FLOOR PLAN AREA B
E-211A	POWER FIRST FLOOR PLAN AREA A
E-211B	POWER FIRST FLOOR PLAN AREA B
E-212A	POWER SECOND FLOOR PLAN AREA A
E-213	POWER KITCHEN EQUIPMENT PLAN
E-311A	HVAC POWER FIRST FLOOR PLAN AREA A
E-311B	HVAC POWER FIRST FLOOR PLAN AREA B
E-312A	HVAC POWER SECOND FLOOR PLAN AREA A
E-312B	HVAC POWER SECOND FLOOR PLAN AREA B
E-313A	HVAC POWER ROOF AREA A
E-411A	COMMUNICATIONS FIRST FLOOR PLAN AREA A
E-411B	COMMUNICATIONS FIRST FLOOR PLAN AREA B
E-412A	COMMUNICATIONS SECOND FLOOR PLAN AREA A
E-413	COMMUNICATIONS RISER DIAGRAM
E-511A	FIRE ALARM FIRST FLOOR PLAN AREA A
E-511B	FIRE ALARM FIRST FLOOR PLAN AREA B
E-512A	FIRE ALARM SECOND FLOOR PLAN AREA A
E-601	POWER RISER
E-602	ELECTRICAL DETAILS
E-603	ELECTRICAL DETAILS
E-604	ELECTRICAL DETAILS
E-605	ELECTRICAL DETAILS
E-606	ELECTRICAL DETAILS
E-607	ELECTRICAL DETAILS
E-608	ELECTRICAL DETAILS
E-609	ELECTRICAL DETAILS

E-610	ELECTRICAL PANEL SCHEDULES
E-611	ELECTRICAL PANEL SCHEDULES
E-612	ELECTRICAL PANEL SCHEDULES
E-613	ELECTRICAL PANEL SCHEDULES

EXHIBIT C
ALLOWANCES

Allowance #1 - OSF Comment Allowance	\$15,000.00
Allowance #2 - Soil Plasticity Remediations Allowance	\$175,000.00
Allowance #3 - Window Shades	\$50,000.00



EXHIBIT D



CD Estimate Clarifications & Assumptions

Elementary School #13 District Five of Lexington & Richland Counties

CD Estimate with Enhancements Package

Prepared by
CONTRACT CONSTRUCTION, INC.
Ballentine, SC

Date: November 18, 2019

The following list of qualifications/limitations are intended to supplement the issued bidding documents for the above referenced project and in executing a contract shall become a part thereof.

■ **General Clarifications**

1. CCI does not include any items of work that may have been discussed in previous meetings that were not subsequently incorporated into the design documents or issued addenda.
2. CCI assumes the scope of work in the design documents has all required agency approvals, except from DOT, and construction can begin immediately upon receipt of DOT and Owner approval.
3. CCI has met with Owner representatives and reviewed our proposed construction schedule for this work. It is our understanding the owner agrees to our phased plan of work. It is also understood the new construction work will be completed by May 31, 2021.
4. The Owner is responsible for providing and paying for all required materials testing services and erosion control inspections. CCI does not include any of these required services in our GMP. The cost for re-inspections that result from failed inspections will be the responsibility of CCI, provided the testing agency provides cost of re-inspections to CCI within 30 days of costs being incurred.
5. CCI does not include and will not provide a Construction Waste Management Plan.
6. CCI does not include coordination drawings. CCI will take full responsibility for coordinating the work but will not produce formal coordination drawings, as we feel this is an unnecessary expense for the project.
7. PlanGrid will be used as the project management program.
8. The CCI estimate includes the cost for a powered Vertical Lift Panel by Hufcor.
9. The CCI estimate does include a \$50,000 allowance for window shades / mini-blinds.
10. The CCI estimate includes sand as under all slabs on grade.
11. The CCI estimate does include the cafeteria sound system, emergency responder system and lightning protection systems.
12. The CCI estimate does include Aluminum wire for main service and sub panel feeders.
13. The CCI estimate does include a fully functional fire alarm system.
14. A simplified mock panel has been substituted ILO the specified mock up panel.

LIMITATIONS & EXCEPTIONS

■ *Exclusions*

1. The CCI estimate does not include cost to provide builders risk insurance.
2. The CCI estimate does not include cost for tap and impact fees. The Owner will also be responsible for any fees for relocation of the existing power poles and the utilities that will be on those poles.
3. The CCI estimate does not include cost for FFE outside of plans & specs.
4. The CCI estimate does not include the cost for third party or manufacturer's testing or commissioning, except for HVAC TAB. CCI has not accounted for a Commissioning Agency being involved in this project. We will work with the design engineers to make sure all systems operate to their designs but will need to add \$50,000 if a third party is involved.
5. The CCI estimate does not include the Owner Contingency.
6. The CCI estimate does not include post applied type masonry anchors to fasten brick veneer.
7. The CCI estimate does not include cost for air and water infiltration testing of storefront and/or curtainwall.
8. The CCI estimate does not include cost for Interactive boards and/or projectors.
9. The CCI estimate does not include cost for owner installed TV brackets.
10. The CCI estimate does not include cost for Davis Bacon wages.
11. The CCI estimate does not include cost for liquidated damages.
13. The CCI estimate does not include Playground Equipment, included in owners FFE
14. The CCI estimate does not include cost for Playground or Courtyard rubberized surface, cost to be included in owners FFE.
15. The CCI estimate does not include cost for any of the Sound-Absorbing Wall Units.
16. The CCI estimate does not include cost for flooring under fixed casework.
17. The CCI estimate does not include any project specific testing. We will provide manufacturers test data but do not include added cost for project-specific testing.
18. The CCI estimate does not include any concrete moisture mitigation.
19. Masonry rigid insulation is poly-styrene not poly-iso.
20. Vapor Retarder / Temp Roof in 075216-5 is excluded. This is not required for warranty.
21. We incorporated a significant savings to allow our landscaper to design-build the irrigation system. Warranty is the same.
22. We include standard hook and eye veneer reinforcing and do not include POS-I Ties.
23. The CCI estimate includes dry tamp cast stone ILO wet cast
24. The CCI estimate incorporates Std. gage metal studs & track, not the .0329 studs & track noted in the spec.
25. All metal panels (formed, insulated, and MCM) will be a standard dry film thickness with the standard warranty.



26. The CCI estimate does not include fiber optic cabling for School sign.
27. The CCI estimate includes a simple aluminum canopy structure ILO the east playground storage building.

End



EXHIBIT E

LEXINGTON/RICHLAND SCHOOL DISTRICT FIVE

ID	Task Name	Duration	Start	Finish	Gantt Chart											
					May 1 4/7	6/2	7/28	September 1 9/22	11/17	January 1 1/12	3/8					
1	Contracts, Design, and Inspections	432 days	Mon 9/16/19	Fri 5/28/21												
2	Amendment 2 Board Approval	2 days	Mon 12/9/19	Tue 12/10/19	Amendment 2 Board Approval = 12/10											
3	Occupancy Inspections/Corrections for CO	3 days	Thu 4/1/21	Mon 4/5/21												
4	Punch list Generation and Completion	15 days	Mon 5/10/21	Fri 5/28/21												
5	Permits	60 days	Mon 9/16/19	Mon 12/9/19	Permits = 12/9											
6	Early site work	60 days	Mon 9/23/19	Mon 12/16/19	Early site work = 12/16											
7	SWPPP Silt Fence Installation	15 days	Mon 9/23/19	Fri 10/11/19	SWPPP Silt Fence Installation = 10/11											
8	Land Clearing (Tree & Brush Removal)	25 days	Mon 9/23/19	Fri 10/25/19	Land Clearing (Tree & Brush Removal) = 10/25											
9	Building Pad	15 days	Mon 10/28/19	Fri 11/15/19	Building Pad = 11/15											
10	Rough Grading (Site)	20 days	Mon 10/28/19	Fri 11/22/19	Rough Grading (Site) = 11/22											
11	Parking Area's Grading and Stone Base	19 days	Mon 11/25/19	Fri 12/20/19	Parking Area's Grading and Stone Base = 12/20											
12	Parking Area's Curb & Gutter (site perimeter)	25 days	Mon 11/25/19	Tue 1/7/20	Parking Area's Curb & Gutter (site perimeter) = 1/7											
13	U/G Utilities	35 days	Mon 11/25/19	Tue 1/21/20	U/G Utilities = 1/21											
14	Storm Drain, Water, and Sewer	45 days	Mon 11/25/19	Tue 2/4/20	Storm Drain, Water, and Sewer = 2/4											
15	Install Security Fencing	10 days	Mon 11/25/19	Mon 12/9/19	Install Security Fencing = 12/9											
16	Concrete Vaults, Gate Valves, & Back flow preventers	15 days	Wed 1/8/20	Tue 1/28/20	Concrete Vaults, Gate Valves, & Back flow preventers = 1/28											
17	Site Lighting Rough in	30 days	Mon 9/16/19	Fri 10/25/19	Site Lighting Rough in = 10/25											
18	Sewer/Water As-builts, EOR Review, Corrections AHJ Submittal, and Permit	90 days	Wed 2/5/20	Wed 6/10/20	Sewer/Water As-builts, EOR Review, Corrections AHJ Submittal, and Permit = 6/10/20											
19	3rd Party Inspections	2 days	Wed 2/5/20	Thu 2/6/20	3rd Party Inspections = 2/6											
20	Placement of Asphalt Binder	3 days	Fri 2/14/20	Tue 2/18/20	Placement of Asphalt Binder = 2/18											
21	Building Construction	88 days	Mon 12/16/19	Thu 4/23/20												
22	SUBMITTALS & REVIEW	0 days	Mon 12/9/19	Mon 12/9/19	◆ 12/9											
23	Structural Steel, Joist & Decking Submittal & Review	20 days	Wed 12/11/19	Wed 1/15/20	Structural Steel, Joist & Decking Submittal & Review = 1/15											
24	Anchor Bolts, Embeds, & Masonry Steel Lintel	30 days	Wed 12/11/19	Wed 1/29/20	Anchor Bolts, Embeds, & Masonry Steel Lintel = 1/29											
25	Steel support for roof and floor openings	30 days	Tue 12/17/19	Tue 2/4/20	Steel support for roof and floor openings = 2/4											
26	Hollow Metal Frames & Doors	15 days	Mon 12/16/19	Mon 1/13/20	Hollow Metal Frames & Doors = 1/13											
27	Door Hardware (Wood, Hm, & Storefront)	15 days	Mon 12/23/19	Mon 1/20/20	Door Hardware (Wood, Hm, & Storefront) = 1/20											
28	Concrete, concrete accessories, and reinforcement (to include epoxy)	20 days	Tue 12/17/19	Tue 1/21/20	Concrete, concrete accessories, and reinforcement (to include epoxy) = 1/21											
29	Brick & Stone Submittals	15 days	Tue 12/17/19	Tue 1/14/20	Brick & Stone Submittals = 1/14											
30	Masonry Reinforcing	15 days	Fri 12/27/19	Tue 1/21/20	Masonry Reinforcing = 1/21											
31	Mechanical Submittal & Review (Including Roof Curbs)	20 days	Thu 1/30/20	Thu 2/27/20	Mechanical Submittal & Review (Including Roof Curbs) = 2/27											
32	Plumbing RI and under slab submittals	15 days	Tue 2/4/20	Mon 2/24/20	Plumbing RI and under slab submittals = 2/24											
33	FP Sprinkler Submittal Review & Approval	30 days	Thu 2/6/20	Thu 3/19/20	FP Sprinkler Submittal Review & Approval = 3/19											
34	Elevator Submittal & Review	30 days	Tue 12/17/19	Tue 2/4/20	Elevator Submittal & Review = 2/4											
35	Pre-engineered Canopy Submittals	20 days	Wed 1/8/20	Wed 2/5/20	Pre-engineered Canopy Submittals = 2/5											
36	Stair Submittals & Review	15 days	Thu 1/16/20	Fri 2/7/20	Stair Submittals & Review = 2/7											
37	Elevator Waterproofing	10 days	Wed 1/22/20	Tue 2/4/20	Elevator Waterproofing = 2/4											
38	Kitchen Rough in Drawings (Slab & Roof Top)	30 days	Tue 2/25/20	Mon 4/6/20	Kitchen Rough in Drawings (Slab & Roof Top) = 4/6											
39	Kitchen Hood Exhaust Fan & Condensing Units Submittal	30 days	Fri 2/28/20	Thu 4/9/20	Kitchen Hood Exhaust Fan & Condensing Units Submittal = 4/9											
40	Coordination of Steel Support for Mech. & Kitchen Roof Equipment	30 days	Fri 2/28/20	Thu 4/9/20	Coordination of Steel Support for Mech. & Kitchen Roof Equipment = 4/9											



LEXINGTON/RICHLAND SCHOOL DISTRICT FIVE

ID	Task Name	Duration	Start	Finish	May 1		September 1		January 1		
					4/7	6/2	7/28	9/22	11/17	1/12	
104	Mechanical Insulation 1st Floor Area "A"	20 days	Tue 9/22/20	Mon 10/19/20							Mech
105	Air Barrier	25 days	Tue 9/15/20	Mon 10/19/20							
106	Framed Metal Stud Walls Area "A" 2nd Floor	10 days	Tue 10/6/20	Mon 10/19/20							Fram
107	Install RTU Curbs Area "A"	5 days	Tue 10/13/20	Mon 10/19/20							
108	Plumbing Insulation 1st Floor Area "A"	20 days	Tue 10/6/20	Mon 11/2/20							
109	Install Roof Area "A"	20 days	Tue 10/20/20	Mon 11/16/20							
110	Mechanical OH Rough In Area "A" 1st Floor	45 days	Tue 9/15/20	Mon 11/16/20							Mechanics
111	Install RTUs Area "A"	2 days	Tue 11/17/20	Wed 11/18/20							
112	Electrical OH Rough In Area "A" 1st Floor	45 days	Tue 9/22/20	Mon 11/23/20							Electr
113	Fire Alarm OH Rough in Area "A" 1st Floor	45 days	Tue 9/22/20	Mon 11/23/20							Fire Al
114	Motorized Coiling Door & Motorized Glass Door	10 days	Tue 11/17/20	Tue 12/1/20							
115	Plumbing OH Rough In Area "A" 1st Floor	45 days	Tue 9/29/20	Tue 12/1/20							Plurr
116	Fire Sprinkler OH Rough In Area "A" 1st Floor	45 days	Tue 10/6/20	Tue 12/8/20							Fire Sp
117	Block Fill Primer & First Coat 1st floor Area "A"	20 days	Tue 11/17/20	Tue 12/15/20							
118	Expansion Joint Installation	15 days	Tue 11/17/20	Tue 12/8/20							
119	High Roof Metal Composite Panels	15 days	Tue 11/17/20	Tue 12/8/20							
120	Hard Tile 1st Floor Area "A"	20 days	Tue 11/17/20	Tue 12/15/20							
121	Firestopping & Joint Sealant Area "A" 2nd Floor	15 days	Tue 11/24/20	Tue 12/15/20							
122	Drywall installation Finish RTP Area "A" 1st Floor	30 days	Tue 11/17/20	Thu 12/31/20							
123	Mechanical OH Rough In Area "A" 2nd Floor	30 days	Tue 11/17/20	Thu 12/31/20							
124	Mechanical Insulation Area "A" 2nd Floor	20 days	Wed 12/2/20	Thu 12/31/20							
125	Block Fill, Primer, & First Coat 2nd Floor Area "A"	20 days	Wed 12/2/20	Thu 12/31/20							
126	Electrical OH Rough In Area "A" 2nd Floor	30 days	Tue 11/24/20	Thu 1/7/21							
127	Mechanical Controls Rough In Area "A"	40 days	Tue 11/17/20	Thu 1/14/21							
128	Plumbing OH Rough In Area "A" 2nd Floor	30 days	Wed 12/2/20	Thu 1/14/21							
129	Hard Tile 2nd Floor Area "A"	20 days	Wed 12/16/20	Thu 1/14/21							
130	Plumbing Insulation Area "A" 2nd Floor	20 days	Wed 12/16/20	Thu 1/14/21							
131	Install Ceiling Grid Area "A" 1st floor	20 days	Wed 12/16/20	Thu 1/14/21							
132	Fire Extinguisher Cabinets	10 days	Fri 1/1/21	Thu 1/14/21							
133	Permanent Power Area "A"	2 days	Fri 1/15/21	Mon 1/18/21							
134	Fire Sprinkler OH Rough In Area "A" 2nd Floor	30 days	Wed 12/9/20	Thu 1/21/21							
135	Install Ceiling Grid Area "A" 2nd floor	20 days	Wed 12/23/20	Thu 1/21/21							
136	Composite Metal Wall Panels (Brick)	20 days	Tue 1/5/21	Mon 2/1/21							
137	Firestopping & Joint Sealant Area "A" 2nd Floor	15 days	Fri 1/15/21	Thu 2/4/21							
138	Fire Alarm OH Rough In Area "A" 2nd Floor	30 days	Fri 1/8/21	Thu 2/18/21							
139	Louvers	15 days	Fri 1/29/21	Thu 2/18/21							
140	Drywall installation Finish RTP Area "A" 2nd Floor	15 days	Fri 1/1/21	Thu 1/21/21							
141	RTU Start Up Area "A"	2 days	Mon 1/25/21	Tue 1/26/21							
142	Interior Glazing	20 days	Fri 1/1/21	Thu 1/28/21							
143	Final Coat Paint Area "A" 1st Floor	20 days	Fri 1/15/21	Thu 2/11/21							
144	Install Light Fixtures Area "A" 1st Floor	20 days	Fri 1/15/21	Thu 2/11/21							
145	Plumbing Fixtures	20 days	Fri 1/15/21	Thu 2/11/21							



LEXINGTON/RICHLAND SCHOOL DISTRICT FIVE

ID	Task Name	Duration	Start	Finish	May 1		September 1		January 1	
					4/7	6/2	7/28	9/22	11/17	1/12
157	SVT Installation Area "A" 1st Floor	30 days	Wed 2/3/21	Tue 3/16/21						
158	Wood Door Installation	20 days	Wed 2/17/21	Tue 3/16/21						
159	Final Coat Paint Area "A" 2nd Floor	25 days	Fri 2/12/21	Thu 3/18/21						
160	Interior Signage	10 days	Fri 3/12/21	Thu 3/25/21						
161	Visual Display Boards	25 days	Fri 3/5/21	Thu 4/8/21						
162	SVT Installation Area "A" 2nd Floor	20 days	Wed 3/10/21	Tue 4/6/21						
163	Acoustical Wall Panels	20 days	Fri 3/19/21	Thu 4/15/21						
164	Final Clean	30 days	Fri 4/9/21	Thu 5/20/21						
165	Exterior Improvements, Landscaping & Paving	60 days	Mon 3/8/21	Fri 5/28/21						
166	Exterior Canopy Footings	5 days	Mon 3/8/21	Fri 3/12/21						
167	Irrigation	10 days	Mon 3/8/21	Fri 3/19/21						
168	Curb & Gutter (landscape Islands)	25 days	Mon 3/22/21	Fri 4/23/21						
169	Exterior Canopy Installation	20 days	Mon 3/29/21	Fri 4/23/21						
170	Install Light Poles	20 days	Mon 4/26/21	Fri 5/21/21						
171	Asphalt Paving	10 days	Mon 4/26/21	Fri 5/7/21						
172	Sidewalks	20 days	Mon 4/26/21	Fri 5/21/21						
173	Signage & Striping	10 days	Mon 5/10/21	Fri 5/21/21						
174	Fencing Installation	20 days	Mon 5/3/21	Fri 5/28/21						
175	Flagpole	3 days	Mon 5/24/21	Wed 5/26/21						
176	SOD & Planting	20 days	Mon 4/26/21	Fri 5/21/21						
177	Road Widening	47 days	Mon 3/8/21	Tue 5/11/21						
178	Grading	20 days	Mon 3/8/21	Fri 4/2/21						
179	3rd Party Inspections	2 days	Mon 4/5/21	Tue 4/6/21						
180	Binder Placement	2 days	Mon 3/8/21	Tue 3/9/21						
181	Asphalt Overlay	2 days	Mon 5/10/21	Tue 5/11/21						