Project Schedule - 2018 Construction Projects

DRAFT

12/8/2017

Hillsboro School District 1J

2017 Capital Improvement Program

| | PROJECTS | | 2017 | | 11 - 1 | N41 A | | 2018 | A C | | | 11 | - 1 | A 1 4 | 20 | 11.1 | 1.0.1 | 01. | | | 1111 | A 1 1 4 | 2020 | , ~ | |
|---|--|-------|------|-----|--------|-------|----|-------|-------|---|------|----------|-----|-------|-----|---------------|-------|-----|---|----|------|---------|------|--------|-----------------------|
| | | A | SON | 1 D | JF | MA | M. | 1 J | AS | 0 | ND | J | ΗM | AN | 1 J | JA | S | U N | | JF | M | AM | JJ | AS | SON |
| | | | _ | | | | | ++ | | | | | | | | | | | | + | | - | _ | | |
| 1 | Distributed Antennae System Phase 1 (4) | | | | | | | | | | _ | | _ | | | - | | _ | | — | | _ | _ | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | - | | | | | | | | | |
| | Construction / Closeout (CHS / SMMS / LHS / GHS / WHES) | | | | | | | | | | | | _ | | | - | | | + | + | ++ | _ | _ | | |
| 2 | Front Entry Line of Sight Work (2) | _ | | | _ | | | _ | | | | | _ | | | _ | | | | _ | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | _ | | | _ | | _ | | _ | | _ | _ | | |
| | Permits / Construction / Closeout (CHS / LHS) | | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | Playground Improvements Phase 1 (4) | _ | | | | | | | | | | | | | | | | | | _ | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | | | | | | |
| | Construction / Closeout (HEES / BCES / FVES / WUES) | | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | Student Drop Off Improvements (4) / Fencing Upgrade (LAES) | | | | | | | | | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | | | | | | |
| | Permits / Construction / Closeout (JKES / MKES / LAES / EWES) | | | | | | | | | | | | | | | | | | | | | | | | |
| 5 | Replace Domestic Water Piping (2) | | | | | | | | | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | | | | | | |
| | Permits / Construction / Closeout (LAES / MECW) | | | | | | | | | | | | | | | | | | | | | | | | |
| 6 | Reedville ES Addition & Improvements | | | | | | | | | | | | | | | | | | | - | | | | | |
| , | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | - | | | | - | + | | | | |
| | Land Use / Permits / Construction / Closeout | | | | | | | | | | | | | | | | | | | - | +++ | | | + +- | |
| | | | | | | | | | | | | | - | | | - | | | | + | + | | | | |
| | Replace Portable Classrooms (5 double wides) | | | | | | | | _ | | | | | | | | | _ | | - | + | _ | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | - | | | | | + | | | | |
| | Permits / Construction / Closeout (1 @ FVES / 2 @ MKES / 2@ HEES) | _ | | | | | | | | | _ | | _ | | | | | _ | | - | +-+ | _ | _ | + +- | |
| | Glencoe HS - Turf / Lights | _ | | | | | | | | | | | _ | | | _ | | | | _ | | _ | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | _ | | | | | | | | | _ | | _ | | | _ | | _ | | _ | | _ | | | |
| | Permits / Construction / Closeout | | | _ | _ | | | | | | | | | | | _ | | | | | | _ | | | |
| | FFE Phase 1 (10 schools) | _ | | | _ | | | _ | | | | | _ | | | _ | | | | _ | | _ | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | _ | | | | | | | | | |
| | Construction / Closeout (BCES, FVES, FOES, GRES, JKES, LSES, NPES, REES, TOES, V | VHES) | | | | | | | | | | | | | | | | | | | | | | | |
|) | Technology Phase 1 (All Buildings) | | | | | | | | | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | | | | | | |
| | Permits / Construction / Closeout | | | | | | | | | | | | | | | | | | | | | | | | |
| | Hillsboro HS - Turf / Lights / Track | | | | | | | | | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | | | | | | |
| | Permits / Construction / Closeout | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | Brown MS Boiler Replacement | | | | | | | | | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | | | | | | |
| | Permits / Construction / Closeout | | | | | | | | | | | | | | | | | | | | | | | | |
| 5 | Roofing (4) | | | | | | | | | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | - | | | | | |
| | Permits / Construction / Closeout (PB / NPES / TOES / HHS) | | | | | | | | | | | | | | | | | | | - | | | | | |
| | MS Cameras Phase 1 (4) | | | | | | | | | | | | | | | | | | | + | + | | | | |
| | | | | | | | | | | | | | | | | | | | | - | + | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | - | | | | | - | | | | - | | | | + +- | |
| | Permits / Construction / Closeout (SMMS / PMS / BMS / MECW) | ++ | | + | + | | | | | | + | \vdash | + | | | - | | - | + | + | ++ | - | | ++- | |
| | | | | | | | | | | | | | | | | | | | | | | | | | |
| | TOTAL BUDGET | | DRAF | т | | | | | | Ē | EGEN | ND | | | | Pre-D | esigr | ı | | | | | | Perm | nits |
| | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | Desig | n | | | | | | | Pre-C | Construc |
| | | | | | | | | | | | | | | | | Desig Land | | | | | | | | | Construc struction |

Project Schedule - 2019 Construction Projects

2017 Capital Improvement Program

Hillsboro School District 1J

2017 2018 2019 2020 PROJECTS ASONDJFMAMJJASOND J F M A M J J A S O N D J F M A M J J A S O N D Evergreen Middle School Addition / Improvements Pre-Design / Design / Bid-Award Land Use / Permits / Pre-Con / Construction / Closeout 2 Glencoe HS Addition / Improvements / CTE Pre-Design / Design / Bid-Award Land Use / Permits / Pre-Con / Construction / Closeout 3 Replace Brookwood Elementary School Pre-Design / Design / Bid-Award Land Use / Permits / Pre-Con / Construction / Closeout 4 Hillsboro High School Improvements / CTE Pre-Design / Design / Bid-Award Land Use / Permits / Pre-Con / Construction / Closeout 5 Eastwood ES Improvements & Playground Pre-Design / Design / Bid-Award / Pre-Con Land Use / Permits / Construction / Closeout 6 Lenox ES Improvements & Drop Off Improvements Pre-Design / Design / Bid-Award / Pre-Con Land Use / Permits / Construction / Closeout 7 West Union ES Improvements Pre-Design / Design / Bid-Award / Pre-Con Land Use / Permits / Construction / Closeout 8 Poynter MS Improvements Pre-Design / Design / Bid-Award / Pre-Con Land Use / Permits / Construction / Closeout 9 Miller Ed West Improvements Pre-Design / Design / Bid-Award / Pre-Con Land Use / Permits / Construction / Closeout 10 New Transportation Satellite Facility Pre-Design / Design / Bid-Award Land Use / Permits / Pre-Con / Construction / Closeout 11 **Brown MS Improvements** Pre-Design / Design / Bid-Award / Pre-Con Land Use / Permits / Construction / Closeout 12 Century HS Turf / Lights / CTE Pre-Design / Design / Bid-Award / Pre-Con Land Use / Permits / Construction / Closeout 13 Liberty HS Improvements / CTE Pre-Design / Design / Bid-Award / Pre-Con Land Use / Permits / Construction / Closeout 14 FFE Phase 2 (14 schools) Pre-Design / Design / Bid-Award / Pre-Con Construction / Closeout (EWES,IMES,IHES,LAES,LXES,MKES,MBES,MOES,WUES,HEES,ORES,QU ES, RDES, PAES) DRAFT TOTAL BUDGET LEGEND Pre-Design Permits Pre-Construction Design Construction Land Use Bid-Award Closeout

DRAFT

12/8/2017

Project Schedule - 2020 Construction Projects

DRAFT 12/8/2017

Bid-Award

Closeout

Hillsboro School District 1J

2017 Capital Improvement Program

| F 2 M F L 3 M F L 4 M F L 4 M F L 5 L 5 L 5 L 5 L 5 L 5 L 6 M F F L 2 M F F L 2 M F F L 2 M F F L 2 M F F L 2 M F F F L 2 M F F F F F F F F F F F F F | PROJECTS | 2018 2019 A S O N D J F M A M J J | | | | | | | | | | | | | | | | 2020 | | | | | | | 202 | | | | | | | | | |
|---|--|--------------------------------------|----|-----|-----|---|---|---|----|----|---|--------|---|-----|-----|---|----|----------------------|---|---|-------|-------|----|---|-----|----|---|----|----|-----------------------------|--------|------|---|--|
| | PROJECTS | А | S | 0 1 | 1 D | J | F | M | AN | ΛJ | J | Α | S | 0 1 | N D | J | FI | M A | M | J | J | A S | 0 | N | D | JF | M | AN | ΛJ | J | A S | 0 | N | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | Elementary School #28 | | | | | | | | | | | | | | | | | _ | _ | | | | | | _ | _ | | _ | | | | | | |
| | Pre-Design / Design / Bid-Award | | | | | | | | | | | | | | | | | | | | | | | | | | | _ | | | | | | |
| | Land Use / Permits / Pre-Con / Construction / Closeout | | | | | | | | | | | | | | | | | | | | | | | | | 4 | | 4 | | | | | | |
| 2 | McKinney ES Improvements | | | | | | | | | | | | | | | | | | | | | | | | _ | _ | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Land Use / Permits / Construction / Closeout | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | Imlay ES Improvements | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Land Use / Permits / Construction / Closeout | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | Indian Hills ES Improvements | | | | _ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Land Use / Permits / Construction / Closeout | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5 | Ladd Acres ES Improvements & Playground | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Land Use / Permits / Construction / Closeout | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6 | Minter Bridge ES Improvements & Drop Off Improvements | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Land Use / Permits / Construction / Closeout | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7 | Mooberry ES Improvements & Playground | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Land Use / Permits / Construction / Closeout | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 8 | WL Henry ES Improvements & Drop Off Improvements | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Land Use / Permits / Construction / Closeout | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 9 | Admin Center Improvements | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Permits/Construction / Closeout | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 10 | Hare Field Improvements | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Permits/Construction / Closeout | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 11 | FFE Phase 3 (6 schools) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Construction / Closeout (EMS,PMS,BMS,SMMS,HOA,MECW) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | TOTAL BUDGET | | ٩O | | т | | | | | | | | | Ŀ | ECT | | | | | | Pre | Desin | in | Т | | | | | | | Permi | ts. | | |
| | I UTAL DUDGET | DRAFT | | | | | | | | | | LEGEND | | | | | | Pre-Design Design | | | | | | | | | Ŧ | | | Permits Pre-Construction | | | | |
| | | | | | | | | | | | | | | | | | | | | | | Use | | | | | | | | | Consti | | | |
| | | | | | | | | | | | | | | | | | | | | | _0.10 | 556 | | | | | | | | <u> </u> | 201130 | 4040 | | |

Project Schedule - 2021 Construction Projects

2017 Capital Improvement Program

DRAFT

12/8/2017

Bid-Award

Closeout

Hillsboro School District 1J

| | PROJECTS | — | | 19 | ļ | | - 1 - 7 | | | 2020 | | ~ 1 | <u></u> | | | - 1 | | | 2021 | | 01.0 | | | | - 1 | | 20 | | | |
|---|---|----------|----|-------|--------|----|---------|---|---|-------|---|-----|---------|----------|----|-----|-----|---|----------|---------------|------|------|---|---|-----|----|----|----|----------|--------|
| | | A | S | JN | טו | JI | - M | Α | M | 1 J | Α | S | UN | D | J | ⊢∣M | 1 A | М | lll | Α | sic | א וע | D | J | ⊦∣M | AM | J | JA | S O | IN |
| | | _ | _ | _ | | | _ | | | _ | | | | _ | | _ | | | _ | | | | | | _ | | | | <u> </u> | |
| 1 | Elementary School #29 | | | | | | | | | | | | | | | | | | _ | | | _ | | | | | | | <u> </u> | |
| | Pre-Design / Design / Bid-Award | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Land Use / Permits / Pre-Con / Construction / Closeout | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | Butternut Creek ES Improvements & Drop Off Improvements | | | | | | | | | | | | | | | | | | | | | _ | | | | | | | <u> </u> | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | | | | | | | | | | <u> </u> | |
| | Land Use / Permits / Construction / Closeout | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | Farmington View ES Improvements & Drop Off Improvements | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Land Use / Permits / Construction / Closeout | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | Groner ES Improvements & Playground | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Land Use / Permits / Construction / Closeout | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5 | Jackson ES Improvements | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Land Use / Permits / Construction / Closeout | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6 | North Plains ES Improvements | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Land Use / Permits / Construction / Closeout | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7 | Rosedale ES Improvements | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Land Use / Permits / Construction / Closeout | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 8 | Tobias ES Improvements & Drop Off Improvements | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Land Use / Permits / Construction / Closeout | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 9 | Peter Boscow Improvements | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| - | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | | | - | | | | | | | | |
| | Land Use / Permits / Construction / Closeout | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0 | Miller Education - East Improvements | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0 | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | | | | | | - | | | | | | | | |
| | Land Use / Permits / Construction / Closeout | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | FFE Phase 4 (5 schools) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | _ | | | | | | | | | | | | | | | | | | | | | | | |
| | Construction / Closeout (CHS,GHS,HHS,LHS,MECE) | | | | | | - | | | + | - | | | | | | | | | | | | | | | | | | | ++ |
| | | | + | | | | | | | + | + | | _ | \vdash | | - | | | | | | | + | | | | | | = | + |
| | | | | A = 7 | 1 r | | | | | | | | | | | | | | D | | oia= | | | | | | | De | rmits | |
| | TOTAL BUDGET | | אט | AF1 | I | | | | | | | | | GEI | ΝD | | | | | e-De | sign | | | | | | | | | tru t' |
| | | | | | | | | | | | | | | | | | | | | esign nd U | | | | | | | | | e-Const | |

Project Schedule - 2022 Construction Projects

2017 Capital Improvement Program

DRAFT

12/8/2017

Land Use

Bid-Award

Construction

Closeout

Hillsboro School District 1J

| | PROJECTS | 2020 | | | 2021 | | | | | 2022 | | | | | 2023 | | |
|---|---|-------|----|-----|------|-----|-------|-----|----|------|--------|-------|----|-----|------|-------|---|
| | FROMEOTO | ASOND | JF | MAN | JJ | ASC | ND | JFN | AM | JJ | ASON | I D J | FM | AMJ | JA | S O | Ν |
| 1 | Erro Orobardo ES Improvomento | | | | | | | | | | | | | | | | |
| 1 | Free Orchards ES Improvements | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | |
| • | Land Use / Permits / Construction / Closeout | | | | | | | | | | | | | | | | |
| 2 | Lincoln Street ES Improvements | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | |
| | Land Use / Permits / Construction / Closeout | | | | | | | | | | | | | | | | |
| 3 | Orenco ES Improvements | | | | | | | | | | | | | | | | _ |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | |
| | Land Use / Permits / Construction / Closeout | | | | | | | | | | | | | | | | |
| 4 | Patterson ES Improvements | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | |
| | Land Use / Permits / Construction / Closeout | | | | | | | | | | | | | | | | |
| 5 | Quatama ES Improvements | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | |
| | Land Use / Permits / Construction / Closeout | | | | | | | | | | | | | | | | |
| 6 | Witch Hazel ES Improvements | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | |
| | Land Use / Permits / Construction / Closeout | | | | | | | | | | | | | | | | |
| 7 | South Meadows MS Improvements | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | |
| | Land Use / Permits / Construction / Closeout | | | | | | | | | | | | | | | | |
| 3 | Existing Facilities Building Improvements | | | | | | | | | | | | | | | | |
| - | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | |
| | Permits / Construction / Closeout | | | | | | | | | | | | | | | | |
| 9 | Existing Transportation Building Improvements | | | | | | | | | | | | | | | | |
| 9 | | | | | | | | | | | | | | | | | |
| | Pre-Design / Design / Bid-Award / Pre-Con | | | | | | | | | | | | | | | | |
| | Permits / Construction / Closeout | | | | | | | | | | | | | | | | |
| | | DRAFT | | | | | 1.505 | | | Dro | Design | | | | Pern | nits | _ |
| | TOTAL BUDGET | UKAFI | | | | | LEGE | 0 | | Des | 0 | | | | | Const | |