

CHANGE ORDER

Tetra Tech Architects & Engineers
See Attached NYSED Form FPCOC

PROJECT: (Name & Address)
Wallkill Central School District
Capital Project - Phase 2

Tetra Tech Project No.:
17597-22002

OWNER: (Name & Address)
Wallkill Central School District
1500 Route 208
Wallkill, New York 12589

CONTRACTOR: (Name & Address)
Clean Air Quality, Inc.
161 Brady Avenue
Hawthorne, New York 10532

CONTRACT INFORMATION

Contract For: Mechanical Work (HVAC-1)
Date: March 20, 2024

SED Project Number & Building Name:
62-18-01-06-0-007-019
Wallkill Senior High School

CHANGE ORDER INFORMATION:

Number: HVAC-1-06
Date: October 6, 2025

SED Project Manager:
Wendy Clark

ARCHITECT: (Name & Address)
Tetra Tech Architects & Engineers
Cornell Business & Technology Park
10 Brown Road
Ithaca, New York 14850

CONSTRUCTION MANAGER: (Name & Address)
Barone Construction Group, Inc.
23 New Paltz Road
P.O. Box 876
Highland, New York 12528

The Contract is changed as follows: *(Insert a detailed description of the change.)*

Remove and replace existing corroded ductwork above ceiling to team room/laundry room. Remove and relocate existing gas supply line for dryer.
Replace existing graphite gas valve which was leaking.

The original Contract Sum was	\$2,860,832.00
Net change by previous authorized Change Orders	\$7,775.40
The Contract Sum prior to this Change Order was	\$2,868,607.40
The Contract Sum will be increased by this Change Order in the amount of	\$4,474.00
The new Contract Sum, including this Change Order will be	\$2,873,081.40
The Contract Time will be unchanged.	
The date of Substantial Completion as of this Change Order therefore is as specified.	

The signees below agree and accept the changes to this Contract as outlined by the attached N.Y.S.E.D. Change Order Certification (Form FPCOC).

Not valid until signed by the Architect, Contractor and Owner.

Tetra Tech Architects & Engineers

ARCHITECT (Firm Name)

Barone Construction Group, Inc.

CONSTRUCTION MANAGER (Firm Name)

SIGNATURE

Thomas W. Farlow, Project Manager

PRINTED NAME AND TITLE

SIGNATURE

Joseph Barone, President

PRINTED NAME AND TITLE

DATE

Clean Air Quality, Inc.

CONTRACTOR (Firm Name)

DATE

Wallkill Central School District

OWNER (Firm Name)

SIGNATURE

Perry Cuomo, Director of Construction

PRINTED NAME AND TITLE

SIGNATURE

Brian Devincenzi, Assistant Supt. for Support Services

PRINTED NAME AND TITLE

DATE

DATE

Legal Notice: With the exception of adding signature and signature information, any other modification, addition of language, etc. is strictly prohibited unless authorized and performed by Tetra Tech. Any such unauthorized modifications/additions will be stricken from the official record document. Please contact Tetra Tech with any requests for modification/additions to this document.


THE STATE EDUCATION DEPARTMENT / THE UNIVERSITY OF THE STATE OF NEW YORK

Office of Facilities Planning, 89 Washington Avenue, Room 1060 Education Building Annex, Albany, NY 12234

Tel. (518) 474-3906

Tel. (518) 474-3906

www.p12.nysed.gov/facplan/

CHANGE ORDER CERTIFICATION

Must be attached to back of Change Order

Tt Project No. 17597-22002

Instructions: This CERTIFICATION is required for all change orders submitted to SED

Fill out all three parts completely.

Change Order Number:

HVAC-1-06

Part One - General Information
Provide separate Change Orders for each Project Number

SED Project Number

6	2	1	8	0	1	0	6	0	0	0	7	0	1	9
---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

District BEOS Code

Building Identification Number

Project number

District & Building Name

Wallkill Central School District / Wallkill Senior High School

Type of Project

☒ Reconstruction☐ Addition & Alteration☐ New☐

Project Description

Wallkill Senior High School

Architect / Engineer firm

Tetra Tech Architects & Engineers, 10 Brown Road, Ithaca, New York 14850

name

address

Contact Person

Thomas Farlow, Project Manager, 607-277-7100, thomas.farlow@tetratech.com

name & title

phone number & e-mail

Construction Manager firm

Barone Construction Group, Inc., 23 New Paltz Road, Highland, New York 12528

name

address

Contact Person

Joseph Barone, President, 845-691-2244, joseph.barone@bcgcmgc.com

name & title

phone number & e-mail

District Contact Person

Brian Devincenzi, Asst. Supt. for Support Services, 845-895-7102, bdevincenzi@wallkillcsd.k12.ny.us

name & title

phone number & e-mail

Part Two

Provide the following information for each individual item in the change order:

(Number each item if there is more than one and provide additional sheets as necessary.)

- A. **Requested By** (Who initiated the change request)
- B. **Relationship to Project Scope** (How is this change related to the original project scope)
- C. **Basis of Need** (Describe why the change is needed)
- D. **Description of Work** (Provide a detailed description of the work or services provided in the change order. Provide text, a drawing or both as necessary to demonstrate code compliance and the individual cost of each item.)

A1.	Contractor.	
B1.	Team Room Mechanical upgrades and replacement.	
C1.	It was discovered that the existing duct run from the laundry room was corroded and plugged with lint. This required the entire run of ductwork which was corroded to prevent any further condensation and leaking in the mechanical room. It was also determined that the existing gas supply line for the dryer needed to be relocated, with a gas valve needing replacement.	
D1.	Remove and replace existing corroded ductwork above ceiling to team room/laundry room. Remove and relocate existing gas supply line for dryer. Replace existing graphite gas valve which was leaking.	\$4,474.00
Total		\$4,474.00

CHANGE ORDER CERTIFICATION

Part Three

1

Change order requirements:

- ✓ The scope of the change order must relate to the project scope previously approved.
- ✓ Dollar amounts applied from allowances toward costs associated with the changes must be provided.
- ✓ If the cost of this change order is not within the approved amount as currently established on the SA-4, please provide a Form FP-FI, Request for Revision of Financial Information, with documentation showing the additional authorization of funds.
- ✓ Each change order shall be signed by the president of the board of education, the architect/engineer, and the contractor.

2

Certification of the Superintendent of Schools (District Superintendent if a BOCES project)

The following statements are true and correct to the best of my knowledge and belief:

- The revised total cost is within the authorized appropriation for this project.
- Where any work of this change order requires a type or kind of work that is not included in the original contract documents, the school district's attorney has been contacted to assure conformance with the Opinion of the State Comptroller No. 60-505.

Date

Anthony White, Supt. of Schools

Signature and printed name of the School Superintendent or District Superintendent if a BOCES project

3

Certification of the Architect or Engineer

The following statements are true and correct to the best of my knowledge and belief:

- Work required by this change order is in accordance with applicable sections of the approved contract documents.
- Any plan, sketch, or attachment referenced in this change order is included herein.
- Work required by this change order is in accordance with applicable provisions of the NYS Uniform Fire Prevention and Building Code, State Education Department's building standards, and NYS Department of Labor's Code Rule 56.
- Work required by this change order was designed by an architect or engineer who is currently licensed by the State of New York.
- Work required by this change order that involves asbestos-containing building material (ACBM) was designed by an architect or engineer who is currently licensed by the State of New York and who is appropriately certified as an asbestos designer by the NYS Department of Labor at the time he/she designed the asbestos-related project.

Tetra Tech Architects & Engineers

Architectural / Engineering Firm Name

Date

Thomas W. Farlow

Signature and printed name of the Architect or Engineer

CHANGE ORDER

Tetra Tech Architects & Engineers
See Attached NYSED Form FPCOC

PROJECT: (Name & Address)
Walkill Central School District
Capital Project - Phase 2

Tetra Tech Project No.:
17597-22002

OWNER: (Name & Address)
Walkill Central School District
1500 Route 208
Walkill, New York 12589

CONTRACTOR: (Name & Address)
Clean Air Quality, Inc.
161 Brady Avenue
Hawthorne, New York 10532

CONTRACT INFORMATION

Contract For: Mechanical Work (HVAC-1)
Date: March 20, 2024

SED Project Number & Building Name:
62-18-01-06-0-002-015
John G. Borden Middle School

CHANGE ORDER INFORMATION:

Number: HVAC-1-07
Date: October 6, 2025

SED Project Manager:
Wendy Clark

ARCHITECT: (Name & Address)
Tetra Tech Architects & Engineers
Cornell Business & Technology Park
10 Brown Road
Ithaca, New York 14850

CONSTRUCTION MANAGER: (Name & Address)
Barone Construction Group, Inc.
23 New Paltz Road
P.O. Box 876
Highland, New York 12528

The Contract is changed as follows: *(Insert a detailed description of the change.)*

Provide modified ductwork, cross bracing, and reheat coil selections as indicated on PR-HVAC-1-03.

The original Contract Sum was	\$2,860,832.00
Net change by previous authorized Change Orders	\$12,249.40
The Contract Sum prior to this Change Order was	\$2,873,081.40
The Contract Sum will be increased by this Change Order in the amount of	\$13,339.00
The new Contract Sum, including this Change Order will be	\$2,886,420.40

The Contract Time will be unchanged.

The date of Substantial Completion as of this Change Order therefore is as specified.

The signees below agree and accept the changes to this Contract as outlined by the attached N.Y.S.E.D. Change Order Certification (Form FPCOC).

Not valid until signed by the Architect, Contractor and Owner.

Tetra Tech Architects & Engineers
ARCHITECT (Firm Name)

SIGNATURE

Thomas W. Farlow, Project Manager
PRINTED NAME AND TITLE

DATE

Clean Air Quality, Inc.
CONTRACTOR (Firm Name)

SIGNATURE

Perry Cuomo, Director of Construction
PRINTED NAME AND TITLE

DATE

Barone Construction Group, Inc.
CONSTRUCTION MANAGER (Firm Name)

SIGNATURE

Joseph Barone, President
PRINTED NAME AND TITLE

DATE

Walkill Central School District
OWNER (Firm Name)

SIGNATURE

Brian Devincenzi, Assistant Supt. for Support Services
PRINTED NAME AND TITLE

DATE

Legal Notice: With the exception of adding signature and signature information, any other modification, addition of language, etc. is strictly prohibited unless authorized and performed by Tetra Tech. Any such unauthorized modifications/additions will be stricken from the official record document. Please contact Tetra Tech with any requests for modification/additions to this document.



THE STATE EDUCATION DEPARTMENT / THE UNIVERSITY OF THE STATE OF NEW YORK

Office of Facilities Planning, 89 Washington Avenue, Room 1060 Education Building Annex, Albany, NY 12234

Tel. (518) 474-3906

Tel. (518) 474-3906

www.p12.nysed.gov/facplan/

CHANGE ORDER CERTIFICATIONMust be attached to back of Change Order

Tt Project No. 17597-22002

Instructions: This CERTIFICATION is required for all change orders submitted to SED

Fill out all three parts completely.

Change Order Number:

HVAC-1-07

Part One - General Information**Provide separate Change Orders for each Project Number**

SED Project Number

6	2	1	8	0	1	0	6	0	0	0	2	0	1	5
---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

District BEDS Code

Building Identification Number

Project number

District & Building Name

Wallkill Central School District / John G. Borden Middle School

Type of Project

☒ Reconstruction☐ Addition & Alteration☐ New☐

Project Description

John G. Borden Middle School

Architect / Engineer firm

Tetra Tech Architects & Engineers, 10 Brown Road, Ithaca, New York 14850

name

address

Contact Person

Thomas Farlow, Project Manager, 607-277-7100, thomas.farlow@tetrattech.com

name & title

phone number & e-mail

Construction Manager firm

Barone Construction Group, Inc., 23 New Paltz Road, Highland, New York 12528

name

address

Contact Person

Joseph Barone, President, 845-691-2244, joseph.barone@bcgcmgc.com

name & title

phone number & e-mail

District Contact Person

Brian Devincenzi, Asst. Supt. for Support Services, 845-895-7102, bdevincenzi@wallkillcsd.k12.ny.us

name & title

phone number & e-mail

Part Two

Provide the following information for each individual item in the change order:

(Number each item if there is more than one and provide additional sheets as necessary.)

- A. **Requested By** (Who initiated the change request)
- B. **Relationship to Project Scope** (How is this change related to the original project scope)
- C. **Basis of Need** (Describe why the change is needed)
- D. **Description of Work** (Provide a detailed description of the work or services provided in the change order. Provide text, a drawing or both as necessary to demonstrate code compliance and the individual cost of each item.)

A1.	Contractor.	
B1.	RTU-B-2.	
C1.	It was discovered that the duct drop for RTU-D-2 did not fit between the existing trusses. The contractor needed to modify ductwork to unit as indicated on PR-HVAC-1-03 in order to accommodate this existing opening. It was also determined that RHC-B-147, 148 and 171 needed to be modified, as well as the cross bracing above the ceiling.	
D1.	Provide modified ductwork, cross bracing, and reheat coil selections as indicated on PR-HVAC-1-03.	\$13,339.00
Total		\$13,339.00

CHANGE ORDER CERTIFICATION

Part Three

1

Change order requirements:

- ✓ The scope of the change order must relate to the project scope previously approved.
- ✓ Dollar amounts applied from allowances toward costs associated with the changes must be provided.
- ✓ If the cost of this change order is not within the approved amount as currently established on the SA-4, please provide a Form FP-FI, Request for Revision of Financial Information, with documentation showing the additional authorization of funds.
- ✓ Each change order shall be signed by the president of the board of education, the architect/engineer, and the contractor.

2

Certification of the Superintendent of Schools (District Superintendent if a BOCES project)

The following statements are true and correct to the best of my knowledge and belief:

- The revised total cost is within the authorized appropriation for this project.
- Where any work of this change order requires a type or kind of work that is not included in the original contract documents, the school district's attorney has been contacted to assure conformance with the Opinion of the State Comptroller No. 60-505.

Date

Anthony White, Supt. of Schools

Signature and printed name of the School Superintendent or District Superintendent if a BOCES project

3

Certification of the Architect or Engineer

The following statements are true and correct to the best of my knowledge and belief:

- Work required by this change order is in accordance with applicable sections of the approved contract documents.
- Any plan, sketch, or attachment referenced in this change order is included herein.
- Work required by this change order is in accordance with applicable provisions of the NYS Uniform Fire Prevention and Building Code, State Education Department's building standards, and NYS Department of Labor's Code Rule 56.
- Work required by this change order was designed by an architect or engineer who is currently licensed by the State of New York.
- Work required by this change order that involves asbestos-containing building material (ACBM) was designed by an architect or engineer who is currently licensed by the State of New York and who is appropriately certified as an asbestos designer by the NYS Department of Labor at the time he/she designed the asbestos-related project.

Tetra Tech Architects & Engineers

Architectural / Engineering Firm Name

Date

Thomas W. Farlow

Signature and printed name of the Architect or Engineer

CHANGE ORDER

Tetra Tech Architects & Engineers
See Attached NYSED Form FPCOC

PROJECT: (Name & Address)
Wallkill Central School District
Capital Project - Phase 2

Tetra Tech Project No.:
17597-22002

OWNER: (Name & Address)
Wallkill Central School District
1500 Route 208
Wallkill, New York 12589

CONTRACTOR: (Name & Address)
Clean Air Quality, Inc.
161 Brady Avenue
Hawthorne, New York 10532

CONTRACT INFORMATION

Contract For: Mechanical Work (HVAC-1)
Date: March 20, 2024

SED Project Number & Building Name:
62-18-01-06-0-007-019
Wallkill Senior High School

CHANGE ORDER INFORMATION:

Number: HVAC-1-08
Date: October 9, 2025

SED Project Manager:
Wendy Clark

ARCHITECT: (Name & Address)
Tetra Tech Architects & Engineers
Cornell Business & Technology Park
10 Brown Road
Ithaca, New York 14850

CONSTRUCTION MANAGER: (Name & Address)
Barone Construction Group, Inc.
23 New Paltz Road
P.O. Box 876
Highland, New York 12528

The Contract is changed as follows: *(Insert a detailed description of the change.)*

Remove and replace existing wall shower valve. Modify existing piping to allow for new shower wall tile to be installed.

The original Contract Sum was	\$2,860,832.00
Net change by previous authorized Change Orders	\$25,588.40
The Contract Sum prior to this Change Order was	\$2,886,420.40
The Contract Sum will be increased by this Change Order in the amount of	\$1,490.40
The new Contract Sum, including this Change Order will be	\$2,887,910.80
The Contract Time will be unchanged.	
The date of Substantial Completion as of this Change Order therefore is as specified.	

The signees below agree and accept the changes to this Contract as outlined by the attached N.Y.S.E.D. Change Order Certification (Form FPCOC).

Not valid until signed by the Architect, Contractor and Owner.

Tetra Tech Architects & Engineers

ARCHITECT (Firm Name)

SIGNATURE

Thomas W. Farlow, Project Manager

PRINTED NAME AND TITLE

DATE

Clean Air Quality, Inc.

CONTRACTOR (Firm Name)

SIGNATURE

Perry Cuomo, Director of Construction

PRINTED NAME AND TITLE

DATE

Barone Construction Group, Inc.

CONSTRUCTION MANAGER (Firm Name)

SIGNATURE

Joseph Barone, President

PRINTED NAME AND TITLE

DATE

Wallkill Central School District

OWNER (Firm Name)

SIGNATURE

Brian Devincenzi, Assistant Supt. for Support Services

PRINTED NAME AND TITLE

DATE

Legal Notice: With the exception of adding signature and signature information, any other modification, addition of language, etc. is strictly prohibited unless authorized and performed by Tetra Tech. Any such unauthorized modifications/additions will be stricken from the official record document. Please contact Tetra Tech with any requests for modification/additions to this document.


THE STATE EDUCATION DEPARTMENT / THE UNIVERSITY OF THE STATE OF NEW YORK

Office of Facilities Planning, 89 Washington Avenue, Room 1060 Education Building Annex, Albany, NY 12234

Tel. (518) 474-3906

Tel. (518) 474-3906

www.p12.nysed.gov/facplan/

CHANGE ORDER CERTIFICATION

Must be attached to back of Change Order

Tt Project No. 17597-22002

Instructions: This CERTIFICATION is required for all change orders submitted to SED
Fill out all three parts completely.

Change Order Number:

HVAC-1-08

Part One - General Information
Provide separate Change Orders for each Project Number

SED Project Number

6	2	1	8	0	1	0	6	0	0	0	7	0	1	9
---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

District BEDS Code

Building Identification Number

Project number

District & Building Name

Wallkill Central School District / Wallkill Senior High School

Type of Project

☒ Reconstruction☐ Addition & Alteration☐ New☐

Project Description

Wallkill Central School District - Phase 2

Architect / Engineer firm

Tetra Tech Architects & Engineers, 10 Brown Road, Ithaca, New York 14850

name

address

Contact Person

Thomas Farlow, Project Manager, 607-277-7100, thomas.farlow@tetrattech.com

name & title

phone number & e-mail

Construction Manager firm

Barone Construction Group, Inc., 23 New Paltz Road, Highland, New York 12528

name

address

Contact Person

Joseph Barone, President, 845-691-2244, joseph.barone@bcgcmgc.com

name & title

phone number & e-mail

District Contact Person

Brian Devincenzi, Asst. Supt. for Support Services, 845-895-7102, bdevincenzi@wallkillcsd.k12.ny.us

name & title

phone number & e-mail

Part Two
Provide the following information for each individual item in the change order:

(Number each item if there is more than one and provide additional sheets as necessary.)

- A. **Requested By** (Who initiated the change request)
 B. **Relationship to Project Scope** (How is this change related to the original project scope)
 C. **Basis of Need** (Describe why the change is needed)
 D. **Description of Work** (Provide a detailed description of the work or services provided in the change order. Provide text, a drawing or both as necessary to demonstrate code compliance and the individual cost of each item.)

A1.	Contractor.	
B1.	New Wall Tile in Boys Coaches Office.	
C1.	Existing shower valve body needed to be replaced to allow for GC to finish tiling shower wall.	
D1.	Remove and replace existing wall shower valve. Modify existing piping to allow for new shower wall tile to be installed.	\$1,490.40
Total		\$1,490.40

CHANGE ORDER CERTIFICATION

Part Three

1

Change order requirements:

- ✓ The scope of the change order must relate to the project scope previously approved.
- ✓ Dollar amounts applied from allowances toward costs associated with the changes must be provided.
- ✓ If the cost of this change order is not within the approved amount as currently established on the SA-4, please provide a Form FP-FI, Request for Revision of Financial Information, with documentation showing the additional authorization of funds.
- ✓ Each change order shall be signed by the president of the board of education, the architect/engineer, and the contractor.

2

Certification of the Superintendent of Schools (District Superintendent if a BOCES project)

The following statements are true and correct to the best of my knowledge and belief:

- The revised total cost is within the authorized appropriation for this project.
- Where any work of this change order requires a type or kind of work that is not included in the original contract documents, the school district's attorney has been contacted to assure conformance with the Opinion of the State Comptroller No. 60-505.

Date

Anthony White, Supt. of Schools

Signature and printed name of the School Superintendent or District Superintendent if a BOCES project

3

Certification of the Architect or Engineer

The following statements are true and correct to the best of my knowledge and belief:

- Work required by this change order is in accordance with applicable sections of the approved contract documents.
- Any plan, sketch, or attachment referenced in this change order is included herein.
- Work required by this change order is in accordance with applicable provisions of the NYS Uniform Fire Prevention and Building Code, State Education Department's building standards, and NYS Department of Labor's Code Rule 56.
- Work required by this change order was designed by an architect or engineer who is currently licensed by the State of New York.
- Work required by this change order that involves asbestos-containing building material (ACBM) was designed by an architect or engineer who is currently licensed by the State of New York and who is appropriately certified as an asbestos designer by the NYS Department of Labor at the time he/she designed the asbestos-related project.

Date

Tetra Tech Architects & Engineers

Architectural / Engineering Firm Name

Thomas W. Farlow

Signature and printed name of the Architect or Engineer

CHANGE ORDER

Tetra Tech Architects & Engineers
See Attached NYSED Form FPCOC

PROJECT: (Name & Address)
Wallkill Central School District
Capital Project - Phase 2

Tetra Tech Project No.:
17597-22002

OWNER: (Name & Address)
Wallkill Central School District
1500 Route 208
Wallkill, New York 12589

CONTRACTOR: (Name & Address)
Clean Air Quality, Inc.
161 Brady Avenue
Hawthorne, New York 10532

CONTRACT INFORMATION

Contract For: Mechanical Work (HVAC-1)
Date: March 20, 2024

SED Project Number & Building Name:
62-18-01-06-0-007-019
Wallkill Senior High School

CHANGE ORDER INFORMATION:

Number: HVAC-1-09
Date: October 9, 2025

SED Project Manager:
Wendy Clark

ARCHITECT: (Name & Address)
Tetra Tech Architects & Engineers
Cornell Business & Technology Park
10 Brown Road
Ithaca, New York 14850

CONSTRUCTION MANAGER: (Name & Address)
Barone Construction Group, Inc.
23 New Paltz Road
P.O. Box 876
Highland, New York 12528

The Contract is changed as follows: *(Insert a detailed description of the change.)*

Drain down existing HW system, replace corroded HW piping, and refill system.

The original Contract Sum was	\$2,860,832.00
Net change by previous authorized Change Orders	\$27,078.80
The Contract Sum prior to this Change Order was	\$2,887,910.80
The Contract Sum will be increased by this Change Order in the amount of	\$4,298.70
The new Contract Sum, including this Change Order will be	\$2,892,209.50
The Contract Time will be unchanged.	
The date of Substantial Completion as of this Change Order therefore is as specified.	

The signees below agree and accept the changes to this Contract as outlined by the attached N.Y.S.E.D. Change Order Certification (Form FPCOC).

Not valid until signed by the Architect, Contractor and Owner.

Tetra Tech Architects & Engineers

ARCHITECT (Firm Name)

Barone Construction Group, Inc.

CONSTRUCTION MANAGER (Firm Name)

SIGNATURE

Thomas W. Farlow, Project Manager

PRINTED NAME AND TITLE

SIGNATURE

Joseph Barone, President

PRINTED NAME AND TITLE

DATE

Clean Air Quality, Inc.

CONTRACTOR (Firm Name)

DATE

Wallkill Central School District

OWNER (Firm Name)

SIGNATURE

Perry Cuomo, Director of Construction

PRINTED NAME AND TITLE

SIGNATURE

Brian Devincenzi, Assistant Supt. for Support Services

PRINTED NAME AND TITLE

DATE

DATE

Legal Notice: With the exception of adding signature and signature information, any other modification, addition of language, etc. is strictly prohibited unless authorized and performed by Tetra Tech. Any such unauthorized modifications/additions will be stricken from the official record document. Please contact Tetra Tech with any requests for modification/additions to this document.


THE STATE EDUCATION DEPARTMENT / THE UNIVERSITY OF THE STATE OF NEW YORK

Office of Facilities Planning, 89 Washington Avenue, Room 1060 Education Building Annex, Albany, NY 12234

Tel. (518) 474-3906

Tel. (518) 474-3906

www.p12.nysed.gov/facplan/

CHANGE ORDER CERTIFICATION

Must be attached to back of Change Order

Tt Project No. 17597-22002

Instructions: This CERTIFICATION is required for all change orders submitted to SED

Fill out all three parts completely.

Change Order Number:

HVAC-1-09

Part One - General Information
Provide separate Change Orders for each Project Number

SED Project Number

6	2	1	8	0	1	0	6	0	0	0	7	0	1	9
---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

District BEDS Code

Building Identification Number

Project number

District & Building Name

Wallkill Central School District / Wallkill Senior High School

Type of Project

☒ Reconstruction☐ Addition & Alteration☐ New☐

Project Description

Wallkill Central School District - Phase 2

Architect / Engineer firm

Tetra Tech Architects & Engineers, 10 Brown Road, Ithaca, New York 14850

name

address

Contact Person

Thomas Farlow, Project Manager, 607-277-7100, thomas.farlow@tetrattech.com

name & title

phone number & e-mail

Construction Manager firm

Barone Construction Group, Inc., 23 New Paltz Road, Highland, New York 12528

name

address

Contact Person

Joseph Barone, President, 845-691-2244, joseph.barone@bcgcmgc.com

name & title

phone number & e-mail

District Contact Person

Brian Devincenzi, Asst. Supt. for Support Services, 845-895-7102, bdevincenzi@wallkillcsd.k12.ny.us

name & title

phone number & e-mail

Part Two

Provide the following information for each individual item in the change order:

(Number each item if there is more than one and provide additional sheets as necessary.)

- A. Requested By (Who initiated the change request)
- B. Relationship to Project Scope (How is this change related to the original project scope)
- C. Basis of Need (Describe why the change is needed)
- D. Description of Work (Provide a detailed description of the work or services provided in the change order. Provide text, a drawing or both as necessary to demonstrate code compliance and the individual cost of each item.)

- | | | |
|-----|---|------------|
| A1. | Contractor. | |
| B1. | Ceiling Replacement in Corridor North of Gym. | |
| C1. | It was discovered that the existing 2" HW piping above the ceiling was severely corroded and needed to be replaced. | |
| D1. | Drain down existing HW system, replace corroded HW piping, and refill system. | \$4,298.70 |

Total \$4,298.70

CHANGE ORDER CERTIFICATION

Part Three

1

Change order requirements:

- ✓ The scope of the change order must relate to the project scope previously approved.
- ✓ Dollar amounts applied from allowances toward costs associated with the changes must be provided.
- ✓ If the cost of this change order is not within the approved amount as currently established on the SA-4, please provide a Form FP-FI, Request for Revision of Financial Information, with documentation showing the additional authorization of funds.
- ✓ Each change order shall be signed by the president of the board of education, the architect/engineer, and the contractor.

2

Certification of the Superintendent of Schools (District Superintendent if a BOCES project)

The following statements are true and correct to the best of my knowledge and belief:

- The revised total cost is within the authorized appropriation for this project.
- Where any work of this change order requires a type or kind of work that is not included in the original contract documents, the school district's attorney has been contacted to assure conformance with the Opinion of the State Comptroller No. 60-505.

Date

Anthony White, Supt. of Schools

Signature and printed name of the School Superintendent or District Superintendent if a BOCES project

3

Certification of the Architect or Engineer

The following statements are true and correct to the best of my knowledge and belief:

- Work required by this change order is in accordance with applicable sections of the approved contract documents.
- Any plan, sketch, or attachment referenced in this change order is included herein.
- Work required by this change order is in accordance with applicable provisions of the NYS Uniform Fire Prevention and Building Code, State Education Department's building standards, and NYS Department of Labor's Code Rule 56.
- Work required by this change order was designed by an architect or engineer who is currently licensed by the State of New York.
- Work required by this change order that involves asbestos-containing building material (ACBM) was designed by an architect or engineer who is currently licensed by the State of New York and who is appropriately certified as an asbestos designer by the NYS Department of Labor at the time he/she designed the asbestos-related project.

Tetra Tech Architects & Engineers

Architectural / Engineering Firm Name

Date

Thomas W. Farlow

Signature and printed name of the Architect or Engineer

CHANGE ORDER

Tetra Tech Architects & Engineers
See Attached NYSED Form FPCOC

PROJECT: (Name & Address)
Wallkill Central School District
Capital Project - Phase 2

Tetra Tech Project No.:
17597-22002

OWNER: (Name & Address)
Wallkill Central School District
1500 Route 208
Wallkill, New York 12589

CONTRACTOR: (Name & Address)
Clean Air Quality, Inc.
161 Brady Avenue
Hawthorne, New York 10532

CONTRACT INFORMATION

Contract For: Mechanical Work (HVAC-1)
Date: March 20, 2024

SED Project Number & Building Name:
62-18-01-06-0-007-019
Wallkill Senior High School

CHANGE ORDER INFORMATION:

Number: HVAC-1-10
Date: October 9, 2025

SED Project Manager:
Wendy Clark

ARCHITECT: (Name & Address)
Tetra Tech Architects & Engineers
Cornell Business & Technology Park
10 Brown Road
Ithaca, New York 14850

CONSTRUCTION MANAGER: (Name & Address)
Barone Construction Group, Inc.
23 New Paltz Road
P.O. Box 876
Highland, New York 12528

The Contract is changed as follows: *(Insert a detailed description of the change.)*

Provide (1) curb adapter for RTU-A-1, as well as necessary duct transitions to allow for new steel installation. Provide (1) curb cap for RTU-A-2 and modify existing ductwork.

The original Contract Sum was	\$2,860,832.00
Net change by previous authorized Change Orders	\$31,377.50
The Contract Sum prior to this Change Order was	\$2,892,209.50
The Contract Sum will be increased by this Change Order in the amount of	\$26,041.75
The new Contract Sum, including this Change Order will be	\$2,918,251.25
The Contract Time will be unchanged.	
The date of Substantial Completion as of this Change Order therefore is as specified.	

The signees below agree and accept the changes to this Contract as outlined by the attached N.Y.S.E.D. Change Order Certification (Form FPCOC).

Not valid until signed by the Architect, Contractor and Owner.

Tetra Tech Architects & Engineers

ARCHITECT (Firm Name)

Barone Construction Group, Inc.

CONSTRUCTION MANAGER (Firm Name)

SIGNATURE

Thomas W. Farlow, Project Manager

PRINTED NAME AND TITLE

SIGNATURE

Joseph Barone, President

PRINTED NAME AND TITLE

DATE

Clean Air Quality, Inc.

CONTRACTOR (Firm Name)

DATE

Wallkill Central School District

OWNER (Firm Name)

SIGNATURE

Perry Cuomo, Director of Construction

PRINTED NAME AND TITLE

SIGNATURE

Brian Devincenzi, Assistant Supt. for Support Services

PRINTED NAME AND TITLE

DATE

DATE

Legal Notice: With the exception of adding signature and signature information, any other modification, addition of language, etc. is strictly prohibited unless authorized and performed by Tetra Tech. Any such unauthorized modifications/additions will be stricken from the official record document. Please contact Tetra Tech with any requests for modification/additions to this document.


THE STATE EDUCATION DEPARTMENT / THE UNIVERSITY OF THE STATE OF NEW YORK

Office of Facilities Planning, 89 Washington Avenue, Room 1060 Education Building Annex, Albany, NY 12234

Tel. (518) 474-3906

Tel. (518) 474-3906

www.p12.nysed.gov/facplan/

CHANGE ORDER CERTIFICATION

Must be attached to back of Change Order

Tt Project No. 17597-22002

Instructions: This CERTIFICATION is required for all change orders submitted to SED

Fill out all three parts completely.

Change Order Number:

HVAC-1-10

Part One - General Information
Provide separate Change Orders for each Project Number

SED Project Number

6	2	1	8	0	1	0	6	0	0	0	7	0	1	9
---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

District BEDS Code

Building Identification Number

Project number

District & Building Name

Wallkill Central School District / Wallkill Senior High School

Type of Project

☒ Reconstruction☐ Addition & Alteration☐ New☐

Project Description

Wallkill Central School District - Phase 2

Architect / Engineer firm

Tetra Tech Architects & Engineers, 10 Brown Road, Ithaca, New York 14850

name

address

Contact Person

Thomas Farlow, Project Manager, 607-277-7100, thomas.farlow@tetrattech.com

name & title

phone number & e-mail

Construction Manager firm

Barone Construction Group, Inc., 23 New Paltz Road, Highland, New York 12528

name

address

Contact Person

Joseph Barone, President, 845-691-2244, joseph.barone@bcgcmgc.com

name & title

phone number & e-mail

District Contact Person

Brian Devincenzi, Asst. Supt. for Support Services, 845-895-7102, bdevincenzi@wallkillcsd.k12.ny.us

name & title

phone number & e-mail

Part Two

Provide the following information for each individual item in the change order:

(Number each item if there is more than one and provide additional sheets as necessary.)

- A. **Requested By** (Who initiated the change request)
- B. **Relationship to Project Scope** (How is this change related to the original project scope)
- C. **Basis of Need** (Describe why the change is needed)
- D. **Description of Work** (Provide a detailed description of the work or services provided in the change order. Provide text, a drawing or both as necessary to demonstrate code compliance and the individual cost of each item.)

- | | | |
|-----|---|-------------|
| A1. | Contractor. | |
| B1. | Structural Steel for new HVAC equipment RTU A-1 and A-2. | |
| C1. | In lieu of installing steel support above ceilings, due to discovered condition of existing electrical piping, ductwork and asbestos containing ceiling in Security Office 102 and adjacent corridor, steel support dunnage was provided on roof for RTU A-1 and A-2. Previously installed roof curbs were modified to accommodate this change. | |
| D1. | Provide (1) curb adapter for RTU-A-1, as well as necessary duct transitions to allow for new steel installation. Provide (1) curb cap for RTU-A-2 and modify existing ductwork. | \$26,041.75 |

Total \$26,041.75

CHANGE ORDER CERTIFICATION

Part Three

1

Change order requirements:

- ✓ The scope of the change order must relate to the project scope previously approved.
- ✓ Dollar amounts applied from allowances toward costs associated with the changes must be provided.
- ✓ If the cost of this change order is not within the approved amount as currently established on the SA-4, please provide a Form FP-FI, Request for Revision of Financial Information, with documentation showing the additional authorization of funds.
- ✓ Each change order shall be signed by the president of the board of education, the architect/engineer, and the contractor.

2

Certification of the Superintendent of Schools (District Superintendent if a BOCES project)

The following statements are true and correct to the best of my knowledge and belief:

- The revised total cost is within the authorized appropriation for this project.
- Where any work of this change order requires a type or kind of work that is not included in the original contract documents, the school district's attorney has been contacted to assure conformance with the Opinion of the State Comptroller No. 60-505.

Date

Anthony White, Supt. of Schools

Signature and printed name of the School Superintendent or District Superintendent if a BOCES project

3

Certification of the Architect or Engineer

The following statements are true and correct to the best of my knowledge and belief:

- Work required by this change order is in accordance with applicable sections of the approved contract documents.
- Any plan, sketch, or attachment referenced in this change order is included herein.
- Work required by this change order is in accordance with applicable provisions of the NYS Uniform Fire Prevention and Building Code, State Education Department's building standards, and NYS Department of Labor's Code Rule 56.
- Work required by this change order was designed by an architect or engineer who is currently licensed by the State of New York.
- Work required by this change order that involves asbestos-containing building material (ACBM) was designed by an architect or engineer who is currently licensed by the State of New York and who is appropriately certified as an asbestos designer by the NYS Department of Labor at the time he/she designed the asbestos-related project.

Date

Tetra Tech Architects & Engineers

Architectural / Engineering Firm Name

Thomas W. Farlow

Signature and printed name of the Architect or Engineer

CHANGE ORDER

Tetra Tech Architects & Engineers
See Attached NYSED Form FPCOC

PROJECT: (Name & Address)
Wallkill Central School District
Capital Project - Phase 2

Tetra Tech Project No.:
17597-22002

OWNER: (Name & Address)
Wallkill Central School District
1500 Route 208
Wallkill, New York 12589

CONTRACTOR: (Name & Address)
Clean Air Quality, Inc.
161 Brady Avenue
Hawthorne, New York 10532

CONTRACT INFORMATION

Contract For: Mechanical Work (HVAC-1)
Date: March 20, 2024

SED Project Number & Building Name:
62-18-01-06-0-007-019
Wallkill Senior High School

CHANGE ORDER INFORMATION:

Number: HVAC-1-11
Date: October 9, 2025

SED Project Manager:
Wendy Clark

ARCHITECT: (Name & Address)
Tetra Tech Architects & Engineers
Cornell Business & Technology Park
10 Brown Road
Ithaca, New York 14850

CONSTRUCTION MANAGER: (Name & Address)
Barone Construction Group, Inc.
23 New Paltz Road
P.O. Box 876
Highland, New York 12528

The Contract is changed as follows: *(Insert a detailed description of the change.)*

Provide new exhaust / transfer grilles and registers as directed and agreed upon with CM and the District. Remove existing prior to replacement.

The original Contract Sum was	\$2,860,832.00
Net change by previous authorized Change Orders	\$57,419.25
The Contract Sum prior to this Change Order was	\$2,918,251.25
The Contract Sum will be increased by this Change Order in the amount of	\$10,284.45
The new Contract Sum, including this Change Order will be	\$2,928,535.70
The Contract Time will be unchanged.	
The date of Substantial Completion as of this Change Order therefore is as specified.	

The signees below agree and accept the changes to this Contract as outlined by the attached N.Y.S.E.D. Change Order Certification (Form FPCOC).

Not valid until signed by the Architect, Contractor and Owner.

Tetra Tech Architects & Engineers

ARCHITECT (Firm Name)

Barone Construction Group, Inc.

CONSTRUCTION MANAGER (Firm Name)

SIGNATURE

Thomas W. Farlow, Project Manager

PRINTED NAME AND TITLE

SIGNATURE

Joseph Barone, President

PRINTED NAME AND TITLE

DATE

Clean Air Quality, Inc.

CONTRACTOR (Firm Name)

DATE

Wallkill Central School District

OWNER (Firm Name)

SIGNATURE

Perry Cuomo, Director of Construction

PRINTED NAME AND TITLE

SIGNATURE

Brian Devincenzi, Assistant Supt. for Support Services

PRINTED NAME AND TITLE

DATE

DATE

Legal Notice: With the exception of adding signature and signature information, any other modification, addition of language, etc. is strictly prohibited unless authorized and performed by Tetra Tech. Any such unauthorized modifications/additions will be stricken from the official record document. Please contact Tetra Tech with any requests for modification/additions to this document.


THE STATE EDUCATION DEPARTMENT / THE UNIVERSITY OF THE STATE OF NEW YORK

Office of Facilities Planning, 89 Washington Avenue, Room 1060 Education Building Annex, Albany, NY 12234
 Tel. (518) 474-3906
 Tel. (518) 474-3906
www.p12.nysed.gov/facplan/

CHANGE ORDER CERTIFICATION

Must be attached to back of Change Order

Tt Project No. 17597-22002

Instructions: This CERTIFICATION is required for all change orders submitted to SED

Fill out all three parts completely.

Change Order Number:

HVAC-1-11

Part One - General Information

Provide separate Change Orders for each Project Number

SED Project Number

6	2	1	8	0	1	0	6	0	0	0	7	0	1	9
---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

District BEDS Code

Building Identification Number

Project number

District & Building Name

Wallkill Central School District / Wallkill Senior High School

Type of Project

☒ Reconstruction

☐ Addition & Alteration

☐ New

☐

Project Description

Wallkill Central School District - Phase 2

Architect / Engineer firm

Tetra Tech Architects & Engineers, 10 Brown Road, Ithaca, New York 14850

name

address

Contact Person

Thomas Farlow, Project Manager, 607-277-7100, thomas.farlow@tetrattech.com

name & title

phone number & e-mail

Construction Manager firm

Barone Construction Group, Inc., 23 New Paltz Road, Highland, New York 12528

name

address

Contact Person

Joseph Barone, President, 845-691-2244, joseph.barone@bcgcmgc.com

name & title

phone number & e-mail

District Contact Person

Brian Devincenzi, Asst. Supt. for Support Services, 845-895-7102, bdevincenzi@wallkillcsd.k12.ny.us

name & title

phone number & e-mail

Part Two

Provide the following information for each individual item in the change order:

(Number each item if there is more than one and provide additional sheets as necessary.)

- A. Requested By (Who initiated the change request)
- B. Relationship to Project Scope (How is this change related to the original project scope)
- C. Basis of Need (Describe why the change is needed)
- D. Description of Work (Provide a detailed description of the work or services provided in the change order. Provide text, a drawing or both as necessary to demonstrate code compliance and the individual cost of each item.)

- | | | |
|-----|---|-------------|
| A1. | Owner. | |
| B1. | Mechanical Grille and Register Replacement. | |
| C1. | District requested replacement of grilles and registers in Rooms 116C, 123, 124, 138, 139, 136, 140, 141, 1st and second floor corridors, and Library Vestibule, as indicated on the enclosed document. | |
| D1. | Provide new exhaust / transfer grilles and registers as directed and agreed upon with CM and the District. Remove existing prior to replacement. | \$10,284.45 |

Total \$10,284.45

CHANGE ORDER CERTIFICATION

Part Three

1

Change order requirements:

- ✓ The scope of the change order must relate to the project scope previously approved.
- ✓ Dollar amounts applied from allowances toward costs associated with the changes must be provided.
- ✓ If the cost of this change order is not within the approved amount as currently established on the SA-4, please provide a Form FP-FI, Request for Revision of Financial Information, with documentation showing the additional authorization of funds.
- ✓ Each change order shall be signed by the president of the board of education, the architect/engineer, and the contractor.

2

Certification of the Superintendent of Schools (District Superintendent if a BOCES project)

The following statements are true and correct to the best of my knowledge and belief:

- The revised total cost is within the authorized appropriation for this project.
- Where any work of this change order requires a type or kind of work that is not included in the original contract documents, the school district's attorney has been contacted to assure conformance with the Opinion of the State Comptroller No. 60-505.

Date

Anthony White, Supt. of Schools

Signature and printed name of the School Superintendent or District Superintendent if a BOCES project

3

Certification of the Architect or Engineer

The following statements are true and correct to the best of my knowledge and belief:

- Work required by this change order is in accordance with applicable sections of the approved contract documents.
- Any plan, sketch, or attachment referenced in this change order is included herein.
- Work required by this change order is in accordance with applicable provisions of the NYS Uniform Fire Prevention and Building Code, State Education Department's building standards, and NYS Department of Labor's Code Rule 56.
- Work required by this change order was designed by an architect or engineer who is currently licensed by the State of New York.
- Work required by this change order that involves asbestos-containing building material (ACBM) was designed by an architect or engineer who is currently licensed by the State of New York and who is appropriately certified as an asbestos designer by the NYS Department of Labor at the time he/she designed the asbestos-related project.

Tetra Tech Architects & Engineers

Architectural / Engineering Firm Name

Date

Thomas W. Farlow

Signature and printed name of the Architect or Engineer

CHANGE ORDER

Tetra Tech Architects & Engineers
See Attached NYSED Form FPCOC

PROJECT: (Name & Address)
Wallkill Central School District
Capital Project - Phase 2

Tetra Tech Project No.:
17597-22002

OWNER: (Name & Address)
Wallkill Central School District
1500 Route 208
Wallkill, New York 12589

CONTRACTOR: (Name & Address)
Clean Air Quality, Inc.
161 Brady Avenue
Hawthorne, New York 10532

CONTRACT INFORMATION

Contract For: Mechanical Work (HVAC-1)
Date: March 20, 2024

SED Project Number & Building Name:
62-18-01-06-0-007-019
Wallkill Senior High School

CHANGE ORDER INFORMATION:

Number: HVAC-1-12
Date: October 9, 2025

SED Project Manager:
Wendy Clark

ARCHITECT: (Name & Address)
Tetra Tech Architects & Engineers
Cornell Business & Technology Park
10 Brown Road
Ithaca, New York 14850

CONSTRUCTION MANAGER: (Name & Address)
Barone Construction Group, Inc.
23 New Paltz Road
P.O. Box 876
Highland, New York 12528

The Contract is changed as follows: *(Insert a detailed description of the change.)*

Provide roof curb adapter for RTU-A-5 per contract documents.

The original Contract Sum was	<u>\$2,860,832.00</u>
Net change by previous authorized Change Orders	<u>\$67,703.70</u>
The Contract Sum prior to this Change Order was	<u>\$2,928,535.70</u>
The Contract Sum will be increased by this Change Order in the amount of	<u>\$2,116.00</u>
The new Contract Sum, including this Change Order will be	<u>\$2,930,651.70</u>
The Contract Time will be unchanged.	
The date of Substantial Completion as of this Change Order therefore is as specified.	

The signees below agree and accept the changes to this Contract as outlined by the attached N.Y.S.E.D. Change Order Certification (Form FPCOC).

Not valid until signed by the Architect, Contractor and Owner.

Tetra Tech Architects & Engineers

ARCHITECT (Firm Name)

Barone Construction Group, Inc.

CONSTRUCTION MANAGER (Firm Name)

SIGNATURE

Thomas W. Farlow, Project Manager

PRINTED NAME AND TITLE

SIGNATURE

Joseph Barone, President

PRINTED NAME AND TITLE

DATE

Clean Air Quality, Inc.

CONTRACTOR (Firm Name)

DATE

Wallkill Central School District

OWNER (Firm Name)

SIGNATURE

Perry Cuomo, Director of Construction

PRINTED NAME AND TITLE

SIGNATURE

Brian Devincenzi, Assistant Supt. for Support Services

PRINTED NAME AND TITLE

DATE

DATE

Legal Notice: With the exception of adding signature and signature information, any other modification, addition of language, etc. is strictly prohibited unless authorized and performed by Tetra Tech. Any such unauthorized modifications/additions will be stricken from the official record document. Please contact Tetra Tech with any requests for modification/additions to this document.


THE STATE EDUCATION DEPARTMENT / THE UNIVERSITY OF THE STATE OF NEW YORK

Office of Facilities Planning, 89 Washington Avenue, Room 1060 Education Building Annex, Albany, NY 12234

Tel. (518) 474-3906

Tel. (518) 474-3906

www.p12.nysed.gov/facplan/

CHANGE ORDER CERTIFICATION

Must be attached to back of Change Order

Tt Project No. 17597-22002

Instructions: This CERTIFICATION is required for all change orders submitted to SED

Fill out all three parts completely.

Change Order Number:

HVAC-1-12

Part One - General Information
Provide separate Change Orders for each Project Number

SED Project Number

6	2	1	8	0	1	0	6	0	0	0	7	0	1	9
---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

District BEDS Code

Building Identification Number

Project number

District & Building Name

Wallkill Central School District / Wallkill Senior High School

Type of Project

☒ Reconstruction☐ Addition & Alteration☐ New☐

Project Description

Wallkill Central School District - Phase 2

Architect / Engineer firm

Tetra Tech Architects & Engineers, 10 Brown Road, Ithaca, New York 14850

name

address

Contact Person

Thomas Farlow, Project Manager, 607-277-7100, thomas.farlow@tetrattech.com

name & title

phone number & e-mail

Construction Manager firm

Barone Construction Group, Inc., 23 New Paltz Road, Highland, New York 12528

name

address

Contact Person

Joseph Barone, President, 845-691-2244, joseph.barone@bcgcmgmc.com

name & title

phone number & e-mail

District Contact Person

Brian Devincenzi, Asst. Supt. for Support Services, 845-895-7102, bdevincenzi@wallkillcsd.k12.ny.us

name & title

phone number & e-mail

Part Two

Provide the following information for each individual item in the change order:

(Number each item if there is more than one and provide additional sheets as necessary.)

- A. **Requested By** (Who initiated the change request)
- B. **Relationship to Project Scope** (How is this change related to the original project scope)
- C. **Basis of Need** (Describe why the change is needed)
- D. **Description of Work** (Provide a detailed description of the work or services provided in the change order. Provide text, a drawing or both as necessary to demonstrate code compliance and the individual cost of each item.)

A1. Construction Manager.

B1. Curb adapter for RTU-A-5.

C1. Due to the roofer being on site for Summer of 2024 work, the Mechanical Contractor was directed to provide curb adapter in Summer of 2025, to avoid any heating issues in the school during the 2024-2025 school year, in lieu of installing what was provided by Trane.

D1. Provide roof curb adapter for RTU-A-5 per contract documents.

\$2,116.00

Total

\$2,116.00

CHANGE ORDER CERTIFICATION

Part Three

1

Change order requirements:

- ✓ The scope of the change order must relate to the project scope previously approved.
- ✓ Dollar amounts applied from allowances toward costs associated with the changes must be provided.
- ✓ If the cost of this change order is not within the approved amount as currently established on the SA-4, please provide a Form FP-FI, Request for Revision of Financial Information, with documentation showing the additional authorization of funds.
- ✓ Each change order shall be signed by the president of the board of education, the architect/engineer, and the contractor.

2

Certification of the Superintendent of Schools (District Superintendent if a BOCES project)

The following statements are true and correct to the best of my knowledge and belief:

- The revised total cost is within the authorized appropriation for this project.
- Where any work of this change order requires a type or kind of work that is not included in the original contract documents, the school district's attorney has been contacted to assure conformance with the Opinion of the State Comptroller No. 60-505.

Date

Anthony White, Supt. of Schools

Signature and printed name of the School Superintendent or District Superintendent if a BOCES project

3

Certification of the Architect or Engineer

The following statements are true and correct to the best of my knowledge and belief:

- Work required by this change order is in accordance with applicable sections of the approved contract documents.
- Any plan, sketch, or attachment referenced in this change order is included herein.
- Work required by this change order is in accordance with applicable provisions of the NYS Uniform Fire Prevention and Building Code, State Education Department's building standards, and NYS Department of Labor's Code Rule 56.
- Work required by this change order was designed by an architect or engineer who is currently licensed by the State of New York.
- Work required by this change order that involves asbestos-containing building material (ACBM) was designed by an architect or engineer who is currently licensed by the State of New York and who is appropriately certified as an asbestos designer by the NYS Department of Labor at the time he/she designed the asbestos-related project.

Tetra Tech Architects & Engineers

Architectural / Engineering Firm Name

Date

Thomas W. Farlow

Signature and printed name of the Architect or Engineer

CHANGE ORDER

Tetra Tech Architects & Engineers
See Attached NYSED Form FPCOC

PROJECT: (Name & Address)
Wallkill Central School District
Capital Project - Phase 2

Tetra Tech Project No.:
17597-22002

OWNER: (Name & Address)
Wallkill Central School District
1500 Route 208
Wallkill, New York 12589

CONTRACTOR: (Name & Address)
Clean Air Quality, Inc.
161 Brady Avenue
Hawthorne, New York 10532

CONTRACT INFORMATION

Contract For: Mechanical Work (HVAC-1)
Date: March 20, 2024

SED Project Number & Building Name:
62-18-01-06-0-007-019
Wallkill Senior High School

CHANGE ORDER INFORMATION:

Number: HVAC-1-13
Date: October 9, 2025

SED Project Manager:
Wendy Clark

ARCHITECT: (Name & Address)
Tetra Tech Architects & Engineers
Cornell Business & Technology Park
10 Brown Road
Ithaca, New York 14850

CONSTRUCTION MANAGER: (Name & Address)
Barone Construction Group, Inc.
23 New Paltz Road
P.O. Box 876
Highland, New York 12528

The Contract is changed as follows: *(Insert a detailed description of the change.)*

Shut down water and provide two isolation valves to isolate water supply. Repair approximately (6) LF of ductile Iron pipe for water supply.

The original Contract Sum was	\$2,860,832.00
Net change by previous authorized Change Orders	\$69,819.70
The Contract Sum prior to this Change Order was	\$2,930,651.70
The Contract Sum will be increased by this Change Order in the amount of	\$15,558.35
The new Contract Sum, including this Change Order will be	\$2,946,210.05
The Contract Time will be unchanged.	
The date of Substantial Completion as of this Change Order therefore is as specified.	

The signees below agree and accept the changes to this Contract as outlined by the attached N.Y.S.E.D. Change Order Certification (Form FPCOC).
Not valid until signed by the Architect, Contractor and Owner.

Tetra Tech Architects & Engineers

ARCHITECT (Firm Name)

Barone Construction Group, Inc.

CONSTRUCTION MANAGER (Firm Name)

SIGNATURE

Thomas W. Farlow, Project Manager

PRINTED NAME AND TITLE

SIGNATURE

Joseph Barone, President

PRINTED NAME AND TITLE

DATE

Clean Air Quality, Inc.

CONTRACTOR (Firm Name)

DATE

Wallkill Central School District

OWNER (Firm Name)

SIGNATURE

Perry Cuomo, Director of Construction

PRINTED NAME AND TITLE

SIGNATURE

Brian Devincenzi, Assistant Supt. for Support Services

PRINTED NAME AND TITLE

DATE

DATE

Legal Notice: With the exception of adding signature and signature information, any other modification, addition of language, etc. is strictly prohibited unless authorized and performed by Tetra Tech. Any such unauthorized modifications/additions will be stricken from the official record document. Please contact Tetra Tech with any requests for modification/additions to this document.


THE STATE EDUCATION DEPARTMENT / THE UNIVERSITY OF THE STATE OF NEW YORK

Office of Facilities Planning, 89 Washington Avenue, Room 1060 Education Building Annex, Albany, NY 12234
 Tel. (518) 474-3906
 Tel. (518) 474-3906
 www.p12.nysed.gov/facplan/

CHANGE ORDER CERTIFICATION

Must be attached to back of Change Order

Tt Project No. 17597-22002

Instructions: This CERTIFICATION is required for all change orders submitted to SED

Fill out all three parts completely.

Change Order Number:

HVAC-1-13

Part One - General Information

Provide separate Change Orders for each Project Number

SED Project Number

6	2	1	8	0	1	0	6	0	0	0	7	0	1	9
---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

District BEDS Code

Building Identification Number

Project number

District & Building Name

Wallkill Central School District / Wallkill Senior High School

Type of Project

☒ Reconstruction

☐ Addition & Alteration

☐ New

☐

Project Description

Wallkill Central School District - Phase 2

Architect / Engineer firm

Tetra Tech Architects & Engineers, 10 Brown Road, Ithaca, New York 14850

name

address

Contact Person

Thomas Farlow, Project Manager, 607-277-7100, thomas.farlow@tetrattech.com

name & title

phone number & e-mail

Construction Manager firm

Barone Construction Group, Inc., 23 New Paltz Road, Highland, New York 12528

name

address

Contact Person

Joseph Barone, President, 845-691-2244, joseph.barone@bcgcmg.com

name & title

phone number & e-mail

District Contact Person

Brian Devincenzi, Asst. Supt. for Support Services, 845-895-7102, bdevincenzi@wallkillcsd.k12.ny.us

name & title

phone number & e-mail

Part Two

Provide the following information for each individual item in the change order:

(Number each item if there is more than one and provide additional sheets as necessary.)

- A. Requested By (Who initiated the change request)
- B. Relationship to Project Scope (How is this change related to the original project scope)
- C. Basis of Need (Describe why the change is needed)
- D. Description of Work (Provide a detailed description of the work or services provided in the change order. Provide text, a drawing or both as necessary to demonstrate code compliance and the individual cost of each item.)

- | | | |
|-----|--|-------------|
| A1. | Owner. | |
| B1. | HS Boiler Room Mechanical Upgrades. | |
| C1. | Existing water supply to Boiler Room had a leaking flange. District requested CAQS to shut down water and install two isolation valves to isolate each water supply, and repair existing damaged water supply as needed. | |
| D1. | Shut down water and provide two isolation valves to isolate water supply. Repair approximately (6) LF of ductile Iron pipe for water supply. | \$15,558.35 |

Total \$15,558.35

CHANGE ORDER CERTIFICATION

Part Three

1

Change order requirements:

- ✓ The scope of the change order must relate to the project scope previously approved.
- ✓ Dollar amounts applied from allowances toward costs associated with the changes must be provided.
- ✓ If the cost of this change order is not within the approved amount as currently established on the SA-4, please provide a Form FP-FI, Request for Revision of Financial Information, with documentation showing the additional authorization of funds.
- ✓ Each change order shall be signed by the president of the board of education, the architect/engineer, and the contractor.

2

Certification of the Superintendent of Schools (District Superintendent if a BOCES project)

The following statements are true and correct to the best of my knowledge and belief:

- The revised total cost is within the authorized appropriation for this project.
- Where any work of this change order requires a type or kind of work that is not included in the original contract documents, the school district's attorney has been contacted to assure conformance with the Opinion of the State Comptroller No. 60-505.

Date

Anthony White, Supt. of Schools

Signature and printed name of the School Superintendent or District Superintendent if a BOCES project

3

Certification of the Architect or Engineer

The following statements are true and correct to the best of my knowledge and belief:

- Work required by this change order is in accordance with applicable sections of the approved contract documents.
- Any plan, sketch, or attachment referenced in this change order is included herein.
- Work required by this change order is in accordance with applicable provisions of the NYS Uniform Fire Prevention and Building Code, State Education Department's building standards, and NYS Department of Labor's Code Rule 56.
- Work required by this change order was designed by an architect or engineer who is currently licensed by the State of New York.
- Work required by this change order that involves asbestos-containing building material (ACBM) was designed by an architect or engineer who is currently licensed by the State of New York and who is appropriately certified as an asbestos designer by the NYS Department of Labor at the time he/she designed the asbestos-related project.

Tetra Tech Architects & Engineers

Architectural / Engineering Firm Name

Date

Thomas W. Farlow

Signature and printed name of the Architect or Engineer

CHANGE ORDER

Tetra Tech Architects & Engineers
See Attached NYSED Form FPCOC

PROJECT: (Name & Address)
Wallkill Central School District
Capital Project - Phase 2

Tetra Tech Project No.:
17597-22002

OWNER: (Name & Address)
Wallkill Central School District
1500 Route 208
Wallkill, New York 12589

CONTRACTOR: (Name & Address)
Clean Air Quality, Inc.
161 Brady Avenue
Hawthorne, New York 10532

CONTRACT INFORMATION

Contract For: Mechanical Work (HVAC-1)
Date: March 20, 2024

SED Project Number & Building Name:
62-18-01-06-0-002-015
John G. Borden Middle School

CHANGE ORDER INFORMATION:

Number: HVAC-1-14
Date: October 9, 2025

SED Project Manager:
Wendy Clark

ARCHITECT: (Name & Address)
Tetra Tech Architects & Engineers
Cornell Business & Technology Park
10 Brown Road
Ithaca, New York 14850

CONSTRUCTION MANAGER: (Name & Address)
Barone Construction Group, Inc.
23 New Paltz Road
P.O. Box 876
Highland, New York 12528

The Contract is changed as follows: *(Insert a detailed description of the change.)*

Remove and dispose of existing hot water heater. Provide (1) new 100 gallon water heater, and (1) expansion tank. Provide flue modifications and piping.

The original Contract Sum was	\$2,860,832.00
Net change by previous authorized Change Orders	\$85,378.05
The Contract Sum prior to this Change Order was	\$2,946,210.05
The Contract Sum will be increased by this Change Order in the amount of	\$20,350.40
The new Contract Sum, including this Change Order will be	\$2,966,560.45
The Contract Time will be unchanged.	
The date of Substantial Completion as of this Change Order therefore is as specified.	

The signees below agree and accept the changes to this Contract as outlined by the attached N.Y.S.E.D. Change Order Certification (Form FPCOC).

Not valid until signed by the Architect, Contractor and Owner.

Tetra Tech Architects & Engineers

ARCHITECT (Firm Name)

Barone Construction Group, Inc.

CONSTRUCTION MANAGER (Firm Name)

SIGNATURE

Thomas W. Farlow, Project Manager

PRINTED NAME AND TITLE

SIGNATURE

Joseph Barone, President

PRINTED NAME AND TITLE

DATE

Clean Air Quality, Inc.

CONTRACTOR (Firm Name)

DATE

Wallkill Central School District

OWNER (Firm Name)

SIGNATURE

Perry Cuomo, Director of Construction

PRINTED NAME AND TITLE

SIGNATURE

Brian Devincenzi, Assistant Supt. for Support Services

PRINTED NAME AND TITLE

DATE

DATE

Legal Notice: With the exception of adding signature and signature information, any other modification, addition of language, etc. is strictly prohibited unless authorized and performed by Tetra Tech. Any such unauthorized modifications/additions will be stricken from the official record document. Please contact Tetra Tech with any requests for modification/additions to this document.


THE STATE EDUCATION DEPARTMENT / THE UNIVERSITY OF THE STATE OF NEW YORK

Office of Facilities Planning, 89 Washington Avenue, Room 1060 Education Building Annex, Albany, NY 12234

Tel. (518) 474-3906

Tel. (518) 474-3906

www.p12.nysed.gov/facplan/

CHANGE ORDER CERTIFICATION

Must be attached to back of Change Order

Tt Project No. 17597-22002

Instructions: This CERTIFICATION is required for all change orders submitted to SED

Fill out all three parts completely.

Change Order Number:

HVAC-1-14

Part One - General Information
Provide separate Change Orders for each Project Number

SED Project Number

6	2	1	8	0	1	0	6	0	0	0	2	0	1	5
---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

District BEDS Code

Building Identification Number

Project number

District & Building Name

Wallkill Central School District / John G. Borden Middle School

Type of Project

☒ Reconstruction☐ Addition & Alteration☐ New☐

Project Description

Wallkill Central School District - Phase 2

Architect / Engineer firm

Tetra Tech Architects & Engineers, 10 Brown Road, Ithaca, New York 14850

name

address

Contact Person

Thomas Farlow, Project Manager, 607-277-7100, thomas.farlow@tetrattech.com

name & title

phone number & e-mail

Construction Manager firm

Barone Construction Group, Inc., 23 New Paltz Road, Highland, New York 12528

name

address

Contact Person

Joseph Barone, President, 845-691-2244, joseph.barone@bcgcmgc.com

name & title

phone number & e-mail

District Contact Person

Brian Devincenzi, Asst. Supt. for Support Services, 845-895-7102, bdevincenzi@wallkillcsd.k12.ny.us

name & title

phone number & e-mail

Part Two

Provide the following information for each individual item in the change order:

(Number each item if there is more than one and provide additional sheets as necessary.)

- A. **Requested By** (Who initiated the change request)
- B. **Relationship to Project Scope** (How is this change related to the original project scope)
- C. **Basis of Need** (Describe why the change is needed)
- D. **Description of Work** (Provide a detailed description of the work or services provided in the change order. Provide text, a drawing or both as necessary to demonstrate code compliance and the individual cost of each item.)

A1. Owner.

B1. Replacement of existing HVAC equipment.

C1. District requested replacement of existing 100-gallon domestic hot water heater in Boiler Room due to tank being cracked and leaking.

D1. Remove and dispose of existing hot water heater. Provide (1) new 100 gallon water heater, and (1) expansion tank. Provide flue modifications and piping.

\$20,350.40

Total

\$20,350.40

CHANGE ORDER CERTIFICATION

Part Three

1

Change order requirements:

- ✓ The scope of the change order must relate to the project scope previously approved.
- ✓ Dollar amounts applied from allowances toward costs associated with the changes must be provided.
- ✓ If the cost of this change order is not within the approved amount as currently established on the SA-4, please provide a Form FP-FI, Request for Revision of Financial Information, with documentation showing the additional authorization of funds.
- ✓ Each change order shall be signed by the president of the board of education, the architect/engineer, and the contractor.

2

Certification of the Superintendent of Schools (District Superintendent if a BOCES project)

The following statements are true and correct to the best of my knowledge and belief:

- The revised total cost is within the authorized appropriation for this project.
- Where any work of this change order requires a type or kind of work that is not included in the original contract documents, the school district's attorney has been contacted to assure conformance with the Opinion of the State Comptroller No. 60-505.

Date

Anthony White, Supt. of Schools

Signature and printed name of the School Superintendent or District Superintendent if a BOCES project

3

Certification of the Architect or Engineer

The following statements are true and correct to the best of my knowledge and belief:

- Work required by this change order is in accordance with applicable sections of the approved contract documents.
- Any plan, sketch, or attachment referenced in this change order is included herein.
- Work required by this change order is in accordance with applicable provisions of the NYS Uniform Fire Prevention and Building Code, State Education Department's building standards, and NYS Department of Labor's Code Rule 56.
- Work required by this change order was designed by an architect or engineer who is currently licensed by the State of New York.
- Work required by this change order that involves asbestos-containing building material (ACBM) was designed by an architect or engineer who is currently licensed by the State of New York and who is appropriately certified as an asbestos designer by the NYS Department of Labor at the time he/she designed the asbestos-related project.

Tetra Tech Architects & Engineers

Architectural / Engineering Firm Name

Date

Thomas W. Farlow

Signature and printed name of the Architect or Engineer

CHANGE ORDER

Tetra Tech Architects & Engineers
See Attached NYSED Form FPCOC

PROJECT: (Name & Address)
Wallkill Central School District
Capital Project - Phase 2

Tetra Tech Project No.:
17597-22002

OWNER: (Name & Address)
Wallkill Central School District
1500 Route 208
Wallkill, New York 12589

CONTRACTOR: (Name & Address)
Clean Air Quality, Inc.
161 Brady Avenue
Hawthorne, New York 10532

CONTRACT INFORMATION

Contract For: Mechanical Work (HVAC-1)
Date: March 20, 2024

SED Project Number & Building Name:
62-18-01-06-0-007-019
Wallkill Senior High School

CHANGE ORDER INFORMATION:

Number: HVAC-1-15
Date: October 9, 2025

SED Project Manager:
Wendy Clark

ARCHITECT: (Name & Address)
Tetra Tech Architects & Engineers
Cornell Business & Technology Park
10 Brown Road
Ithaca, New York 14850

CONSTRUCTION MANAGER: (Name & Address)
Barone Construction Group, Inc.
23 New Paltz Road
P.O. Box 876
Highland, New York 12528

The Contract is changed as follows: *(Insert a detailed description of the change.)*

Remove of existing cracked storage tank. Provide (1) 115-gallon, ASME rated storage tank, along with necessary piping and modifications.

The original Contract Sum was	\$2,860,832.00
Net change by previous authorized Change Orders	\$105,728.45
The Contract Sum prior to this Change Order was	\$2,966,560.45
The Contract Sum will be increased by this Change Order in the amount of	\$9,304.45
The new Contract Sum, including this Change Order will be	\$2,975,864.90

The Contract Time will be unchanged.

The date of Substantial Completion as of this Change Order therefore is as specified.

The signees below agree and accept the changes to this Contract as outlined by the attached N.Y.S.E.D. Change Order Certification (Form FPCOC).

Not valid until signed by the Architect, Contractor and Owner.

Tetra Tech Architects & Engineers

ARCHITECT (Firm Name)

SIGNATURE

Thomas W. Farlow, Project Manager

PRINTED NAME AND TITLE

DATE

Clean Air Quality, Inc.

CONTRACTOR (Firm Name)

SIGNATURE

Perry Cuomo, Director of Construction

PRINTED NAME AND TITLE

DATE

Barone Construction Group, Inc.

CONSTRUCTION MANAGER (Firm Name)

SIGNATURE

Joseph Barone, President

PRINTED NAME AND TITLE

DATE

Wallkill Central School District

OWNER (Firm Name)

SIGNATURE

Brian Devincenzi, Assistant Supt. for Support Services

PRINTED NAME AND TITLE

DATE

Legal Notice: With the exception of adding signature and signature information, any other modification, addition of language, etc. is strictly prohibited unless authorized and performed by Tetra Tech. Any such unauthorized modifications/additions will be stricken from the official record document. Please contact Tetra Tech with any requests for modification/additions to this document.


THE STATE EDUCATION DEPARTMENT / THE UNIVERSITY OF THE STATE OF NEW YORK

Office of Facilities Planning, 89 Washington Avenue, Room 1060 Education Building Annex, Albany, NY 12234

Tel. (518) 474-3906

Tel. (518) 474-3906

www.p12.nysed.gov/facplan/

CHANGE ORDER CERTIFICATION

Must be attached to back of Change Order

Tt Project No. 17597-22002

Instructions: This CERTIFICATION is required for all change orders submitted to SED

Fill out all three parts completely.

Change Order Number:

HVAC-1-15

Part One - General Information
Provide separate Change Orders for each Project Number

SED Project Number

6	2	1	8	0	1	0	6	0	0	0	7	0	1	9
---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

District BEDS Code

Building Identification Number

Project number

District & Building Name

Walkill Central School District / Walkill Senior High School

Type of Project

☒ Reconstruction☐ Addition & Alteration☐ New☐

Project Description

Walkill Central School District - Phase 2

Architect / Engineer firm

Tetra Tech Architects & Engineers, 10 Brown Road, Ithaca, New York 14850

name

address

Contact Person

Thomas Farlow, Project Manager, 607-277-7100, thomas.farlow@tetrattech.com

name & title

phone number & e-mail

Construction Manager firm

Barone Construction Group, Inc., 23 New Paltz Road, Highland, New York 12528

name

address

Contact Person

Joseph Barone, President, 845-691-2244, joseph.barone@bcgcmgc.com

name & title

phone number & e-mail

District Contact Person

Brian Devincenzi, Asst. Supt. for Support Services, 845-895-7102, bdevincenzi@wallkillcsd.k12.ny.us

name & title

phone number & e-mail

Part Two

Provide the following information for each individual item in the change order:

(Number each item if there is more than one and provide additional sheets as necessary.)

- A. **Requested By** (Who initiated the change request)
- B. **Relationship to Project Scope** (How is this change related to the original project scope)
- C. **Basis of Need** (Describe why the change is needed)
- D. **Description of Work** (Provide a detailed description of the work or services provided in the change order. Provide text, a drawing or both as necessary to demonstrate code compliance and the individual cost of each item.)

A1. Owner.

B1. Replacement of existing HVAC equipment.

C1. It was determined that the existing 200-gallon domestic hot water storage tank was cracked and leaking. The CM and district requested replacement of domestic hot water storage tank in Boiler Room B32.

D1. Remove of existing cracked storage tank. Provide (1) 115-gallon, ASME rated storage tank, along with necessary piping and modifications.

\$9,304.45

Total

\$9,304.45

CHANGE ORDER CERTIFICATION

Part Three

1

Change order requirements:

- ✓ The scope of the change order must relate to the project scope previously approved.
- ✓ Dollar amounts applied from allowances toward costs associated with the changes must be provided.
- ✓ If the cost of this change order is not within the approved amount as currently established on the SA-4, please provide a Form FP-FI, Request for Revision of Financial Information, with documentation showing the additional authorization of funds.
- ✓ Each change order shall be signed by the president of the board of education, the architect/engineer, and the contractor.

2

Certification of the Superintendent of Schools (District Superintendent if a BOCES project)

The following statements are true and correct to the best of my knowledge and belief:

- The revised total cost is within the authorized appropriation for this project.
- Where any work of this change order requires a type or kind of work that is not included in the original contract documents, the school district's attorney has been contacted to assure conformance with the Opinion of the State Comptroller No. 60-505.

Date

Anthony White, Supt. of Schools

Signature and printed name of the School Superintendent or District Superintendent if a BOCES project

3

Certification of the Architect or Engineer

The following statements are true and correct to the best of my knowledge and belief:

- Work required by this change order is in accordance with applicable sections of the approved contract documents.
- Any plan, sketch, or attachment referenced in this change order is included herein.
- Work required by this change order is in accordance with applicable provisions of the NYS Uniform Fire Prevention and Building Code, State Education Department's building standards, and NYS Department of Labor's Code Rule 56.
- Work required by this change order was designed by an architect or engineer who is currently licensed by the State of New York.
- Work required by this change order that involves asbestos-containing building material (ACBM) was designed by an architect or engineer who is currently licensed by the State of New York and who is appropriately certified as an asbestos designer by the NYS Department of Labor at the time he/she designed the asbestos-related project.

Tetra Tech Architects & Engineers

Architectural / Engineering Firm Name

Date

Thomas W. Farlow

Signature and printed name of the Architect or Engineer

CHANGE ORDER

Tetra Tech Architects & Engineers See Attached NYSED Form FPCOC

PROJECT: (Name & Address)
Wallkill Central School District
Capital Project - Phase 2

Tetra Tech Project No.:
17597-22002

OWNER: (Name & Address)
Wallkill Central School District
1500 Route 208
Wallkill, New York 12589

CONTRACTOR: (Name & Address)
Clean Air Quality, Inc.
161 Brady Avenue
Hawthorne, New York 10532

CONTRACT INFORMATION

Contract For: Mechanical Work (HVAC-1)
Date: March 20, 2024

SED Project Number & Building Name:
62-18-01-06-0-002-015
John G. Borden Middle School

CHANGE ORDER INFORMATION:

Number: HVAC-1-16
Date: October 9, 2025

SED Project Manager:
Wendy Clark

ARCHITECT: (Name & Address)
Tetra Tech Architects & Engineers
Cornell Business & Technology Park
10 Brown Road
Ithaca, New York 14850

CONSTRUCTION MANAGER: (Name & Address)
Barone Construction Group, Inc.
23 New Paltz Road
P.O. Box 876
Highland, New York 12528

The Contract is changed as follows: *(Insert a detailed description of the change.)*

Shut down gas supply and cut out (2) existing dirt legs. Provide (2) new 8" caps at exposed piping, as well as galvanized floor stands. Testing and startup included.

The original Contract Sum was	\$2,860,832.00
Net change by previous authorized Change Orders	\$115,032.90
The Contract Sum prior to this Change Order was	\$2,975,864.90
The Contract Sum will be increased by this Change Order in the amount of	\$5,881.10
The new Contract Sum, including this Change Order will be	\$2,981,746.00
The Contract Time will be unchanged.	
The date of Substantial Completion as of this Change Order therefore is as specified.	

The signees below agree and accept the changes to this Contract as outlined by the attached N.Y.S.E.D. Change Order Certification (Form FPCOC).

Not valid until signed by the Architect, Contractor and Owner.

Tetra Tech Architects & Engineers

ARCHITECT (Firm Name)

SIGNATURE

Thomas W. Farlow, Project Manager

PRINTED NAME AND TITLE

DATE

Clean Air Quality, Inc.

CONTRACTOR (Firm Name)

SIGNATURE

Perry Cuomo, Director of Construction

PRINTED NAME AND TITLE

DATE

Barone Construction Group, Inc.

CONSTRUCTION MANAGER (Firm Name)

SIGNATURE

Joseph Barone, President

PRINTED NAME AND TITLE

DATE

Wallkill Central School District

OWNER (Firm Name)

SIGNATURE

Brian Devincenzi, Assistant Supt. for Support Services

PRINTED NAME AND TITLE

DATE

Legal Notice: With the exception of adding signature and signature information, any other modification, addition of language, etc. is strictly prohibited unless authorized and performed by Tetra Tech. Any such unauthorized modifications/additions will be stricken from the official record document. Please contact Tetra Tech with any requests for modification/additions to this document.



THE STATE EDUCATION DEPARTMENT / THE UNIVERSITY OF THE STATE OF NEW YORK

Office of Facilities Planning, 89 Washington Avenue, Room 1060 Education Building Annex, Albany, NY 12234
 Tel. (518) 474-3906
 Tel. (518) 474-3906
 www.p12.nysed.gov/facplan/

CHANGE ORDER CERTIFICATIONMust be attached to back of Change Order

Tt Project No. 17597-22002

Instructions: This CERTIFICATION is required for all change orders submitted to SED

Fill out all three parts completely.

Change Order Number:

HVAC-1-16

Part One - General Information**Provide separate Change Orders for each Project Number**

SED Project Number

6	2	1	8	0	1	0	6	0	0	0	2	0	1	5
---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

District BEDS Code

Building Identification Number

Project number

District & Building Name

Wallkill Central School District / John G. Borden Middle School

Type of Project

☒ Reconstruction☐ Addition & Alteration☐ New☐

Project Description

Wallkill Central School District - Phase 2

Architect / Engineer firm

Tetra Tech Architects & Engineers, 10 Brown Road, Ithaca, New York 14850

name

address

Contact Person

Thomas Farlow, Project Manager, 607-277-7100, thomas.farlow@tetrattech.com

name & title

phone number & e-mail

Construction Manager firm

Barone Construction Group, Inc., 23 New Paltz Road, Highland, New York 12528

name

address

Contact Person

Joseph Barone, President, 845-691-2244, joseph.barone@bcgcmgc.com

name & title

phone number & e-mail

District Contact Person

Brian Devincenzi, Asst. Supt. for Support Services, 845-895-7102, bdevincenzi@wallkillcsd.k12.ny.us

name & title

phone number & e-mail

Part Two

Provide the following information for each individual item in the change order:

(Number each item if there is more than one and provide additional sheets as necessary.)

- A. **Requested By** (Who initiated the change request)
 B. **Relationship to Project Scope** (How is this change related to the original project scope)
 C. **Basis of Need** (Describe why the change is needed)
 D. **Description of Work** (Provide a detailed description of the work or services provided in the change order. Provide text, a drawing or both as necessary to demonstrate code compliance and the individual cost of each item.)

- | | | |
|-----|---|------------|
| A1. | Owner. | |
| B1. | HVAC Equipment Replacement. | |
| C1. | District requested contractor to raise 8" dirt legs in boiler room above the floor due to the existing piping being severely corroded. | |
| D1. | Shut down gas supply and cut out (2) existing dirt legs. Provide (2) new 8" caps at exposed piping, as well as galvanized floor stands. Testing and startup included. | \$5,881.10 |

Total

\$5,881.10

CHANGE ORDER CERTIFICATION

Part Three

1

Change order requirements:

- ✓ The scope of the change order must relate to the project scope previously approved.
- ✓ Dollar amounts applied from allowances toward costs associated with the changes must be provided.
- ✓ If the cost of this change order is not within the approved amount as currently established on the SA-4, please provide a Form FP-FI, Request for Revision of Financial Information, with documentation showing the additional authorization of funds.
- ✓ Each change order shall be signed by the president of the board of education, the architect/engineer, and the contractor.

2

Certification of the Superintendent of Schools (District Superintendent if a BOCES project)

The following statements are true and correct to the best of my knowledge and belief:

- The revised total cost is within the authorized appropriation for this project.
- Where any work of this change order requires a type or kind of work that is not included in the original contract documents, the school district's attorney has been contacted to assure conformance with the Opinion of the State Comptroller No. 60-505.

Date

Anthony White, Supt. of Schools

Signature and printed name of the School Superintendent or District Superintendent if a BOCES project

3

Certification of the Architect or Engineer

The following statements are true and correct to the best of my knowledge and belief:

- Work required by this change order is in accordance with applicable sections of the approved contract documents.
- Any plan, sketch, or attachment referenced in this change order is included herein.
- Work required by this change order is in accordance with applicable provisions of the NYS Uniform Fire Prevention and Building Code, State Education Department's building standards, and NYS Department of Labor's Code Rule 56.
- Work required by this change order was designed by an architect or engineer who is currently licensed by the State of New York.
- Work required by this change order that involves asbestos-containing building material (ACBM) was designed by an architect or engineer who is currently licensed by the State of New York and who is appropriately certified as an asbestos designer by the NYS Department of Labor at the time he/she designed the asbestos-related project.

Tetra Tech Architects & Engineers

Architectural / Engineering Firm Name

Date

Thomas W. Farlow

Signature and printed name of the Architect or Engineer

CHANGE ORDER

Tetra Tech Architects & Engineers See Attached NYSED Form FPCOC

PROJECT: (Name & Address)
Wallkill Central School District
Capital Project - Phase 2

Tetra Tech Project No.:
17597-22002

OWNER: (Name & Address)
Wallkill Central School District
1500 Route 208
Wallkill, New York 12589

CONTRACTOR: (Name & Address)
Renu Contracting & Restoration, Inc.
1215 Sunrise Highway
Copiague, New York 11726

CONTRACT INFORMATION

Contract For: General Work (GC-2)
Date: March 20, 2024

SED Project Number & Building Name:
62-18-01-06-0-002-015
John G. Borden Middle School

CHANGE ORDER INFORMATION:

Number: GC-2-08
Date: October 9, 2025

SED Project Manager:
Wendy Clark

ARCHITECT: (Name & Address)
Tetra Tech Architects & Engineers
Cornell Business & Technology Park
10 Brown Road
Ithaca, New York 14850

CONSTRUCTION MANAGER: (Name & Address)
Barone Construction Group, Inc.
23 New Paltz Road
P.O. Box 876
Highland, New York 12528

The Contract is changed as follows: *(Insert a detailed description of the change.)*

Provide painting and patching of existing soffit. Provide credit for removal of existing soffit, providing new soffit and ceiling system.

The original Contract Sum was	\$1,497,000.00
Net change by previous authorized Change Orders	\$26,493.98
The Contract Sum prior to this Change Order was	\$1,523,493.98
The Contract Sum will be decreased by this Change Order in the amount of	(\$2,338.00)
The new Contract Sum, including this Change Order will be	\$1,521,155.98
The Contract Time will be unchanged.	
The date of Substantial Completion as of this Change Order therefore is as specified.	

The signees below agree and accept the changes to this Contract as outlined by the attached N.Y.S.E.D. Change Order Certification (Form FPCOC).

Not valid until signed by the Architect, Contractor and Owner.

Tetra Tech Architects & Engineers

ARCHITECT (Firm Name)

SIGNATURE

Thomas W. Farlow, Project Manager

PRINTED NAME AND TITLE

DATE

Renu Contracting & Restoration, Inc.

CONTRACTOR (Firm Name)

SIGNATURE

Finn Looby, Sr. Project Manager

PRINTED NAME AND TITLE

DATE

Barone Construction Group, Inc.

CONSTRUCTION MANAGER (Firm Name)

SIGNATURE

Joseph Barone, President

PRINTED NAME AND TITLE

DATE

Wallkill Central School District

OWNER (Firm Name)

SIGNATURE

Brian Devincenzi, Assistant Supt. for Support Services

PRINTED NAME AND TITLE

DATE

Legal Notice: With the exception of adding signature and signature information, any other modification, addition of language, etc. is strictly prohibited unless authorized and performed by Tetra Tech. Any such unauthorized modifications/additions will be stricken from the official record document. Please contact Tetra Tech with any requests for modification/additions to this document.



THE STATE EDUCATION DEPARTMENT / THE UNIVERSITY OF THE STATE OF NEW YORK

Office of Facilities Planning, 89 Washington Avenue, Room 1060 Education Building Annex, Albany, NY 12234

Tel. (518) 474-3906

Tel. (518) 474-3906

www.p12.nysed.gov/facplan/

CHANGE ORDER CERTIFICATIONMust be attached to back of Change Order

Tt Project No. 17597-22002

Instructions: This CERTIFICATION is required for all change orders submitted to SED

Change Order Number:

Fill out all three parts completely.

GC-2-08

Part One - General Information**Provide separate Change Orders for each Project Number**

SED Project Number

6	2	1	8	0	1	0	6	0	0	0	2	0	1	5
---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

District BEDS Code

Building Identification Number

Project number

District & Building Name

Wallkill Central School District / John G. Borden Middle School

Type of Project

☒ Reconstruction
 ☐ Addition & Alteration
 ☐ New
 ☐

Project Description

Wallkill Central School District - Phase 2

Architect / Engineer firm

Tetra Tech Architects & Engineers, 10 Brown Road, Ithaca, New York 14850

name

address

Contact Person

Thomas Farlow, Project Manager, 607-277-7100, thomas.farlow@tetrattech.com

name & title

phone number & e-mail

Construction Manager firm

Barone Construction Group, Inc., 23 New Paltz Road, Highland, New York 12528

name

address

Contact Person

Joseph Barone, President, 845-691-2244, joseph.barone@bcgcmgc.com

name & title

phone number & e-mail

District Contact Person

Brian Devincenzi, Asst. Supt. for Support Services, 845-895-7102, bdevincenzi@wallkillcsd.k12.ny.us

name & title

phone number & e-mail

Part Two**Provide the following information for each individual item in the change order:**

(Number each item if there is more than one and provide additional sheets as necessary.)

- A. **Requested By** (Who initiated the change request)
- B. **Relationship to Project Scope** (How is this change related to the original project scope)
- C. **Basis of Need** (Describe why the change is needed)
- D. **Description of Work** (Provide a detailed description of the work or services provided in the change order. Provide text, a drawing or both as necessary to demonstrate code compliance and the individual cost of each item.)

A1.	Contractor.	
B1.	Cafeteria Ceiling Replacement.	
C1.	District requested contractor to patch and paint existing soffit in lieu of demoing existing soffit and providing new ACT/Grid ceiling system and drywall soffit.	
D1.	Provide painting and patching of existing soffit. Provide credit for removal of existing soffit, providing new soffit and ceiling system.	(\$2,338.00)
Total		(\$2,338.00)

CHANGE ORDER CERTIFICATION

Part Three

1

Change order requirements:

- ✓ The scope of the change order must relate to the project scope previously approved.
- ✓ Dollar amounts applied from allowances toward costs associated with the changes must be provided.
- ✓ If the cost of this change order is not within the approved amount as currently established on the SA-4, please provide a Form FP-FI, Request for Revision of Financial Information, with documentation showing the additional authorization of funds.
- ✓ Each change order shall be signed by the president of the board of education, the architect/engineer, and the contractor.

2

Certification of the Superintendent of Schools (District Superintendent if a BOCES project)

The following statements are true and correct to the best of my knowledge and belief:

- The revised total cost is within the authorized appropriation for this project.
- Where any work of this change order requires a type or kind of work that is not included in the original contract documents, the school district's attorney has been contacted to assure conformance with the Opinion of the State Comptroller No. 60-505.

Date

Anthony White, Supt. of Schools

Signature and printed name of the School Superintendent or District Superintendent if a BOCES project

3

Certification of the Architect or Engineer

The following statements are true and correct to the best of my knowledge and belief:

- Work required by this change order is in accordance with applicable sections of the approved contract documents.
- Any plan, sketch, or attachment referenced in this change order is included herein.
- Work required by this change order is in accordance with applicable provisions of the NYS Uniform Fire Prevention and Building Code, State Education Department's building standards, and NYS Department of Labor's Code Rule 56.
- Work required by this change order was designed by an architect or engineer who is currently licensed by the State of New York.
- Work required by this change order that involves asbestos-containing building material (ACBM) was designed by an architect or engineer who is currently licensed by the State of New York and who is appropriately certified as an asbestos designer by the NYS Department of Labor at the time he/she designed the asbestos-related project.

Tetra Tech Architects & Engineers

Architectural / Engineering Firm Name

Date

Thomas W. Farlow

Signature and printed name of the Architect or Engineer

CHANGE ORDER

Tetra Tech Architects & Engineers
See Attached NYSED Form FPCOC

PROJECT: (Name & Address)
Wallkill Central School District
Capital Project - Phase 2

Tetra Tech Project No.:
17597-22002

OWNER: (Name & Address)
Wallkill Central School District
1500 Route 208
Wallkill, New York 12589

CONTRACTOR: (Name & Address)
Renu Contracting & Restoration, Inc.
1215 Sunrise Highway
Copiague, New York 11726

CONTRACT INFORMATION

Contract For: General Work (GC-2)
Date: March 20, 2024

SED Project Number & Building Name:
62-18-01-06-0-002-015
John G. Borden Middle School

CHANGE ORDER INFORMATION:

Number: GC-2-09
Date: October 9, 2025

SED Project Manager:
Wendy Clark

ARCHITECT: (Name & Address)
Tetra Tech Architects & Engineers
Cornell Business & Technology Park
10 Brown Road
Ithaca, New York 14850

CONSTRUCTION MANAGER: (Name & Address)
Barone Construction Group, Inc.
23 New Paltz Road
P.O. Box 876
Highland, New York 12528

The Contract is changed as follows: *(Insert a detailed description of the change.)*

Credit for unused contingency allowance. - (\$29,126.92)
Credit for unused environmental contingency allowance. - (\$50,000.00)

The original Contract Sum was	\$1,497,000.00
Net change by previous authorized Change Orders	\$24,155.98
The Contract Sum prior to this Change Order was	\$1,521,155.98
The Contract Sum will be decreased by this Change Order in the amount of	(\$79,126.92)
The new Contract Sum, including this Change Order will be	\$1,442,029.06
The Contract Time will be unchanged.	
The date of Substantial Completion as of this Change Order therefore is as specified.	

The signees below agree and accept the changes to this Contract as outlined by the attached N.Y.S.E.D. Change Order Certification (Form FPCOC).

Not valid until signed by the Architect, Contractor and Owner.

Tetra Tech Architects & Engineers

ARCHITECT (Firm Name)

SIGNATURE

Thomas W. Farlow, Project Manager

PRINTED NAME AND TITLE

DATE

Renu Contracting & Restoration, Inc.

CONTRACTOR (Firm Name)

SIGNATURE

Finn Looby, Sr. Project Manager

PRINTED NAME AND TITLE

DATE

Barone Construction Group, Inc.

CONSTRUCTION MANAGER (Firm Name)

SIGNATURE

Joseph Barone, President

PRINTED NAME AND TITLE

DATE

Wallkill Central School District

OWNER (Firm Name)

SIGNATURE

Brian Devincenzi, Assistant Supt. for Support Services

PRINTED NAME AND TITLE

DATE

Legal Notice: With the exception of adding signature and signature information, any other modification, addition of language, etc. is strictly prohibited unless authorized and performed by Tetra Tech. Any such unauthorized modifications/additions will be stricken from the official record document. Please contact Tetra Tech with any requests for modification/additions to this document.


THE STATE EDUCATION DEPARTMENT / THE UNIVERSITY OF THE STATE OF NEW YORK

Office of Facilities Planning, 89 Washington Avenue, Room 1060 Education Building Annex, Albany, NY 12234

Tel. (518) 474-3906

Tel. (518) 474-3906

www.p12.nysed.gov/facplan/

CHANGE ORDER CERTIFICATION

Must be attached to back of Change Order

Tt Project No. 17597-22002

Instructions: This CERTIFICATION is required for all change orders submitted to SED

Fill out all three parts completely.

Change Order Number:

GC-2-09

Part One - General Information
Provide separate Change Orders for each Project Number

SED Project Number

6	2	1	8	0	1	0	6	0	0	0	2	0	1	5
---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

District BEDS Code

Building Identification Number

Project number

District & Building Name

Wallkill Central School District / John G. Borden Middle School

Type of Project

☒ Reconstruction
 ☐ Addition & Alteration
 ☐ New
 ☐

Project Description

Wallkill Central School District - Phase 2

Architect / Engineer firm

Tetra Tech Architects & Engineers, 10 Brown Road, Ithaca, New York 14850

name

address

Contact Person

Thomas Farlow, Project Manager, 607-277-7100, thomas.farlow@tetrattech.com

name & title

phone number & e-mail

Construction Manager firm

Barone Construction Group, Inc., 23 New Paltz Road, Highland, New York 12528

name

address

Contact Person

Joseph Barone, President, 845-691-2244, joseph.barone@bcgcmgc.com

name & title

phone number & e-mail

District Contact Person

Brian Devincenzi, Asst. Supt. for Support Services, 845-895-7102, bdevincenzi@wallkillcsd.k12.ny.us

name & title

phone number & e-mail

Part Two

Provide the following information for each individual item in the change order:

(Number each item if there is more than one and provide additional sheets as necessary.)

- A. Requested By (Who initiated the change request)
- B. Relationship to Project Scope (How is this change related to the original project scope)
- C. Basis of Need (Describe why the change is needed)
- D. Description of Work (Provide a detailed description of the work or services provided in the change order. Provide text, a drawing or both as necessary to demonstrate code compliance and the individual cost of each item.)

A1.	Contractor.	
B1.	Contingency Allowance.	
C1.	Unused allowance to be returned to owner per contract.	
D1.	Credit for unused contingency allowance.	(\$29,126.92)
A2.	Contractor.	
B2.	Contingency Allowance.	
C2.	Unused allowance to be returned to owner per contract.	
D2.	Credit for unused environmental contingency allowance.	(\$50,000.00)
Total		(\$79,126.92)

CHANGE ORDER CERTIFICATION

Part Three

1

Change order requirements:

- ✓ The scope of the change order must relate to the project scope previously approved.
- ✓ Dollar amounts applied from allowances toward costs associated with the changes must be provided.
- ✓ If the cost of this change order is not within the approved amount as currently established on the SA-4, please provide a Form FP-FI, Request for Revision of Financial Information, with documentation showing the additional authorization of funds.
- ✓ Each change order shall be signed by the president of the board of education, the architect/engineer, and the contractor.

2

Certification of the Superintendent of Schools (District Superintendent if a BOCES project)

The following statements are true and correct to the best of my knowledge and belief:

- The revised total cost is within the authorized appropriation for this project.
- Where any work of this change order requires a type or kind of work that is not included in the original contract documents, the school district's attorney has been contacted to assure conformance with the Opinion of the State Comptroller No. 60-505.

Anthony White, Supt. of Schools

Date

Signature and printed name of the School Superintendent or District Superintendent if a BOCES project

3

Certification of the Architect or Engineer

The following statements are true and correct to the best of my knowledge and belief:

- Work required by this change order is in accordance with applicable sections of the approved contract documents.
- Any plan, sketch, or attachment referenced in this change order is included herein.
- Work required by this change order is in accordance with applicable provisions of the NYS Uniform Fire Prevention and Building Code, State Education Department's building standards, and NYS Department of Labor's Code Rule 56.
- Work required by this change order was designed by an architect or engineer who is currently licensed by the State of New York.
- Work required by this change order that involves asbestos-containing building material (ACBM) was designed by an architect or engineer who is currently licensed by the State of New York and who is appropriately certified as an asbestos designer by the NYS Department of Labor at the time he/she designed the asbestos-related project.

Tetra Tech Architects & Engineers

Architectural / Engineering Firm Name

Thomas W. Farlow

Date

Signature and printed name of the Architect or Engineer

CHANGE ORDER

Tetra Tech Architects & Engineers
See Attached NYSED Form FPCOC

PROJECT: (Name & Address)
Walkill Central School District
Capital Project - Phase 2

Tetra Tech Project No.:
17597-22002

OWNER: (Name & Address)
Walkill Central School District
1500 Route 208
Walkill, New York 12589

CONTRACTOR: (Name & Address)
Renu Contracting & Restoration, Inc.
1215 Sunrise Highway
Copague, New York 11726

CONTRACT INFORMATION

Contract For: General Work (GC-3)
Date: March 20, 2024

SED Project Number & Building Name:
62-18-01-06-0-005-017
Plattekill Elementary School

CHANGE ORDER INFORMATION:

Number: GC-3-01
Date: October 10, 2025

SED Project Manager:
Wendy Clark

ARCHITECT: (Name & Address)
Tetra Tech Architects & Engineers
Cornell Business & Technology Park
10 Brown Road
Ithaca, New York 14850

CONSTRUCTION MANAGER: (Name & Address)
Barone Construction Group, Inc.
23 New Paltz Road
P.O. Box 876
Highland, New York 12528

The Contract is changed as follows: *(Insert a detailed description of the change.)*

Credit for work not completed per contract.

The original Contract Sum was	\$897,000.00
Net change by previous authorized Change Orders	\$0.00
The Contract Sum prior to this Change Order was	\$897,000.00
The Contract Sum will be decreased by this Change Order in the amount of	(\$5,000.00)
The new Contract Sum, including this Change Order will be	\$892,000.00
The Contract Time will be unchanged.	
The date of Substantial Completion as of this Change Order therefore is as specified.	

The signees below agree and accept the changes to this Contract as outlined by the attached N.Y.S.E.D. Change Order Certification (Form FPCOC).

Not valid until signed by the Architect, Contractor and Owner.

Tetra Tech Architects & Engineers

ARCHITECT (Firm Name)

SIGNATURE

Thomas W. Farlow, Project Manager

PRINTED NAME AND TITLE

DATE

Renu Contracting & Restoration, Inc.

CONTRACTOR (Firm Name)

SIGNATURE

Finn Looby, Sr. Project Manager

PRINTED NAME AND TITLE

DATE

Barone Construction Group, Inc.

CONSTRUCTION MANAGER (Firm Name)

SIGNATURE

Joseph Barone, President

PRINTED NAME AND TITLE

DATE

Walkill Central School District

OWNER (Firm Name)

SIGNATURE

Brian Devincenzi, Assistant Supt. for Support Services

PRINTED NAME AND TITLE

DATE

Legal Notice: With the exception of adding signature and signature information, any other modification, addition of language, etc. is strictly prohibited unless authorized and performed by Tetra Tech. Any such unauthorized modifications/additions will be stricken from the official record document. Please contact Tetra Tech with any requests for modification/additions to this document.


THE STATE EDUCATION DEPARTMENT / THE UNIVERSITY OF THE STATE OF NEW YORK

Office of Facilities Planning, 89 Washington Avenue, Room 1060 Education Building Annex, Albany, NY 12234
 Tel. (518) 474-3906
 Tel. (518) 474-3906
 www.p12.nysed.gov/facplan/

CHANGE ORDER CERTIFICATION

 Must be attached to back of Change Order

Tt Project No. 17597-22002

Instructions: This CERTIFICATION is required for all change orders submitted to SED
 Fill out all three parts completely.

Change Order Number:
GC-3-01

Part One - General Information
Provide separate Change Orders for each Project Number

SED Project Number

6	2	1	8	0	1	0	6	0	0	0	5	0	1	7
---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

District BEDS Code

Building Identification Number

Project number

District & Building Name

Wallkill Central School District / Plattekill Elementary School

Type of Project

☒ Reconstruction

☐ Addition & Alteration

☐ New

☐

Project Description

Wallkill Central School District - Phase 2

Architect / Engineer firm

Tetra Tech Architects & Engineers, 10 Brown Road, Ithaca, New York 14850

name

address

Contact Person

Thomas Farlow, Project Manager, 607-277-7100, thomas.farlow@tetrattech.com

name & title

phone number & e-mail

Construction Manager firm

Barone Construction Group, Inc., 23 New Paltz Road, Highland, New York 12528

name

address

Contact Person

Joseph Barone, President, 845-691-2244, joseph.barone@bcgcmgc.com

name & title

phone number & e-mail

District Contact Person

Brian Devincenzi, Asst. Supt. for Support Services, 845-895-7102, bdevincenzi@wallkillcsd.k12.ny.us

name & title

phone number & e-mail

Part Two
Provide the following information for each individual item in the change order:

(Number each item if there is more than one and provide additional sheets as necessary.)

- A. **Requested By** (Who initiated the change request)
- B. **Relationship to Project Scope** (How is this change related to the original project scope)
- C. **Basis of Need** (Describe why the change is needed)
- D. **Description of Work** (Provide a detailed description of the work or services provided in the change order. Provide text, a drawing or both as necessary to demonstrate code compliance and the individual cost of each item.)

A1.	Owner.	
B1.	Downspout and Gutter Replacement.	
C1.	District requested contractor to not perform this work, as it will be included in a future project involving additional drainage at the school.	
D1.	Credit for work not completed per contract.	(\$5,000.00)
Total		(\$5,000.00)

CHANGE ORDER CERTIFICATION

Part Three

1

Change order requirements:

- ✓ The scope of the change order must relate to the project scope previously approved.
- ✓ Dollar amounts applied from allowances toward costs associated with the changes must be provided.
- ✓ If the cost of this change order is not within the approved amount as currently established on the SA-4, please provide a Form FP-FI, Request for Revision of Financial Information, with documentation showing the additional authorization of funds.
- ✓ Each change order shall be signed by the president of the board of education, the architect/engineer, and the contractor.

2

Certification of the Superintendent of Schools (District Superintendent if a BOCES project)

The following statements are true and correct to the best of my knowledge and belief:

- The revised total cost is within the authorized appropriation for this project.
- Where any work of this change order requires a type or kind of work that is not included in the original contract documents, the school district's attorney has been contacted to assure conformance with the Opinion of the State Comptroller No. 60-505.

Date

Anthony White, Supt. of Schools

Signature and printed name of the School Superintendent or District Superintendent if a BOCES project

3

Certification of the Architect or Engineer

The following statements are true and correct to the best of my knowledge and belief:

- Work required by this change order is in accordance with applicable sections of the approved contract documents.
- Any plan, sketch, or attachment referenced in this change order is included herein.
- Work required by this change order is in accordance with applicable provisions of the NYS Uniform Fire Prevention and Building Code, State Education Department's building standards, and NYS Department of Labor's Code Rule 56.
- Work required by this change order was designed by an architect or engineer who is currently licensed by the State of New York.
- Work required by this change order that involves asbestos-containing building material (ACBM) was designed by an architect or engineer who is currently licensed by the State of New York and who is appropriately certified as an asbestos designer by the NYS Department of Labor at the time he/she designed the asbestos-related project.

Date

Tetra Tech Architects & Engineers

Architectural / Engineering Firm Name

Thomas W. Farlow

Signature and printed name of the Architect or Engineer

CHANGE ORDER

Tetra Tech Architects & Engineers
See Attached NYSED Form FPCOC

PROJECT: (Name & Address)
Walkill Central School District
Capital Project - Phase 2

Tetra Tech Project No.:
17597-22002

OWNER: (Name & Address)
Walkill Central School District
1500 Route 208
Walkill, New York 12589

CONTRACTOR: (Name & Address)
Renu Contracting & Restoration, Inc.
1215 Sunrise Highway
Copiague, New York 11726

CONTRACT INFORMATION

Contract For: General Work (GC-3)
Date: March 20, 2024

SED Project Number & Building Name:
62-18-01-06-0-005-017
Plattekill Elementary School

CHANGE ORDER INFORMATION:

Number: GC-3-02
Date: October 10, 2025

SED Project Manager:
Wendy Clark

ARCHITECT: (Name & Address)
Tetra Tech Architects & Engineers
Cornell Business & Technology Park
10 Brown Road
Ithaca, New York 14850

CONSTRUCTION MANAGER: (Name & Address)
Barone Construction Group, Inc.
23 New Paltz Road
P.O. Box 876
Highland, New York 12528

The Contract is changed as follows: *(Insert a detailed description of the change.)*

Credit for unused allowance.

The original Contract Sum was	\$897,000.00
Net change by previous authorized Change Orders	(\$5,000.00)
The Contract Sum prior to this Change Order was	\$892,000.00
The Contract Sum will be decreased by this Change Order in the amount of	(\$21,380.00)
The new Contract Sum, including this Change Order will be	\$870,620.00
The Contract Time will be unchanged.	
The date of Substantial Completion as of this Change Order therefore is as specified.	

The signees below agree and accept the changes to this Contract as outlined by the attached N.Y.S.E.D. Change Order Certification (Form FPCOC).

Not valid until signed by the Architect, Contractor and Owner.

Tetra Tech Architects & Engineers

ARCHITECT (Firm Name)

SIGNATURE

Thomas W. Farlow, Project Manager

PRINTED NAME AND TITLE

DATE

Renu Contracting & Restoration, Inc.

CONTRACTOR (Firm Name)

SIGNATURE

Finn Looby, Sr. Project Manager

PRINTED NAME AND TITLE

DATE

Barone Construction Group, Inc.

CONSTRUCTION MANAGER (Firm Name)

SIGNATURE

Joseph Barone, President

PRINTED NAME AND TITLE

DATE

Walkill Central School District

OWNER (Firm Name)

SIGNATURE

Brian Devincenzi, Assistant Supt. for Support Services

PRINTED NAME AND TITLE

DATE

Legal Notice: With the exception of adding signature and signature information, any other modification, addition of language, etc. is strictly prohibited unless authorized and performed by Tetra Tech. Any such unauthorized modifications/additions will be stricken from the official record document. Please contact Tetra Tech with any requests for modification/additions to this document.


THE STATE EDUCATION DEPARTMENT / THE UNIVERSITY OF THE STATE OF NEW YORK

Office of Facilities Planning, 89 Washington Avenue, Room 1060 Education Building Annex, Albany, NY 12234

Tel. (518) 474-3906

Tel. (518) 474-3906

www.p12.nysed.gov/facplan/

CHANGE ORDER CERTIFICATION

Must be attached to back of Change Order

Tt Project No. 17597-22002

Instructions: This CERTIFICATION is required for all change orders submitted to SED

Fill out all three parts completely.

Change Order Number:

GC-3-02

Part One - General Information
Provide separate Change Orders for each Project Number

SED Project Number

6	2	1	8	0	1	0	6	0	0	0	5	0	1	7
---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

District BEDS Code

Building Identification Number

Project number

District & Building Name

Wallkill Central School District / Plattkill Elementary School

Type of Project

☒ Reconstruction☐ Addition & Alteration☐ New☐

Project Description

Wallkill Central School District - Phase 2

Architect / Engineer firm

Tetra Tech Architects & Engineers, 10 Brown Road, Ithaca, New York 14850

name

address

Contact Person

Thomas Farlow, Project Manager, 607-277-7100, thomas.farlow@tetrattech.com

name & title

phone number & e-mail

Construction Manager firm

Barone Construction Group, Inc., 23 New Paltz Road, Highland, New York 12528

name

address

Contact Person

Joseph Barone, President, 845-691-2244, joseph.barone@bcgcmgc.com

name & title

phone number & e-mail

District Contact Person

Brian Devincenzi, Asst. Supt. for Support Services, 845-895-7102, bdevincenzi@wallkillcsd.k12.ny.us

name & title

phone number & e-mail

Part Two

Provide the following information for each individual item in the change order:

(Number each item if there is more than one and provide additional sheets as necessary.)

- A. **Requested By** (Who initiated the change request)
- B. **Relationship to Project Scope** (How is this change related to the original project scope)
- C. **Basis of Need** (Describe why the change is needed)
- D. **Description of Work** (Provide a detailed description of the work or services provided in the change order. Provide text, a drawing or both as necessary to demonstrate code compliance and the individual cost of each item.)

A1.	Contractor.	
B1.	Contingency Allowance.	
C1.	Unused allowance to be returned to owner per contract.	
D1.	Credit for unused allowance.	(\$21,380.00)
Total		(\$21,380.00)

CHANGE ORDER CERTIFICATION

Part Three

1

Change order requirements:

- ✓ The scope of the change order must relate to the project scope previously approved.
- ✓ Dollar amounts applied from allowances toward costs associated with the changes must be provided.
- ✓ If the cost of this change order is not within the approved amount as currently established on the SA-4, please provide a Form FP-FI, Request for Revision of Financial Information, with documentation showing the additional authorization of funds.
- ✓ Each change order shall be signed by the president of the board of education, the architect/engineer, and the contractor.

2

Certification of the Superintendent of Schools (District Superintendent if a BOCES project)

The following statements are true and correct to the best of my knowledge and belief:

- The revised total cost is within the authorized appropriation for this project.
- Where any work of this change order requires a type or kind of work that is not included in the original contract documents, the school district's attorney has been contacted to assure conformance with the Opinion of the State Comptroller No. 60-505.

Date

Anthony White, Supt. of Schools

Signature and printed name of the School Superintendent or District Superintendent if a BOCES project

3

Certification of the Architect or Engineer

The following statements are true and correct to the best of my knowledge and belief:

- Work required by this change order is in accordance with applicable sections of the approved contract documents.
- Any plan, sketch, or attachment referenced in this change order is included herein.
- Work required by this change order is in accordance with applicable provisions of the NYS Uniform Fire Prevention and Building Code, State Education Department's building standards, and NYS Department of Labor's Code Rule 56.
- Work required by this change order was designed by an architect or engineer who is currently licensed by the State of New York.
- Work required by this change order that involves asbestos-containing building material (ACBM) was designed by an architect or engineer who is currently licensed by the State of New York and who is appropriately certified as an asbestos designer by the NYS Department of Labor at the time he/she designed the asbestos-related project.

Tetra Tech Architects & Engineers

Architectural / Engineering Firm Name

Date

Thomas W. Farlow

Signature and printed name of the Architect or Engineer

CHANGE ORDER

Tetra Tech Architects & Engineers
See Attached NYSED Form FPCOC

PROJECT: (Name & Address)
Wallkill Central School District
Capital Project - Phase 2

Tetra Tech Project No.:
17597-22002

OWNER: (Name & Address)
Wallkill Central School District
1500 Route 208
Wallkill, New York 12589

CONTRACTOR: (Name & Address)
Sausto Contracting, Inc.
2 Cove Road
Rhinebeck, New York 12572

CONTRACT INFORMATION

Contract For: Electrical Work (EC-1)
Date: March 20, 2024

SED Project Number & Building Name:
62-18-01-06-0-007-019
Wallkill Senior High School

CHANGE ORDER INFORMATION:

Number: EC-1-01
Date: October 10, 2025

SED Project Manager:
Wendy Clark

ARCHITECT: (Name & Address)
Tetra Tech Architects & Engineers
Cornell Business & Technology Park
10 Brown Road
Ithaca, New York 14850

CONSTRUCTION MANAGER: (Name & Address)
Barone Construction Group, Inc.
23 New Paltz Road
P.O. Box 876
Highland, New York 12528

The Contract is changed as follows: *(Insert a detailed description of the change.)*

Credit for unused allowance.

The original Contract Sum was	\$885,200.00
Net change by previous authorized Change Orders	\$0.00
The Contract Sum prior to this Change Order was	\$885,200.00
The Contract Sum will be decreased by this Change Order in the amount of	(\$37,006.92)
The new Contract Sum, including this Change Order will be	\$848,193.08
The Contract Time will be unchanged.	
The date of Substantial Completion as of this Change Order therefore is as specified.	

The signees below agree and accept the changes to this Contract as outlined by the attached N.Y.S.E.D. Change Order Certification (Form FPCOC).

Not valid until signed by the Architect, Contractor and Owner.

Tetra Tech Architects & Engineers

ARCHITECT (Firm Name)

SIGNATURE

Thomas W. Farlow, Project Manager

PRINTED NAME AND TITLE

DATE

Sausto Contracting, Inc.

CONTRACTOR (Firm Name)

SIGNATURE

PRINTED NAME AND TITLE

DATE

Barone Construction Group, Inc.

CONSTRUCTION MANAGER (Firm Name)

SIGNATURE

Joseph Barone, President

PRINTED NAME AND TITLE

DATE

Wallkill Central School District

OWNER (Firm Name)

SIGNATURE

Brian Devincenzi, Assistant Supt. for Support Services

PRINTED NAME AND TITLE

DATE

Legal Notice: With the exception of adding signature and signature information, any other modification, addition of language, etc. is strictly prohibited unless authorized and performed by Tetra Tech. Any such unauthorized modifications/additions will be stricken from the official record document. Please contact Tetra Tech with any requests for modification/additions to this document.


THE STATE EDUCATION DEPARTMENT / THE UNIVERSITY OF THE STATE OF NEW YORK

Office of Facilities Planning, 89 Washington Avenue, Room 1060 Education Building Annex, Albany, NY 12234

Tel. (518) 474-3906

Tel. (518) 474-3906

www.p12.nysed.gov/facplan/

CHANGE ORDER CERTIFICATION

Must be attached to back of Change Order

Tt Project No. 17597-22002

Instructions: This CERTIFICATION is required for all change orders submitted to SED
Fill out all three parts completely.

Change Order Number:

EC-1-01

Part One - General Information
Provide separate Change Orders for each Project Number

SED Project Number

6	2	1	8	0	1	0	6	0	0	0	7	0	1	9
---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

District BEDS Code

Building Identification Number

Project number

District & Building Name

Wallkill Central School District / Wallkill Senior High School

Type of Project

☒ Reconstruction☐ Addition & Alteration☐ New☐

Project Description

Wallkill Central School District - Phase 2

Architect / Engineer firm

Tetra Tech Architects & Engineers, 10 Brown Road, Ithaca, New York 14850

name

address

Contact Person

Thomas Farlow, Project Manager, 607-277-7100, thomas.farlow@tetrattech.com

name & title

phone number & e-mail

Construction Manager firm

Barone Construction Group, Inc., 23 New Paltz Road, Highland, New York 12528

name

address

Contact Person

Joseph Barone, President, 845-691-2244, joseph.barone@bcgcmgc.com

name & title

phone number & e-mail

District Contact Person

Brian Devincenzi, Asst. Supt. for Support Services, 845-895-7102, bdevincenzi@wallkillcsd.k12.ny.us

name & title

phone number & e-mail

Part Two
Provide the following information for each individual item in the change order:

(Number each item if there is more than one and provide additional sheets as necessary.)

- A. **Requested By** (Who initiated the change request)
 B. **Relationship to Project Scope** (How is this change related to the original project scope)
 C. **Basis of Need** (Describe why the change is needed)
 D. **Description of Work** (Provide a detailed description of the work or services provided in the change order. Provide text, a drawing or both as necessary to demonstrate code compliance and the individual cost of each item.)

A1.	Contractor.	
B1.	Contingency Allowance.	
C1.	Unused allowance to be returned to owner per contract.	
D1.	Credit for unused allowance.	(\$37,006.92)
Total		(\$37,006.92)

CHANGE ORDER CERTIFICATION

Part Three

1

Change order requirements:

- ✓ The scope of the change order must relate to the project scope previously approved.
- ✓ Dollar amounts applied from allowances toward costs associated with the changes must be provided.
- ✓ If the cost of this change order is not within the approved amount as currently established on the SA-4, please provide a Form FP-FI, Request for Revision of Financial Information, with documentation showing the additional authorization of funds.
- ✓ Each change order shall be signed by the president of the board of education, the architect/engineer, and the contractor.

2

Certification of the Superintendent of Schools (District Superintendent if a BOCES project)

The following statements are true and correct to the best of my knowledge and belief:

- The revised total cost is within the authorized appropriation for this project.
- Where any work of this change order requires a type or kind of work that is not included in the original contract documents, the school district's attorney has been contacted to assure conformance with the Opinion of the State Comptroller No. 60-505.

Date

Anthony White, Supt. of Schools

Signature and printed name of the School Superintendent or District Superintendent if a BOCES project

3

Certification of the Architect or Engineer

The following statements are true and correct to the best of my knowledge and belief:

- Work required by this change order is in accordance with applicable sections of the approved contract documents.
- Any plan, sketch, or attachment referenced in this change order is included herein.
- Work required by this change order is in accordance with applicable provisions of the NYS Uniform Fire Prevention and Building Code, State Education Department's building standards, and NYS Department of Labor's Code Rule 56.
- Work required by this change order was designed by an architect or engineer who is currently licensed by the State of New York.
- Work required by this change order that involves asbestos-containing building material (ACBM) was designed by an architect or engineer who is currently licensed by the State of New York and who is appropriately certified as an asbestos designer by the NYS Department of Labor at the time he/she designed the asbestos-related project.

Tetra Tech Architects & Engineers

Architectural / Engineering Firm Name

Date

Thomas W. Farlow

Signature and printed name of the Architect or Engineer

CHANGE ORDER

Tetra Tech Architects & Engineers
See Attached NYSED Form FPCOC

PROJECT: (Name & Address)
Wallkill Central School District
Capital Project - Phase 2

Tetra Tech Project No.:
17597-22002

OWNER: (Name & Address)
Wallkill Central School District
1500 Route 208
Wallkill, New York 12589

CONTRACTOR: (Name & Address)
Sausto Contracting, Inc.
2 Cove Road
Rhinebeck, New York 12572

CONTRACT INFORMATION

Contract For: Electrical Work (EC-2)
Date: March 20, 2024

SED Project Number & Building Name:
62-18-01-06-0-002-015
John G. Borden Middle School

CHANGE ORDER INFORMATION:

Number: EC-2-01
Date: October 10, 2025

SED Project Manager:
Wendy Clark

ARCHITECT: (Name & Address)
Tetra Tech Architects & Engineers
Cornell Business & Technology Park
10 Brown Road
Ithaca, New York 14850

CONSTRUCTION MANAGER: (Name & Address)
Barone Construction Group, Inc.
23 New Paltz Road
P.O. Box 876
Highland, New York 12528

The Contract is changed as follows: *(Insert a detailed description of the change.)*

Credit for unused allowance.

The original Contract Sum was	\$318,500.00
Net change by previous authorized Change Orders	\$0.00
The Contract Sum prior to this Change Order was	\$318,500.00
The Contract Sum will be decreased by this Change Order in the amount of	(\$22,340.46)
The new Contract Sum, including this Change Order will be	\$296,159.54
The Contract Time will be unchanged.	
The date of Substantial Completion as of this Change Order therefore is as specified.	

The signees below agree and accept the changes to this Contract as outlined by the attached N.Y.S.E.D. Change Order Certification (Form FPCOC).

Not valid until signed by the Architect, Contractor and Owner.

Tetra Tech Architects & Engineers

ARCHITECT (Firm Name)

SIGNATURE

Thomas W. Farlow, Project Manager

PRINTED NAME AND TITLE

DATE

Sausto Contracting, Inc.

CONTRACTOR (Firm Name)

SIGNATURE

PRINTED NAME AND TITLE

DATE

Barone Construction Group, Inc.

CONSTRUCTION MANAGER (Firm Name)

SIGNATURE

Joseph Barone, President

PRINTED NAME AND TITLE

DATE

Wallkill Central School District

OWNER (Firm Name)

SIGNATURE

Brian Devincenzi, Assistant Supt. for Support Services

PRINTED NAME AND TITLE

DATE

Legal Notice: With the exception of adding signature and signature information, any other modification, addition of language, etc. is strictly prohibited unless authorized and performed by Tetra Tech. Any such unauthorized modifications/additions will be stricken from the official record document. Please contact Tetra Tech with any requests for modification/additions to this document.



THE STATE EDUCATION DEPARTMENT / THE UNIVERSITY OF THE STATE OF NEW YORK

Office of Facilities Planning, 89 Washington Avenue, Room 1060 Education Building Annex, Albany, NY 12234

Tel. (518) 474-3906

Tel. (518) 474-3906

www.p12.nysed.gov/facplan/

CHANGE ORDER CERTIFICATIONMust be attached to back of Change Order

Tt Project No. 17597-22002

Instructions: This CERTIFICATION is required for all change orders submitted to SED
Fill out all three parts completely.

Change Order Number:

EC-2-01

Part One - General Information**Provide separate Change Orders for each Project Number**

SED Project Number

6	2	1	8	0	1	0	6	0	0	0	2	0	1	5
---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

District BEDS Code

Building Identification Number

Project number

District & Building Name

Wallkill Central School District / John G. Borden Middle School

Type of Project

☒ Reconstruction

 ☐ Addition & Alteration

 ☐ New

 ☐

Project Description

Wallkill Central School District - Phase 2

Architect / Engineer firm

Tetra Tech Architects & Engineers, 10 Brown Road, Ithaca, New York 14850

name

address

Contact Person

Thomas Farlow, Project Manager, 607-277-7100, thomas.farlow@tetrattech.com

name & title

phone number & e-mail

Construction Manager firm

Barone Construction Group, Inc., 23 New Paltz Road, Highland, New York 12528

name

address

Contact Person

Joseph Barone, President, 845-691-2244, joseph.barone@bcgcmgc.com

name & title

phone number & e-mail

District Contact Person

Brian Devincenzi, Asst. Supt. for Support Services, 845-895-7102, bdevincenzi@wallkillcsd.k12.ny.us

name & title

phone number & e-mail

Part Two

Provide the following information for each individual item in the change order:

(Number each item if there is more than one and provide additional sheets as necessary.)

- A. **Requested By** (Who initiated the change request)
 B. **Relationship to Project Scope** (How is this change related to the original project scope)
 C. **Basis of Need** (Describe why the change is needed)
 D. **Description of Work** (Provide a detailed description of the work or services provided in the change order. Provide text, a drawing or both as necessary to demonstrate code compliance and the individual cost of each item.)

A1.	Contractor.	
B1.	Contingency Allowance.	
C1.	Unused allowance to be returned to owner per contract.	
D1.	Credit for unused allowance.	(\$22,340.46)
Total		(\$22,340.46)

CHANGE ORDER CERTIFICATION

Part Three

1

Change order requirements:

- ✓ The scope of the change order must relate to the project scope previously approved.
- ✓ Dollar amounts applied from allowances toward costs associated with the changes must be provided.
- ✓ If the cost of this change order is not within the approved amount as currently established on the SA-4, please provide a Form FP-FI, Request for Revision of Financial Information, with documentation showing the additional authorization of funds.
- ✓ Each change order shall be signed by the president of the board of education, the architect/engineer, and the contractor.

2

Certification of the Superintendent of Schools (District Superintendent if a BOCES project)

The following statements are true and correct to the best of my knowledge and belief:

- The revised total cost is within the authorized appropriation for this project.
- Where any work of this change order requires a type or kind of work that is not included in the original contract documents, the school district's attorney has been contacted to assure conformance with the Opinion of the State Comptroller No. 60-505.

Date

Anthony White, Supt. of Schools

Signature and printed name of the School Superintendent or District Superintendent if a BOCES project

3

Certification of the Architect or Engineer

The following statements are true and correct to the best of my knowledge and belief:

- Work required by this change order is in accordance with applicable sections of the approved contract documents.
- Any plan, sketch, or attachment referenced in this change order is included herein.
- Work required by this change order is in accordance with applicable provisions of the NYS Uniform Fire Prevention and Building Code, State Education Department's building standards, and NYS Department of Labor's Code Rule 56.
- Work required by this change order was designed by an architect or engineer who is currently licensed by the State of New York.
- Work required by this change order that involves asbestos-containing building material (ACBM) was designed by an architect or engineer who is currently licensed by the State of New York and who is appropriately certified as an asbestos designer by the NYS Department of Labor at the time he/she designed the asbestos-related project.

Date

Tetra Tech Architects & Engineers

Architectural / Engineering Firm Name

Thomas W. Farlow

Signature and printed name of the Architect or Engineer

CHANGE ORDER

Tetra Tech Architects & Engineers
See Attached NYSED Form FPCOC

PROJECT: (Name & Address)
Wallkill Central School District
Capital Project - Phase 2

Tetra Tech Project No.:
17597-22002

OWNER: (Name & Address)
Wallkill Central School District
1500 Route 208
Wallkill, New York 12589

CONTRACTOR: (Name & Address)
UniMak, LLC
82 Midland Avenue, Suite D
Saddle Brook, New Jersey 07663

CONTRACT INFORMATION

Contract For: General Work (GC-1)
Date: March 20, 2024

SED Project Number & Building Name:
62-18-01-06-0-007-019
Wallkill Senior High School

CHANGE ORDER INFORMATION:

Number: GC-1-07
Date: September 10, 2025

SED Project Manager:
Wendy Clark

ARCHITECT: (Name & Address)
Tetra Tech Architects & Engineers
Cornell Business & Technology Park
10 Brown Road
Ithaca, New York 14850

CONSTRUCTION MANAGER: (Name & Address)
Barone Construction Group, Inc.
23 New Paltz Road
P.O. Box 876
Highland, New York 12528

The Contract is changed as follows: *(Insert a detailed description of the change.)*

Prep, prime and paint auditorium ceiling. Patch areas of existing damaged drywall prior to priming and painting.

The original Contract Sum was	<u>\$3,065,000.00</u>
Net change by previous authorized Change Orders	<u>(\$35,119.70)</u>
The Contract Sum prior to this Change Order was	<u>\$3,029,880.30</u>
The Contract Sum will be decreased by this Change Order in the amount of	<u>\$34,866.00</u>
The new Contract Sum, including this Change Order will be	<u>\$3,064,746.30</u>
The Contract Time will be unchanged.	
The date of Substantial Completion as of this Change Order therefore is as specified.	

The signees below agree and accept the changes to this Contract as outlined by the attached N.Y.S.E.D. Change Order Certification (Form FPCOC)

Not valid until signed by the Architect, Contractor and Owner.

Tetra Tech Architects & Engineers

ARCHITECT (Firm Name)

SIGNATURE

Thomas Farlow, Project Manager

PRINTED NAME AND TITLE

09/18/2025

DATE

UniMak, LLC

CONTRACTOR (Firm Name)

SIGNATURE

Atanas Nakev, Managing Member

PRINTED NAME AND TITLE

09/19/25

DATE

Barone Construction Group, Inc.

CONSTRUCTION MANAGER (Firm Name)

SIGNATURE

Joseph Barone, President

PRINTED NAME AND TITLE

9/19/2025

DATE

Wallkill Central School District

OWNER (Firm Name)

SIGNATURE

Brian Devincenzi, Assistant Supt. for Support Services

PRINTED NAME AND TITLE

DATE

Legal Notice: With the exception of adding signature and signature information, any other modification, addition of language, etc. is strictly prohibited unless authorized and performed by Tetra Tech. Any such unauthorized modifications/additions will be stricken from the official record document. Please contact Tetra Tech with any requests for modification/additions to this document.


THE STATE EDUCATION DEPARTMENT / THE UNIVERSITY OF THE STATE OF NEW YORK

Office of Facilities Planning, 89 Washington Avenue, Room 1060 Education Building Annex, Albany, NY 12234
 Tel. (518) 474-3906
 Tel. (518) 474-3906
 www.p12.nysed.gov/facplan/

CHANGE ORDER CERTIFICATION

Must be attached to back of Change Order

Tt Project No. 17597-22002

Instructions: This CERTIFICATION is required for all change orders submitted to SED

Fill out all three parts completely.

Change Order Number:

GC-1-07

Part One - General Information

Provide separate Change Orders for each Project Number

SED Project Number

6 2 1 8 0 1 0 6 0 0 0 7 0 1 9

District BEDS Code

Building Identification Number

Project number

District & Building Name

Wallkill Central School District / Wallkill Senior High School

Type of Project

☒ Reconstruction

☐ Addition & Alteration

☐ New

Project Description

Wallkill Central School District - Phase 2

Architect / Engineer firm

Tetra Tech Architects & Engineers, 10 Brown Road, Ithaca, New York 14850

name

address

Contact Person

Thomas Farlow, Project Manager, 607-277-7100, thomas.farlow@tetrattech.com

name & title

phone number & e-mail

Construction Manager firm

Barone Construction Group, Inc., 23 New Paltz Road, Highland, New York 12528

name

address

Contact Person

Joseph Barone, President, 845-691-2244, joseph.barone@bcgcmgc.com

name & title

phone number & e-mail

District Contact Person

Brian Devincenzi, Asst. Supt. for Support Services, 845-895-7102, bdevincenzi@wallkillcsd.k12.ny.us

name & title

phone number & e-mail

Part Two

Provide the following information for each individual item in the change order:

(Number each item if there is more than one and provide additional sheets as necessary.)

- A. Requested By (Who initiated the change request)
- B. Relationship to Project Scope (How is this change related to the original project scope)
- C. Basis of Need (Describe why the change is needed)
- D. Description of Work (Provide a detailed description of the work or services provided in the change order. Provide text, a drawing or both as necessary to demonstrate code compliance and the individual cost of each item.)

A1.	Owner.	
B1.	HVAC and existing ceiling replacement.	
C1.	District requested contractor to prep (including patching of water damaged areas), prime and paint the auditorium ceiling.	
D1.	Prep, prime and paint auditorium ceiling. Patch areas of existing damaged drywall prior to priming and painting.	\$34,866.00

Total \$34,866.00

CHANGE ORDER CERTIFICATION

Part Three

1

Change order requirements:

- ✓ The scope of the change order must relate to the project scope previously approved.
- ✓ Dollar amounts applied from allowances toward costs associated with the changes must be provided.
- ✓ If the cost of this change order is not within the approved amount as currently established on the SA-4, please provide a Form FP-FI, Request for Revision of Financial Information, with documentation showing the additional authorization of funds.
- ✓ Each change order shall be signed by the president of the board of education, the architect/engineer, and the contractor.

2

Certification of the Superintendent of Schools (District Superintendent if a BOCES project)

The following statements are true and correct to the best of my knowledge and belief:

- The revised total cost is within the authorized appropriation for this project.
- Where any work of this change order requires a type or kind of work that is not included in the original contract documents, the school district's attorney has been contacted to assure conformance with the Opinion of the State Comptroller No. 60-505.

Anthony White, Supt. of Schools

Date

Signature and printed name of the School Superintendent or District Superintendent if a BOCES project

3

Certification of the Architect or Engineer

The following statements are true and correct to the best of my knowledge and belief:

- Work required by this change order is in accordance with applicable sections of the approved contract documents.
- Any plan, sketch, or attachment referenced in this change order is included herein.
- Work required by this change order is in accordance with applicable provisions of the NYS Uniform Fire Prevention and Building Code, State Education Department's building standards, and NYS Department of Labor's Code Rule 56.
- Work required by this change order was designed by an architect or engineer who is currently licensed by the State of New York.
- Work required by this change order that involves asbestos-containing building material (ACBM) was designed by an architect or engineer who is currently licensed by the State of New York and who is appropriately certified as an asbestos designer by the NYS Department of Labor at the time he/she designed the asbestos-related project.

Tetra Tech Architects & Engineers

Architectural / Engineering Firm Name

09/18/2025

Date

Thomas Farlow

Signature and printed name of the Architect or Engineer

CHANGE ORDER

Tetra Tech Architects & Engineers
See Attached NYSED Form FPCOC

PROJECT: (Name & Address)
Wallkill Central School District
Capital Project - Phase 2

Tetra Tech Project No.:
17597-22002

OWNER: (Name & Address)
Wallkill Central School District
1500 Route 208
Wallkill, New York 12589

CONTRACTOR: (Name & Address)
UniMak, LLC
82 Midland Avenue, Suite D
Saddle Brook, New Jersey 07663

CONTRACT INFORMATION

Contract For: General Work (GC-1)
Date: March 20, 2024

SED Project Number & Building Name:
62-18-01-06-0-007-019
Wallkill Senior High School

CHANGE ORDER INFORMATION:

Number: GC-1-08
Date: October 7, 2025

SED Project Manager:
Wendy Clark

ARCHITECT: (Name & Address)
Tetra Tech Architects & Engineers
Cornell Business & Technology Park
10 Brown Road
Ithaca, New York 14850

CONSTRUCTION MANAGER: (Name & Address)
Barone Construction Group, Inc.
23 New Paltz Road
P.O. Box 876
Highland, New York 12528

The Contract is changed as follows: *(Insert a detailed description of the change.)*

Credit for unused allowance.

The original Contract Sum was	<u>\$3,065,000.00</u>
Net change by previous authorized Change Orders	<u>(\$253.70)</u>
The Contract Sum prior to this Change Order was	<u>\$3,064,746.30</u>
The Contract Sum will be decreased by this Change Order in the amount of	<u>(\$6,372.25)</u>
The new Contract Sum, including this Change Order will be	<u>\$3,058,374.05</u>
The Contract Time will be unchanged.	
The date of Substantial Completion as of this Change Order therefore is as specified.	

The signees below agree and accept the changes to this Contract as outlined by the attached N.Y.S.E.D. Change Order Certification (Form FPCOC)

Not valid until signed by the Architect, Contractor and Owner.

Tetra Tech Architects & Engineers

ARCHITECT (Firm Name)

SIGNATURE

Thomas Farlow, Project Manager

PRINTED NAME AND TITLE

DATE

UniMak, LLC

CONTRACTOR (Firm Name)

SIGNATURE

Atanas Nakev, Managing Member

PRINTED NAME AND TITLE

DATE

Barone Construction Group, Inc.

CONSTRUCTION MANAGER (Firm Name)

SIGNATURE

Joseph Barone, President

PRINTED NAME AND TITLE

DATE

Wallkill Central School District

OWNER (Firm Name)

SIGNATURE

Brian Devincenzi, Assistant Supt. for Support Services

PRINTED NAME AND TITLE

DATE

Legal Notice: With the exception of adding signature and signature information, any other modification, addition of language, etc. is strictly prohibited unless authorized and performed by Tetra Tech. Any such unauthorized modifications/additions will be stricken from the official record document. Please contact Tetra Tech with any requests for modification/additions to this document.


THE STATE EDUCATION DEPARTMENT / THE UNIVERSITY OF THE STATE OF NEW YORK

Office of Facilities Planning, 89 Washington Avenue, Room 1060 Education Building Annex, Albany, NY 12234
 Tel. (518) 474-3906
 Tel. (518) 474-3906
 www.p12.nysed.gov/facplan/

CHANGE ORDER CERTIFICATION

 Must be attached to back of Change Order

Tt Project No. 17597-22002

Instructions: This CERTIFICATION is required for all change orders submitted to SED
 Fill out all three parts completely.

Change Order Number:

GC-1-08

Part One - General Information
Provide separate Change Orders for each Project Number

SED Project Number

6	2	1	8	0	1	0	6	0	0	0	7	0	1	9
---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

District BEDS Code

Building Identification Number

Project number

District & Building Name

Wallkill Central School District / Wallkill Senior High School

Type of Project

☒ Reconstruction

☐ Addition & Alteration

☐ New

☐

Project Description

Wallkill Central School District - Phase 2

Architect / Engineer firm

Tetra Tech Architects & Engineers, 10 Brown Road, Ithaca, New York 14850

name

address

Contact Person

Thomas Farlow, Project Manager, 607-277-7100, thomas.farlow@tetrattech.com

name & title

phone number & e-mail

Construction Manager firm

Barone Construction Group, Inc., 23 New Paltz Road, Highland, New York 12528

name

address

Contact Person

Joseph Barone, President, 845-691-2244, joseph.barone@bcgcmgc.com

name & title

phone number & e-mail

District Contact Person

Brian Devincenzi, Asst. Supt. for Support Services, 845-895-7102, bdevincenzi@wallkillcsd.k12.ny.us

name & title

phone number & e-mail

Part Two

Provide the following information for each individual item in the change order:

(Number each item if there is more than one and provide additional sheets as necessary.)

- A. **Requested By** (Who initiated the change request)
- B. **Relationship to Project Scope** (How is this change related to the original project scope)
- C. **Basis of Need** (Describe why the change is needed)
- D. **Description of Work** (Provide a detailed description of the work or services provided in the change order. Provide text, a drawing or both as necessary to demonstrate code compliance and the individual cost of each item.)

A1. Contractor.
 B1. Contingency Allowance.
 C1. Unused allowance to be returned to Owner per contract.
 D1. Credit for unused allowance.

(\$6,372.25)

Total

(\$6,372.25)

CHANGE ORDER CERTIFICATION

Part Three

1

Change order requirements:

- ✓ The scope of the change order must relate to the project scope previously approved.
- ✓ Dollar amounts applied from allowances toward costs associated with the changes must be provided.
- ✓ If the cost of this change order is not within the approved amount as currently established on the SA-4, please provide a Form FP-FI, Request for Revision of Financial Information, with documentation showing the additional authorization of funds.
- ✓ Each change order shall be signed by the president of the board of education, the architect/engineer, and the contractor.

2

Certification of the Superintendent of Schools (District Superintendent if a BOCES project)

The following statements are true and correct to the best of my knowledge and belief:

- The revised total cost is within the authorized appropriation for this project.
- Where any work of this change order requires a type or kind of work that is not included in the original contract documents, the school district's attorney has been contacted to assure conformance with the Opinion of the State Comptroller No. 60-505.

Date

Anthony White, Supt. of Schools

Signature and printed name of the School Superintendent or District Superintendent if a BOCES project

3

Certification of the Architect or Engineer

The following statements are true and correct to the best of my knowledge and belief:

- Work required by this change order is in accordance with applicable sections of the approved contract documents.
- Any plan, sketch, or attachment referenced in this change order is included herein.
- Work required by this change order is in accordance with applicable provisions of the NYS Uniform Fire Prevention and Building Code, State Education Department's building standards, and NYS Department of Labor's Code Rule 56.
- Work required by this change order was designed by an architect or engineer who is currently licensed by the State of New York.
- Work required by this change order that involves asbestos-containing building material (ACBM) was designed by an architect or engineer who is currently licensed by the State of New York and who is appropriately certified as an asbestos designer by the NYS Department of Labor at the time he/she designed the asbestos-related project.

Tetra Tech Architects & Engineers

Architectural / Engineering Firm Name

Date

Thomas Farlow

Signature and printed name of the Architect or Engineer