



# LONG RANGE FACILITIES PLANNING Board Work Session Update

Hood River County School District  
May 27, 2026



# AGENDA

1. Overview of Long-Range Facilities Planning Committee (LRFPC)
2. LRFPC Key Messages
3. History of HRCSD's Buildings and Capital Improvements
4. Building Condition
5. Enrollment Projections
6. Capacity Studies
7. Optimizing Spaces
8. Athletics Master Plan – Updated Priorities
9. Current Bond Financing and Options
10. Questions

# LONG RANGE FACILITIES PLANNING COMMITTEE

## Committee Members

- Approx. 15-20 members
- Representative of different aspects of community
- Varied and thoughtful opinions throughout political/social/financial spectrum
- People who are engaged in community and will share experience with others
- Representatives from City of Hood River and Hood River County



*Committee “charge” defines roles and responsibilities, duration of committee work*

## Committee Support

### District Admin Staff

- Support process
- Offer leadership & coordination
- Represent District’s needs

### School Board


- 2 Board members as observers

### Wenaha Group

- Facilitation
- Driver of the process
- “Right info at the right time”
- Subject matter expert

### Opsis

- Design, subject matter expert



### Wright Public Affairs

- Communications support

# LRFPC CHARGE

The LRFPC shall:

- Review the facilities needs identified in the District's Building Condition Assessment;
- Consider options for financing capital construction;
- Develop a timeline and long-term plan for addressing capital improvement projects relating to facilities needs;
- Review demographic data including population and enrollment projections and projected economic growth and development;
- Review District-owned properties and assess development opportunities and constraints;
- Consider community feedback in creating the recommendation; and
- Recommend to the School Board a prioritized list of facility improvements for the next ten years and financing options.






## **HRCSD BOARD GOALS FOR LRFPC PROCESS**

1. Create a plan to fund and implement ongoing maintenance and enhancements to show good stewardship of financial resources.
2. Explore options to gain efficiencies in operational costs.
3. Consider how spaces can be more flexible and resilient.
4. Explore how to share responsibilities and investments with other community and government partners.


# ADDITIONAL SUPPORTING TEAM MEMBERS

- Presents to the LRFPC about financial options
- Creates financial modeling bond or levy financing
- Administers sale of bonds or levies




# LRFPC SCHEDULE

| 2025                                  |                                               |                                                         |                        |                        |                                                  |                                                      |                                                                               |     |     | 2026                    |                         |                               |                 |
|---------------------------------------|-----------------------------------------------|---------------------------------------------------------|------------------------|------------------------|--------------------------------------------------|------------------------------------------------------|-------------------------------------------------------------------------------|-----|-----|-------------------------|-------------------------|-------------------------------|-----------------|
| Mar                                   | Apr                                           | May                                                     | Jun                    | Jul                    | Aug                                              | Sep                                                  | Oct                                                                           | Nov | Dec | Jan                     | Feb                     | Mar                           | Apr             |
| <b>Prep</b>                           |                                               | <b>Long Range Facilities Planning Committee (LRFPC)</b> |                        |                        |                                                  |                                                      |                                                                               |     |     |                         |                         |                               |                 |
| <b>Board approve<br/>LRFPC charge</b> | <b>Build Shared Knowledge Base</b>            |                                                         |                        |                        |                                                  |                                                      | <b>Prioritize Needs and Wants, Develop Options,<br/>Threshold for Support</b> |     |     |                         |                         |                               |                 |
|                                       | <b>LRFPC 1</b>                                | <b>LRFPC 2</b>                                          | <b>LRFPC 3</b>         | <b>LRFPC 4</b>         | <b>LRFPC 5</b>                                   | <b>LRFPC 6</b>                                       | <b>LRFPC 7</b>                                                                |     |     | <b>LRFPC 8</b>          | <b>LRFPC 9</b>          |                               | <b>LRFPC 10</b> |
|                                       | Intro/<br>Committee<br>Charge                 | Site tours w/<br>Admin                                  | Site tours w/<br>Admin | Site tours w/<br>Admin | Admin / Staff<br>Student<br>presentations        | Bond/Levy<br>Finance 101                             | Initial Priorities                                                            |     |     | Big Moves<br>Discussion | Refine options          | Admin Council<br>Work Session | Refine options  |
|                                       | Process/<br>Schedule                          | Staff Survey                                            |                        |                        | District O&M<br>Budgeting                        | How Public<br>Projects /<br>Prevailing<br>Wage works |                                                                               |     |     |                         | Develop<br>Key Messages |                               |                 |
|                                       | Recap of Prior<br>Bond                        |                                                         |                        |                        | Wenaha Maint.<br>Report                          | How OSCIM<br>grant works                             |                                                                               |     |     |                         |                         |                               |                 |
|                                       | <b>Board Work<br/>Session:<br/>LRFP Goals</b> |                                                         |                        |                        | Facility<br>Assessment<br>High-Level<br>Overview |                                                      |                                                                               |     |     |                         |                         |                               |                 |
|                                       |                                               |                                                         |                        |                        | Athletic<br>Facility Master<br>Plan              |                                                      |                                                                               |     |     |                         |                         |                               |                 |



# LRFPC SCHEDULE

| 2026                                                               |                |                    |                               |                                                                                                                           |                    |                          |                             | 2027                           |                                                                    |                              |                                      |                                     |
|--------------------------------------------------------------------|----------------|--------------------|-------------------------------|---------------------------------------------------------------------------------------------------------------------------|--------------------|--------------------------|-----------------------------|--------------------------------|--------------------------------------------------------------------|------------------------------|--------------------------------------|-------------------------------------|
| May                                                                | Jun            | Jul                | Aug                           | Sep                                                                                                                       | Oct                | Nov                      | Dec                         | Jan                            | Feb                                                                | Mar                          | Apr                                  | May                                 |
| Long Range Facilities Planning Committee (LRFPC)                   |                |                    |                               |                                                                                                                           |                    |                          |                             | Go/No-Go for May 2027 election | Campaign (if desired)                                              |                              |                                      |                                     |
| Prioritize Needs and Wants, Develop Options, Threshold for Support |                |                    |                               | Community Feedback<br><br>School Community Listening Sessions<br><br>Open Houses<br><br>Presentations to Community Groups |                    |                          |                             |                                | Prioritize Needs and Wants, Develop Options, Threshold for Support |                              |                                      |                                     |
| LRFPC 11                                                           | LRFPC 12       |                    | LRFPC 13                      |                                                                                                                           |                    |                          |                             |                                | LRFPC 14                                                           | LRFPC 15                     |                                      |                                     |
| Refine options                                                     | Refine options | No meeting in July | Develop Draft Recommendations |                                                                                                                           |                    |                          |                             |                                | Refine options                                                     | Develop Final Recommendation |                                      |                                     |
| May 27 Board Work Session: Progress Report                         |                |                    |                               |                                                                                                                           |                    |                          |                             |                                |                                                                    | Present Final Rec to Board   | School Board Resolution for Election | Election Filing Deadline (late Feb) |
| On-Boarding of Additional LRFPC members                            |                |                    |                               |                                                                                                                           |                    |                          |                             |                                | Dec 1: Deadline for FA/LRFP Report                                 |                              |                                      |                                     |
|                                                                    |                |                    |                               | Present Draft Rec(s) to Board                                                                                             | Submit LRFP to ODE | Dec 15: Submit OSCIM App | Notification of OSCIM Grant |                                |                                                                    |                              |                                      |                                     |



# LRFPC KEY MESSAGES

The LRFPC has developed the following key messages to summarize their findings so far:



## Respecting Our History, Preparing for the Future

While our school facilities have served our community for generations and hold a special place in our collective memory, the average age of HRCSD buildings is now 80 years, excluding May Street Elementary. These structures were designed for a different era of education and were not built to accommodate modern security protocols or the modern technology required for today's learning.

Decades of patchwork updates have created complex, aging systems, including HVAC, fire alarms, and plumbing, that are increasingly difficult to maintain and often incompatible with 21st-century educational standards.

# LRFPC KEY MESSAGES

## 2

## Comprehensive Stewardship of District Infrastructure

Fiscal responsibility means looking beyond just the bricks and mortar to include our critical information technology and transportation infrastructure. Our school district is committed to being a diligent steward of taxpayer dollars, yet it is important to recognize that Oregon does not provide a dedicated funding source for facility upkeep.

By addressing our growing backlog of deferred maintenance now, we are protecting the community's previous investments and preventing much costlier emergency repairs later. Investing in proactive maintenance ensures that every dollar possible stays in the classroom rather than being lost to building or system failures.

# LRFPC KEY MESSAGES


## 3

### Optimizing Spaces for Educational Excellence

Long range facility planning allows us to take a strategic look at how our schools and support facilities are utilized. Operating buildings at significantly below capacity is an inefficient use of community resources; it diverts critical funding away from classrooms and toward heating, lighting, and maintaining empty square footage.


By addressing these inefficiencies, we have a unique opportunity to concentrate our students and resources into vibrant, fully utilized campuses that offer more robust programs and support. This transition ensures that every community dollar works as hard as possible, creating modern student support systems and allowing for the development of quality facilities, including athletics, that foster community pride and local economic opportunity.

# HRCSD EXISTING BUILDINGS




# History of School District Buildings:

*Built to last generations, serving the community for over 80 years*



# Schools Through the Years

Comprehensive Map of Active and Decommissioned Sites



● Operational Facilities (11)

● Decommissioned Sites (12)

*Pins approximate exact roadway corridors specified by District operational data maps.*



# Active Learning Centers



## Secondary and Support

Wy'east Middle School  
Hood River Middle School  
Hood River Valley High School  
Transportation Center



## Elementary

Cascade Locks Elementary  
May Street Elementary  
Westside Elementary  
Mid Valley Elementary  
Parkdale Elementary



## Specialty and Admin

Hood River Options Academy  
Nathaniel Coe Admin Center  
Pine Grove Campus

## Legacy Facilities and Repurposed Sites



Barrett School

Closed 1970; students transitioned out to Westside and Wy'east.



Mt. Hood School

Closed 1970; now serving as the Mt. Hood Town Hall.



Frankton School

Decommissioned 1984; converted to a church.



# The Eras of Consolidation

## Early 1920s

Valley Crest moves to Parkdale; State Street building transitions into the County Courthouse.

## 1930–1950s

Pleasant View transitions to the American Legion. Central Vale closes down.

## 1970

The Great Consolidation: Barrett, Oak Grove, and Mt. Hood close as infrastructure unifies.

## Late 1970s–1984

Park Street closes (now Children's Park). Frankton leaves active duty in 1984.

## New Lives for Old Foundations



### Nathaniel Coe School

Built in 1916, this facility now serves as the District Office and houses the Hood River Options Academy.



### Parkdale Community Center

Constructed as Parkdale Primary, it was closed as an active campus in 1968. Today, it operates as the Parkdale Community Center.



# Late 19th Century (The Pioneer Era)

# Barrett School/East Barrett School



1907 East  
Barrett School.  
Notice kid in  
window.

Photo: Hood  
River History  
Museum



1910 West  
Barrett School.

Photo: Hood  
River History  
Museum

- **1873: The first schoolhouse was established.**
- 1910: The new brick Barrett School (West Barrett) was built on Barrett Road.
- 1913: East Barrett School (a wooden frame building) was built on Orchard Road; it was sold and converted to a residence in 1925.
- 1920s: A new Barrett Grade School was constructed.
- **1970: Officially closed as a public campus; students were moved to Westside Elementary or Wy'east Junior High.**
- Current: The 1910 brick building is now a private residence/has been demolished.

# Frankton School

Frankton  
school  
approximate  
y taken 1888.

Photo: Hood  
River History  
Museum



- **1880s: Established as one of the original neighborhood schools for pioneer families.**
- 1941: The original wooden buildings were replaced with a poured concrete structure at 455 Frankton Road.
- **1984: Decommissioned as a public school because the site was too small for modern expansion needs.**
- 2013: Sold March 25th, 2013 for \$750,000
- Current: Sold and converted into a large private residence (church).



2013 Photo

Photo:  
Columbia  
Gorge News

# Crapper School/Oak Grove School



Left: Old Crapper School photo shows two additions approx. in 1893.

Photo: Hood River History Museum

Right: New school building, photo dated 1893.

Photo: Hood River History Museum



- **1880s: Established as a neighborhood pioneer school.**
- 1912: The wooden schoolhouse was replaced with a permanent two-story brick structure.
- 1920: Earned standard school status from the state.
- 1948–1950: Modernized to handle the post-WWII Baby Boom.
- **1970: Officially closed as a public school; students were redirected to Westside Elementary.**
- Current: Sold and converted into a private residence.

# State Street School (Courthouse School)



Note on back: In 1882 a one room school building was erected in the newly platted town of Hood River, later its capacity was doubled by extending the plan east, thus giving two rooms. When the Park School was built in the early nineties, this original building was used for the primary department. Hood River County was organized in 1908 and purchased this building from the district for a Court House, adding more rooms. It is still used as such. - September 1925

Photo: Hood River History Museum

- **1882: A wooden, two-story school was built at State and 3rd Street.**
- 1908: The district began leasing space to the newly formed county government; it became known as the Courthouse School.
- **1921: The property and 1882 building were sold to the county.**
- Early 1950s: The original wooden building was demolished.
- 1954: The current stone/concrete Hood River County Courthouse was built on that footprint.

# Pine Grove School



Pine Grove School students and staff from 1900. This image is also well documented, with everyone identified

Photo: Hood River History Museum

- **1887: An original schoolhouse was established to serve the children of early orchardists in the district.**
- 1927: The current main brick building was completed, designed as a consolidated elementary school for the surrounding farming community.
- 2011: Officially closed as a standard K-5 neighborhood school; it briefly sat empty before the Early Childhood Center moved to this campus.
- 2026: Currently used for Early Intervention and Early Special Education and rental.

# Park Street School



1896 Photos

Photos: Hood  
River History  
Museum



- **1896:** It was built in the neighborhood that was developing rapidly as Hood River grew from a small settlement into an established town
- 1921: Rebuilt as brick/tile building
- **Late 1970s:** Closed as a primary school; students moved to May Street Elementary.
- 2004: Volunteers built a massive wooden fort-style playground on the site.
- Current: Known as Children's Park/Gibson Park; the building has been used for various district and community purposes and rebuilt.



# Early 20th Century (The Agriculture Bloom)

# Pleasant View School/Heights Public School



This was on the SE corner of 11th and June Streets in the Heights. It appears in the 1905 Sanborn map on the corner of H and Jago Streets. No date on photos.

Photos: Hood River History Museum



- **1905: Built on June Street to serve the Heights neighborhood.**
- 1921: The original building was destroyed by fire; students were temporarily moved to the Park Street site.
- 1922: Rebuilt on the same site.
- **Closure 1930: Became redundant due to consolidation and was sold to the American Legion (Post 22).**
- 1959: After the Legion sold the property, it was torn down to make a doctors office complex.



# Middle Valley School

- 1920: Construction date not fully verified, but around 1920
- Location: Highway 35 at Hillcrest



1920s Photo: Hood River History Museum



2026 Photo: Google Maps

# Valley Crest School



- **1907: Built to replace an earlier China Hill School.**
- **1920: Building was sold and students were funneled into the Parkdale High School when it was constructed.**

The term Valley Crest comes into usage about 1909 and fades out sometime about 1920. The papers have sections for news from Mt. Hood and Valley Crest about 1910, then start adding a section for Parkdale about 1911 and eventually Valley Crest fades away.

Photo: Hood River History Museum

# May Street Elementary School



Here's the 1908 Hood River High School building (photo taken in 1955) just two years before it was demolished to make room for the May Street Elementary School.

Photo: Hood River History Museum

- **1908: The first modern high school was built at 9th and Eugene (massive wooden structure).**
- 1916: New auditorium added.
- 1927: Repurposed as Hood River Junior High.
- 1957: The 1908 building was demolished as a fire hazard; a new finger plan elementary school was built. Original gym kept as part of new school.
- 2002: Added four classrooms.
- 2019: The current modern campus opened; the 1957 building was demolished.



# Central Vale School

The visible footprint seen in satellite imagery remains as the final physical trace of the school's historical site on Central Vale Drive.

Photo: Hood River County GIS Map



1920s Playshed Photo  
Photo: Hood River History Museum

- **1910: The Central Vale School was built as a modern wood-frame schoolhouse to serve the growing community of orchard families in the Upper Hood River Valley.**
- 1920s: A large covered playshed was constructed on the property to give students a dry place to play during the valley's notoriously muddy winters.
- **1950s: The school officially closed its doors as part of a county-wide consolidation effort that moved students into larger districts like Parkdale.**
- Early 1970s: The property was sold to the Matthews family, who converted the former schoolhouse into a private residence for their family..
- 1980s & 1990s: The original structure was tragically destroyed after burning twice during these decades, leaving behind only the foundation.
- Current: The visible footprint seen in satellite imagery remains as the final physical trace of the school's historical site on Central Vale Drive.

# Mt. Hood School



- **1910s:** Built as a classic two-story wooden structure.
- **1970:** Closed as a school during the same consolidation that closed Oak Grove and Barrett.
- **Current:** Converted into the Mt. Hood Town Hall, serving as a community center for the upper valley.

This view of the Mt. Hood School was taken during the winter of 1938-39. The building still exists, now part of the Mt. Hood Town Hall. According to the sign out front it was constructed in 1911.

Photo: Hood River History Museum




# Parkdale Elementary School

Photo of  
Parkdale  
High School  
1931-32  
faculty and  
students.



Photo:  
Hood River  
History  
Museum

- **1914: First formal school established in a wooden building.**
- 1923/1937: The grand brick school was built. (Discrepancies exist between sources regarding the specific date.).
- 1950s–1970: Significant expansions were added to separate younger and older students.
- 1978/1994: Added classrooms, a computer lab, and a playshed.
- 2010: New Library addition
- 2020: Received major infrastructure upgrades, including security and HVAC modernization.
- Current: Remains an active elementary school.



2026 Parkdale Elementary  
Photos: Opsis & HRCSD

## Nathaniel Coe (District Office)



1955 photo of the Coe Primary school.  
Photo: Hood River History Museum

- **1916: The original building was constructed and served as an elementary school.**
- 1950: An addition was built for the District Office (DO).
- 1969: Continued as an elementary school until Westside Elementary opened.
- Current: Functions as the HRCSD Administration Office and Hood River Options Academy.

## Odell School (Transportation/Maintenance Department)



1994 photo  
labeled Old  
Odell Grade

Photo: Hood  
River History  
Museum

1912 photo of  
Odell Grade  
School

Photo: Hood  
River History  
Museum  
courtesy of  
Olga Plog



- **1921: A concrete and masonry building was erected on Summit Drive to handle the agricultural boom, serving students k-12.**
- 1935: Received significant mechanical upgrades, including a new hot water tank.
- 1951: Continued serving the community's younger students after Wy'east High School opened.
- 1950s–1970s: Transitioned through various grade-level configurations.
- Current: Retired from classroom use; serves as the warehouse basically a central storage hub out at transportation/maintenance center.

# Dee School



2024 photo of Dee School

Photo: Google Maps

- **1926: Building completed and opened to serve the Oregon Lumber Company.**
- Mid-20th Century: Served as a central site for cultural integration, particularly for the local Japanese-American population.
- Late 1960s–1970s: Enrollment dropped as the timber industry declined, leading to consolidation.
- **Closure: Closed as an elementary school; students were moved to Parkdale Elementary or Mid Valley.**
- Current: Used for private residence.

# Hood River Middle School



Aerial view of school, estimated 1950s.  
Photo: Hood River History Museum



Photo from  
1928 Katherine  
Vaughan's  
album.

Photo: Hood  
River History  
Museum

- **1927: Built in Jacobethan style to replace the overcrowded 1908 high school.**
- 1934: The auditorium was painted as a Works Progress Administration (WPA) project.
- 1971: Transitioned from a high school to a junior high/middle school.
- 1995/2002: Added a library building and a two-story addition.
- 2010: The Music & Science Building was completed, becoming the first certified Net Zero public school building in the U.S.
- 2022: Entry way completed and other upgrades including seismic retrofit to the MPR and HVAC upgrades to the historic building.



# Mid-20th Century (Consolidation and Growth)

# Mid Valley Elementary School



HRCSD  
Photos



- **1937: Core construction of the current building was established as a fireproof high school.**
- 1950s: Expanded significantly to handle the influx of students after Wy'east High was built nearby and became a middle school.
- 1955/1995: Multiple remodels, including the addition of eight new classrooms and a gym in 1995.
- 1960s: Late 1960s became an elementary school as the students transitioned to Wy'east Middle.
- 1995: Classroom and Gymnasium addition
- 2010: Cafeteria and kitchen addition
- 2020: Completed a massive overhaul, including seismic retrofitting and modernization of the library, gym, and classroom wings.

## Parkdale Primary (Parkdale Community Center)



2024 Google Maps Photos



- **1937: Constructed as a primary school building to serve the Upper Valley's younger students (grades K–4).**
- **1968: Closed as an active school campus during district-wide consolidation; students were moved to the expanded Parkdale Elementary (the former high school building).**
- **1970s–Present: Repurposed and operated as the Parkdale Community Center, serving as a migrant early childhood center and library.**



# HRCSD Bus Barn



Photo: 2026 Google Earth Image

- 1940s: The original Bus Barn was located at an unverified place in Hood River County.
- 1980s: Moved department out to 3066 Odell Hwy.
- 2020: The district added a portable office.





# Westside Elementary



Photo: HRCSD Website



- 1948: Established as a modest school to address post-WWII growth.
- 1969–1970: The current open concept campus was constructed.
- 1995: New Gymnasium and Classroom Addition.
- 2010: Classroom Addition
- 2016: Underwent critical modernizations, including HVAC upgrades and roofing repairs.

# Cascade Locks School



1950s Photo

Photo: Steve & Mary Sinor via facebook

- **1948–1949: The current brick facility was built at 300 Wa-Na-Pa Street, opening as a K-12 school in 1949.**
- 1996: Elementary wing added.
- 2000: Band room addition completed.
- 2009: The high school portion was closed due to declining enrollment; high school students were moved to HRVHS.
- 2009: The middle school students transitioned to Hood River Middle School.
- 2016: Significant safety and exterior envelope repairs were completed.
- Current: Operates as Cascade Locks Elementary (K-5) and a community hub.



# Late 20th Century (Modernization)



# Hood River Valley High School



- **1970: Opened as a purpose-built super-school to unify the county's high school students.**
- 1975/1980: A little theatre was built, collapsed in 1980, and was replaced by the Bowe Theatre.
- 1994/2002: Major expansions added an enclosed commons, social studies wing, library remodel, and extra classrooms.
- 2010–2021: Extensive modernization added a 16,000-square-foot Science Wing, dedicated Music Wing, CTE and Stadium improvements.





# May Street Elementary School (Complete Rebuild)



- 2019: The current modern campus opened; the 1957 building was demolished.



May Street  
Elementary  
2019

Photos: Opsis





# HRCSD Facility Closure and Transition Timeline

1920: Valley Crest School: Sold and students consolidated into the newly constructed Parkdale High School.

1921: State Street School: Property and original 1882 building sold to the county; the site now serves as the Hood River County Courthouse.

1925: East Barrett School: Wooden frame building on Orchard Road sold and converted into a private residence.

1930: Pleasant View / Heights School: Became redundant due to consolidation and sold to the American Legion (Post 22). (Later demolished in 1959 for medical offices).

1950s: Central Vale School: Officially closed during county-wide consolidation; students moved to Parkdale. Building later became a residence before being lost to fire.

1968: Parkdale Primary: Closed as an active campus; students moved to the expanded Parkdale Elementary (the former High School). Now the Parkdale Community Center.

1969: Nathaniel Coe School: Ceased operation as an elementary school upon the opening of Westside; transitioned into the District Office/Options Academy.

1970: The Great Consolidation: A pivotal year for the district following the opening of the unified High School.

- Barrett School: Closed; students moved to Westside or Wy'east.
- Oak Grove School: Closed; students moved to Westside.
- Mt. Hood School: Closed; repurposed as the Mt. Hood Town Hall.

Late 1960s/1970s: Dee School: Enrollment dropped due to timber industry decline; students moved to Parkdale or Mid Valley.

Late 1970s: Park Street School: Closed as a primary school; students moved to May Street. Now Children's Park.

1984: Frankton School: Decommissioned due to site size constraints; sold in 2013 and converted to a private residence.

2009: Cascade Locks (Secondary): High school and middle school portions closed due to enrollment; students moved to HRVHS and HRMS. Site remains Cascade Locks Elementary.

2011: Pine Grove School: Closed as a K-5 neighborhood school; repurposed for Early Childhood/Special Education.

**Thank you to the Hood River County History Museum for documenting this important information for our community.**



# Building Condition



# **PRIORITY ISSUES FOR HRCSD ADMIN**

Issues that school administrators and maintenance team identified most frequently as critical, in order of priority:

1. Mechanical, Electrical, Plumbing Deficiencies
2. Worn Finishes & Amenities
3. ADA & Title IX Compliance
4. Fire/Life Safety & Security
5. Structural, Envelope (Building Exterior), Energy Efficiency, & Drainage Issues

# LRFPC THEMES FROM BUILDING TOURS

Issues that LRFPC identified as critical:

- HVAC/Critical Systems – Mechanical/Electrical/Plumbing, Building Exterior (Envelope)
- ADA and State mandates, especially ADA in outdoor locations
- Transportation and Maintenance Facility
- Safety & Security
- Patchwork / Lack of Cohesion

# DEFERRED MAINTENANCE

- We have utilized the ODE Facility Assessment as a resource to identify potential deferred maintenance issues that the District should address in the next decade and beyond.
  - **Replacement Reserves**
  - **Condition Assessment**
- The cost estimates provided by ODE are not reliable as indicators of the actual anticipated cost, but they do clarify the magnitude of the challenges in relation to one-another.
- Significant issues involve roofing, flooring, MEP, fire suppression, security/fire alarm, pavement/parking, athletic/playground, and kitchen/food scopes.



# REPLACEMENT RESERVES – 5 AND 10 YEAR OUTLOOK

Replacement Reserves (equivalently referred to as Lifecycle/Renewals) are for recurring probable renewals or expenditures, which are not classified as operation or maintenance expenses. The replacement reserves should be budgeted for in advance on an annual basis.

| Facilities                      | 5 Year Total w/o Escalation | 10 Year Total w/o Escalation |
|---------------------------------|-----------------------------|------------------------------|
| Cascade Locks School            | \$2,590,295                 | \$5,094,535                  |
| Coe District/HROA               | \$212,391                   | \$673,095                    |
| Hood River Middle School        | \$1,226,002                 | \$3,404,131                  |
| Hood River Valley High School   | \$14,178,546                | \$27,066,883                 |
| May Street Elementary School    | \$1,552,360                 | \$2,845,375                  |
| Mid Valley Elementary School    | \$534,847                   | \$2,433,818                  |
| Odell Transportation/Facilities | \$1,661,838                 | \$1,875,566                  |
| Parkdale Elementary School      | \$2,037,078                 | \$4,014,758                  |
| Pine Grove                      | \$559,744                   | \$1,913,435                  |
| Westside Elementary School      | \$1,059,113                 | \$3,887,935                  |
| Wy'east Middle School           | \$768,868                   | \$3,993,505                  |
| <b>Grand Total</b>              | <b>\$26,381,082</b>         | <b>\$57,203,036</b>          |

# REPLACEMENT RESERVES – WITH ESCALATION

| Year  | Totals,<br>Unescalated | Totals, Escalated<br>(4.0% inflation,<br>compounded<br>annually) |
|-------|------------------------|------------------------------------------------------------------|
| 2025  | \$1,186,375            | \$1,186,375                                                      |
| 2026  | \$1,187,640            | \$1,235,146                                                      |
| 2027  | \$2,185,862            | \$2,364,229                                                      |
| 2028  | \$3,538,369            | \$3,980,184                                                      |
| 2029  | \$5,561,889            | \$6,506,623                                                      |
| 2030  | \$12,720,917           | \$15,476,940                                                     |
| 2031  | \$4,751,608            | \$6,012,300                                                      |
| 2032  | \$3,289,578            | \$4,328,861                                                      |
| 2033  | \$3,601,170            | \$4,928,450                                                      |
| 2034  | \$5,776,560            | \$8,221,845                                                      |
| 2035  | \$13,402,993           | \$19,839,704                                                     |
| Total | \$57,202,961           | \$74,080,657                                                     |

# BCA DEFICIENCIES COSTS – 20 YEARS

Summary of building deficiencies and associated costs for the next 20 years detailed in the Building Condition Assessment.

| Facilities                      | 20 Year Total of Building Condition Assessment Deficiencies |
|---------------------------------|-------------------------------------------------------------|
| Cascade Locks School            | \$13,884,600                                                |
| Coe District/HROA               | \$1,740,862                                                 |
| Hood River Middle School        | \$17,620,400                                                |
| Hood River Valley High School   | \$92,488,399                                                |
| May Street Elementary School    | \$17,171,400                                                |
| Mid Valley Elementary School    | \$16,250,300                                                |
| Odell Transportation/Facilities | \$6,550,300                                                 |
| Parkdale Elementary School      | \$10,176,000                                                |
| Pine Grove                      | \$4,680,700                                                 |
| Westside Elementary School      | \$19,464,200                                                |
| Wy'east Middle School           | \$19,401,300                                                |
| <b>Grand Total</b>              | <b>\$219,428,461</b>                                        |

# DEFERRED MAINTENANCE CONCLUSIONS

- Deferred maintenance needs of the District are substantial and likely exceed the estimates provided by ODE.
- ODE figures that a certain amount needs to be spent on a regular basis to maintain the efficacy of each building at its standard of operation.
- Deferred maintenance needs do not end when funds are spent to replace and update spaces. Ongoing expenditure is needed on a regular basis to keep systems functional, buildings dry and warm, etc.
- **Thought Experiment:** \$50M on deferred maintenance, distributed across 11 buildings, means \$4.5M per building if evenly distributed. This could be significant for some buildings, but wouldn't make a dent in more systemic issues at larger facilities.




↑  
Luke's high school car.

↓  
2026 sedan.



# Enrollment Projections



## HRCSD Enrollment Over Time\*



# Capacity Studies




# Capacity Factors

- Design Capacity (Size)
- Functional Capacity (Physical Attributes)
- Program Capacity (effect of instructional programs)
- Attendance Areas and feeder schools
- Current vs. Projected Enrollment

# Room Capacity

## Classroom VS Class Size

- number of students
- size of classroom
- furniture & equipment
- classroom activities
- desired flexibility



$$875 \text{ sf classroom} \div 35 \text{ sf} = 25 \text{ students}$$

## For this exercise:

### Target Capacity per Classroom:

Elementary = **25** students

Middle / HS Schools = **25/27** students

### Classroom Size Capacity:

**400-700** square feet = **15** Students

**700-950** square feet = **25/27** Students

**> 950** square feet = **30** Students

# Example: Maximum Capacity

- considers
  - total student “seats”
  - largely hypothetical – difficult/impossible to operate in a traditional school setting

400

In this example:

**25** students each  
used **8 of 8** periods  
= 100% utilization  
= 400 students/day



**25** students x 2 rooms = 50 students at a time

50 students x **8** periods = 400 students per day

**For this exercise:**

Elementary Schools:

Apply seating capacity from General Instruction Spaces only.

Middle / High School:

Include Electives such as Fitness (gyms), CTE, Science Instructional spaces in Capacity Calculations

# Utilization: Time

## ■ Rules of Thumb

higher  
utilization

usually  
equals

tighter  
scheduling

| <u>School Type</u>     | <u>avg. utilization</u> |
|------------------------|-------------------------|
| <b>Elementary</b>      | <b>90-100%</b>          |
| <b>Middle/Jr. High</b> | <b>65-85%</b>           |
| <b>High</b>            | <b>75-95%</b>           |


## ***For this exercise:***

Target Utilization per  
Classroom:

Elementary Schools = **100%**

Middle Schools = **75%**

HRVHS = **85%**

[illegible]

|              |    |   |
|--------------|----|---|
| 6500 Gym     | 30 | 0 |
| 5700 Gym     | 30 | 0 |
| 1700 Library | 30 | 0 |
| 1200 SPED    | 30 | 0 |
| 1160 SPED    | 30 | 0 |
| 916          | 25 | 0 |
| 800          | 25 | 0 |
| 800          | 25 | 0 |
| 461          | 10 | 0 |
| 330          | 10 | 0 |
| 310          | 10 | 0 |
| 300          | 10 | 0 |
| 300          | 10 | 0 |
| 276          | 10 | 0 |
| 199          | 10 | 0 |
| 160          | 10 | 0 |

|         |                    |
|---------|--------------------|
| Used SF | SF/Counted Student |
| 21,652  | 984 SF /student    |

|                |              |                    |                    |
|----------------|--------------|--------------------|--------------------|
| 42,764         | 550          | 660                | 22                 |
| Available Area | Target Ratio | Increased Capacity | Current Enrollment |
| 100%           | 550          |                    | 380<br>69%         |

Enrollment  
4/5/2025

## Not Counted Toward Capacity

MID VALLEY ELEMENTARY SCHOOL

# Summary

Based upon Enrollment numbers from April of 2025<sup>e</sup>

Cascade Locks      37%

Upper Valley

- Mid Valley ES      69%
- Parkdale ES      87%
- WyEast MS      71%

Lower Valley

- May Street ES      76%
- Westside ES      82%
- HRMS      87%

HRVHS      87%

Projected Enrollment

Facility Optimization to address capacity

- Blended Classrooms
- Specialized Program Equity
- Program base analysis at HRMS / WyEast / HRVHS
- Boundary Adjustments
- Specialized Facilities
  - Pine Grove
  - Options Academy
  - Coe

Sherman Street Site – Land Banking

# Optimizing Spaces



# OPTIMIZING SPACES

- In the LRFPC's work, they explored what we're calling “**Optimizing Spaces**”
- “**Optimizing Spaces**” is a major rethinking of how District educational facilities are used and structured
  - The goal is to provide greater resiliency and educational opportunity long-term
  - This is different than simply addressing proactive maintenance needs in older buildings, which is also being reviewed by the LRFPC
  - Optimizing Spaces exclude changes to admin or specialty service buildings – those are a separate topic for evaluation
- We sought **Administrative Council (AdCo) input** on the educational opportunities and challenges related to these optimization ideas in early April.



# “OPTIMIZING SPACES” IDEAS

## OPTION 1

### One MS at Wy’east

- Consolidate Grades 7-8 at Wy’East
- Repurpose or surplus HRMS
- Elementaries become Grades K-6

## OPTION 2

### One MS at HRMS

- Consolidate Grades 7-8 at HRMS
- Repurpose or surplus Wy’east
- Elementaries become Grades K-6

## OPTION 3

### New High School

- Develop a plan to build a new HS
- Existing HS becomes a MS for Grades 6-8

## OPTION 4

### One Upper Valley ES

- Consolidate Parkdale ES and Mid Valley ES students at Mid Valley site
- Close or surplus Parkdale ES

## OPTION 5

### Cascade Locks

- Cascade Locks ES students go to other schools
- Close or surplus Cascade Locks ES

*Note: we excluded Coe/Options Academy, Pine Grove, and the operations/ transportation facilities from the AdCo discussion in order to focus their expertise on key educational facilities*

# AdCo Feedback on Optimizing Spaces

Rank the degree of Educational Opportunities/Challenges for each Option (0 is low; 10 is high)



# “OPTIMIZING SPACES” IDEAS

## Option 1 – One MS at Wy’east

|    |                                                             |               |
|----|-------------------------------------------------------------|---------------|
| 1a | New 130,000 SF MS at Wy’east property, demo existing        | \$129,220,000 |
| 1b | New 40,000 SF addition, remodel 55,000 SF of existing space | \$49,400,000  |

## Option 2 – One MS at HRMS

|    |                                                             |              |
|----|-------------------------------------------------------------|--------------|
| 2a | New 40,000 SF addition, remodel 55,000 SF of existing space | \$52,520,000 |
|----|-------------------------------------------------------------|--------------|

## Option 3 – New High School

|    |                                                         |                                                         |
|----|---------------------------------------------------------|---------------------------------------------------------|
| 3a | New 200,000 SF High School, remodel existing HS into MS | \$283,400,000 plus property purchase, road improvements |
|----|---------------------------------------------------------|---------------------------------------------------------|

## Option 4 – One Upper Valley ES


|    |                                                 |              |
|----|-------------------------------------------------|--------------|
| 4a | New 80,000 SF elementary at Mid Valley property | \$72,020,000 |
| 4b | New 80,000 SF elementary at Wy’east property    | \$64,350,000 |

## Option 5 – Cascade Locks

|    |                     |     |
|----|---------------------|-----|
| 5a | No new construction | \$0 |
|----|---------------------|-----|

*All budgets include construction cost, escalation to 2029 (projected mid-point of construction), development/soft costs, and contingency.*

# Athletics Master Plan – Priority Updates



# LRFPC REVIEW OF 2017 ATHLETIC MASTER PLAN

- Projects accomplished since 2017: HRVHS Stadium Track & Turf, WES Softball Fieldhouse, MVES Playground, PES Playground, CLES Playground
- Prioritized projects still remaining (costs estimated for 2029 construction)

| <b>Tier 1 (Highest Priority)</b>            | <i>Round to nearest<br/>\$1,000</i> | <b>Tier 2</b>                  | <i>Round to nearest<br/>\$1,000</i> | <b>Tier 3</b>                                      | <i>Round to nearest<br/>\$1,000</i> |
|---------------------------------------------|-------------------------------------|--------------------------------|-------------------------------------|----------------------------------------------------|-------------------------------------|
| HRVHS Fence                                 | \$38,000                            | HRVHS Stadium Enhancements     | \$1,435,000                         | HRVHS JV Baseball Rotate/Rebuild                   | \$899,000                           |
| HRVHS Practice Field Turf Conversion        | \$4,664,000                         | Westside Softball Field Lights | TBD                                 | HRVHS Varsity Baseball Renovations (excludes turf) | \$192,000                           |
| HRVHS Tennis (2 courts)                     | \$424,000                           |                                |                                     | HRMS Track Improvement/Field Rotation              | \$1,423,000                         |
| WES Softball Rotation and Field Renovations | \$1,281,000                         |                                |                                     | Mid Valley ES Field & Path Renovations             | \$233,000                           |
| WMS Stadium Field Turf Conversion           | \$6,079,000                         |                                |                                     | Parkdale ES Field & Path Renovations               | \$383,000                           |
| WMS West "Soccer Complex" Improvements      | \$6,935,000                         |                                |                                     | Cascade Locks ES Field & Court Renovations         | \$143,000                           |
|                                             |                                     |                                |                                     | ADA Accessibility Throughout                       | TBD                                 |
|                                             |                                     |                                |                                     | HRVHS Gym Enhancements                             | TBD                                 |
|                                             |                                     |                                |                                     | HRVHS Scoreboards                                  | TBD                                 |
|                                             |                                     |                                |                                     | HRVHS Turf Field Replacement                       | TBD                                 |
| <b>Total</b>                                | <b>\$19,421,000</b>                 | <b>Total</b>                   | <b>\$1,435,000</b>                  | <b>Total</b>                                       | <b>\$3,273,000</b>                  |

# Current Bond Financing and Options



# HOOD RIVER COUNTY SCHOOL DISTRICT

## Outstanding General Obligation Bonds – Actual and Projected Levy Rates

Prior to 2016  
bond, pattern was  
to have smaller 10  
year bonds that  
stacked to reach a  
combined levy in  
the 1.83 range.

As the AV in HRC  
has increased, that  
rate has dropped.

| Outstanding General Obligation Bonds |                |                |               |               |                           |              |                      |                   |                  |                                |                     |
|--------------------------------------|----------------|----------------|---------------|---------------|---------------------------|--------------|----------------------|-------------------|------------------|--------------------------------|---------------------|
| Approval                             | Before 10/6/01 | Before 10/6/01 | After 10/6/01 | After 10/6/01 | After 10/6/01             |              |                      |                   |                  |                                |                     |
| Fiscal Year <sup>(1)</sup>           | Debt Service   |                |               |               |                           | Total        | Total Assessed Value | % Total AV Growth | Actual Bond Rate | Taxes Collected <sup>(2)</sup> | Projected Bond Rate |
|                                      | 2000 Bonds     | 2001 Bonds     | 2008 Bonds    | 2010 Bonds    | 2016 Bonds <sup>(3)</sup> |              |                      |                   |                  |                                |                     |
| 2006                                 | \$ 847,155     | \$ 1,870,083   | \$ -          | \$ -          | \$ -                      | \$ 2,717,238 | \$ 1,389,092,128     | ---               | \$ 2.1163        |                                |                     |
| 2007                                 | 867,590        | 1,930,320      | -             | -             | -                         | 2,797,910    | 1,488,682,094        | 7.17%             | 1.7456           |                                |                     |
| 2008                                 | 894,128        | 1,989,120      | -             | -             | -                         | 2,883,248    | 1,572,977,015        | 5.66%             | 1.8788           |                                |                     |
| 2009                                 | 912,503        | -              | 2,001,905     | -             | -                         | 2,914,408    | 1,649,375,499        | 4.86%             | 1.8173           |                                |                     |
| 2010                                 | 937,503        | -              | 2,167,200     | -             | -                         | 3,104,703    | 1,759,405,769        | 6.67%             | 1.8694           |                                |                     |
| 2011                                 | 851,207        | -              | 2,346,738     | 73,694        | -                         | 3,271,638    | 1,817,954,211        | 3.33%             | 1.8150           |                                |                     |
| 2012                                 | -              | -              | 2,473,138     | 917,850       | -                         | 3,390,988    | 1,909,777,591        | 5.05%             | 1.8406           |                                |                     |
| 2013                                 | -              | -              | 2,551,575     | 938,100       | -                         | 3,489,675    | 1,983,959,495        | 3.88%             | 1.8804           |                                |                     |
| 2014                                 | -              | -              | 2,634,275     | 967,350       | -                         | 3,601,625    | 2,048,897,255        | 3.27%             | 1.8299           |                                |                     |
| 2015                                 | -              | -              | 2,716,900     | 990,950       | -                         | 3,707,850    | 2,144,814,792        | 4.68%             | 1.7872           |                                |                     |
| 2016                                 | -              | -              | 2,804,275     | 1,018,050     | -                         | 3,822,325    | 2,245,768,138        | 4.71%             | 1.7280           |                                |                     |
| 2017                                 | -              | -              | 1,389,800     | -             | 2,640,140                 | 4,029,940    | 2,347,414,882        | 4.53%             | 1.6910           |                                |                     |
| 2018                                 | -              | -              | 1,445,600     | -             | 2,726,350                 | 4,171,950    | 2,470,444,657        | 5.24%             | 1.7241           |                                |                     |
| 2019                                 | -              | -              | -             | -             | 4,285,750                 | 4,285,750    | 2,616,820,775        | 5.93%             | 1.6665           |                                |                     |
| 2020                                 | -              | -              | -             | -             | 4,425,400                 | 4,425,400    | 2,784,326,011        | 6.40%             | 1.6174           |                                |                     |
| 2021                                 | -              | -              | -             | -             | 4,572,700                 | 4,572,700    | 2,911,182,045        | 4.56%             | 1.4345           |                                |                     |
| 2022                                 | -              | -              | -             | -             | 4,693,900                 | 4,693,900    | 3,037,742,498        | 4.35%             | 1.5831           |                                |                     |
| 2023                                 | -              | -              | -             | -             | 4,823,400                 | 4,823,400    | 3,188,183,006        | 4.95%             | 1.5334           |                                |                     |
| 2024                                 | -              | -              | -             | -             | 4,956,800                 | 4,956,800    | 3,299,684,284        | 3.50%             | 1.5067           |                                |                     |
| 2025                                 | -              | -              | -             | -             | 5,095,600                 | 5,095,600    | 3,432,186,499        | 4.02%             | 1.4846           |                                |                     |
| 2026                                 | -              | -              | -             | -             | 5,232,600                 | 5,232,600    | 3,616,688,177        | 5.38%             | 1.4467           |                                |                     |
| 2027                                 | -              | -              | -             | -             | 5,379,400                 | 5,379,400    | 3,725,188,822        | 3.00%             | 97.5%            | 1.48                           |                     |
| 2028                                 | -              | -              | -             | -             | 5,524,600                 | 5,524,600    | 3,836,944,487        | 3.00%             | 97.5%            | 1.48                           |                     |
| 2029                                 | -              | -              | -             | -             | 5,680,800                 | 5,680,800    | 3,952,052,822        | 3.00%             | 97.5%            | 1.47                           |                     |
| 2030                                 | -              | -              | -             | -             | 5,836,400                 | 5,836,400    | 4,070,614,406        | 3.00%             | 97.5%            | 1.47                           |                     |
| 2031                                 | -              | -              | -             | -             | 5,994,000                 | 5,994,000    | 4,192,732,838        | 3.00%             | 97.5%            | 1.47                           |                     |
| 2032                                 | -              | -              | -             | -             | 6,163,000                 | 6,163,000    | 4,318,514,824        | 3.00%             | 97.5%            | 1.46                           |                     |
| 2033                                 | -              | -              | -             | -             | 6,332,400                 | 6,332,400    | 4,448,070,268        | 3.00%             | 97.5%            | 1.46                           |                     |
| 2034                                 | -              | -              | -             | -             | 6,506,600                 | 6,506,600    | 4,581,512,376        | 3.00%             | 97.5%            | 1.46                           |                     |
| 2035                                 | -              | -              | -             | -             | 2,874,800                 | 2,874,800    | 4,718,957,748        | 3.00%             | 97.5%            | 0.62                           |                     |
| 2036                                 | -              | -              | -             | -             | 2,953,600                 | 2,953,600    | 4,860,526,480        | 3.00%             | 97.5%            | 0.62                           |                     |


Avg  
\$1.80-  
\$1.90

(1) Fiscal years ended June 30.

(2) Assumes collection year delinquencies will be offset by back tax collections.

(3) Estimated Levy Rate per the 2016 ballot title was \$1.83/\$1,000.


## 2026 Total School District Education Rates



Comparison overall tax rates for selected districts (Piper Sandler).

Districts with local options are at higher end, but HRCSD has much smaller GO bond for capital work.

## 2026 School District Bond Rates




But now if we focus only on the GO Bonds (which is the primary vehicle for funding capital maintenance and construction), we are one of the lowest Districts in Piper Sandler's comparison group.


*y student. Every day.*

# PROJECTED LEVY RATES

Target \$1.83 Levy Rate for 20 Years




Target \$1.83 Levy Rate with 10 Year Step



Issue \$100 Million

= \$100M  
bond



## Why \$1.83?

\$1.83 was the rate for the first year of the 2016 bond. The rate has since declined due to an increase in overall County assessed value.

# 3 POTENTIAL PATHS

## Major Efficiencies with Elementary/MS consolidation

- Elementary and/or MS consolidation with new construction/major remodel; surplus/sell Cascade Locks and other excess ES/MS buildings
- Surplus/sell Coe and Pine Grove; relocate programs to other buildings
- Deferred Maintenance on 6-8 facilities
- Program improvements
- Replace Transpo/Maintenance Facility
- Athletic Facility Improvements


## Some Efficiencies

- Maximize Capacity:
  - Relocate programs to other buildings to maximize capacity.
  - Relocate students to other schools – no new construction needed
  - Consider Deferred Maintenance on fewer facilities
- Program improvements
- Replace Transpo/Maintenance Facility
- Athletic Facility Improvements


## Status Quo

- Keep all current buildings
- Deferred Maintenance on 11 facilities
- Program improvements
- Remodel Transpo/Maintenance Facility
- Athletic Facility Improvements


## Scenario #1: Large Bond Replacement vs. Cumulative FCA Need (30-Year Horizon)



## Scenario #2: Discrete Capital Injections (District Bonds & State Grants)



Scenario #2: Cumulative Revenue vs. Total Facility Need





# Summary of Scenarios

- Scenario #1 - Large Replacement Bond
  - Maintain the current tax rate of \$1.56
  - No meaningful Capital Work for 10 years while current bond expires
  - Creates the same problem at the end that we are now facing with deferred maintenance
- Scenario #2 - Replacement Bond + OSCIM Grant Routine Bonds
  - Increases the current tax rate back to \$1.86 (+\$0.40)
  - Still has a gap in the first 10 years, but provides a long term solution
- However, for all scenarios, we can't just cover the FCA costs. It must also cover:
  - 2017 Athletics Master Plan and Community Recreation needs
  - New Schools or Expansions
  - Large Facility Improvement Needs (i.e. Transportation Yard facilities \$10m-\$14m)
  - Facility improvements (i.e. thermal control, other upgrades)
  - New program investments (CTE, etc.)
  - This forms the basis of the Long Range Facilities Planning Recommendations to the Board



## QUESTIONS

Are there other considerations that we haven't discussed?

Is there anything you've seen tonight that you would instruct the LRFP committee to no longer explore?

What did you see tonight that are exciting opportunities for improving education?



# LONG RANGE FACILITIES PLANNING Board Work Session Update

Hood River County School District  
May 27, 2026

