Business Services
Contracts Office
5735 47th Avenue ● Sacramento, CA 95824
(916) 643-2464
Lisa Grant Dawson, Interim Chief Business Officer
Robert Aldama, Purchasing Manager II

ADDENDUM NO. 1

Date: May 5, 2026

Issued by: Sacramento City Unified School District

Project: **Project #: - 0445-470**
John Still K-8 Gym Upgrades

This addenda shall supersede the original Information, attachments, and specifications regarding **Project No. 0445-470** where it adds to, deletes from, clarifies or otherwise modifies them. All other conditions and any previous addenda shall remain unchanged.

Part A – Project Manual

AD1.01 Refer to 0445-470 Project Manual, Form Of Contract, 00 52 00 – Page 2, Section 5 Contract time.

Revised to Read: The Work shall be commenced on the date specified in the District's "Notice to Proceed," and shall be fully completed as described in the Contract Documents, including, without limitation, submittal of all close-out documentation by **October 31 2026**. There will be two (2) Milestone Completion Dates established in the Notice to Proceed. Contractor shall achieve Substantial Completion of all Work associated with the gymnasium flooring and striping on or before **August 3, 2026**. Contractor shall achieve Substantial Completion of the installation of bleachers and all remaining work on or before **October 31, 2026** together with such additional time as may be provided by any change order issued pursuant to the Contract Documents.

AD 1.02 Refer to 0445-470 Project Manual, Section 00 73 00, Special Provisions – Page 3, Article 2: SCHEDULE, Section 2.01 Contract Time/Schedule Constraints.

Revised to Read: The Work shall be performed as identified in the Notice to Proceed ("NTP"): There will be two (2) Milestone Completion Dates established in the Notice to Proceed. Contractor shall achieve Substantial Completion of all Work associated with the gymnasium flooring and striping on or before **August 3, 2026**. Contractor shall achieve Substantial Completion of the installation of bleachers and all remaining work on or before **October 31, 2026** together with such additional time as may be provided by any change order issued pursuant to the Contract Documents. If the notice to Proceed is issued on a different date, then the completion date stated in the Notice to Proceed shall control.

The Contractor is required to submit a Contract Schedule for the activities within its scope of Work according to the requirements specified in General Conditions Section 00 72 00, Article 13, Time of Work, which shall include the following requirements or milestones:

Project No: 0445-470
SCUSD John Still K-8 Gym Upgrades
ADDENDUM NO. 1

Anticipated NTP Date:	***May 22 2026***
Substantial Completion Milestone Gym Floor Replacement:	**August 03 2026**
Substantial Completion Milestone for bleachers and any/all remaining scopes:	**October 31 2026**
Submittals complete:	35 days following NTP issuance
Substantial completion	***No later than*** 30 days prior to final completion
Punch list completion	***No later than*** **date of final completion**
Close-out documents submitted	***No later than*** **date of final completion**

END OF ADDENDUM NO. 1

Acknowledgement of this Addendum will be required at time of bid.